

Project Status by Agency

Agency: **Safety**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80736R Contract B	David Goulet	Concord	Mechanical upgrades and Roofing (Safety, DOT, Admin. Services	99% Complete. Resource Group, LLC	Project	Final payment	\$400,000	2/18/2014 Active
80739R Contract A	Gary Brown	Gilford	NH Marine Patrol Building.	Revising Construction Documents. Samyn D'Elia Architects PA		Received final pricing for GMP by Harvey. Review for additional Design Services.	\$722,336	Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Demo portion of contract approved. Construction Corp of NH	Harvey	Complete Demo. Partial NTP for site work only.	\$7,900,000	7/10/2014 Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Demo portion of contract approved. Construction Corp of NH	Harvey	Complete Demo. Partial NTP for site work only.	\$7,900,000	7/10/2014 Active
80739R Contract C	Gary Brown	Gilford	NH Marine Patrol Building.	Design Evaluation McFarland Johnson, Inc		Commissioning Comments	\$40,000	Active
80739R Contract D	Gary Brown	Gilford	NH Marine Patrol Building.	Historic Inventory of Existing Site. VHB - report to DHR for review. Vanasse Hangen Brustlin, Inc		Complete.	\$9,440	Active
80849R Contract A	Beverly Kowalik	Concord	23 Hazen Drive MEP Engineering. - Vision Card Production Room	NTP issued 7/9/15 DuBois & King		DPW work complete	\$17,700	Active
80866R	Gordon Graham	Twin Mountain	NHSP Troof F. Electrical Services.	To Project Manager 8/10/15.			\$1,100	Active
80881R Contract A	David Goulet	Statewide	Troop A Lower Level & Troop E DMV HVAC Replacement.	working on Specs & Plans Wallace	Tennant	Review Specs & Plans	\$24,460	Active
80893R Contract A	Timothy Smith	Laconia	PSAP/Data Operations Facility Roofing.	NTP issued 11/19/15 Architechnology		50% Design.	\$39,778	Active
80900R	Gordon Graham	Windham	Troop F and Windham Weigh Station Electrical Upgrades.	To Project Manager 11/10/15.			\$4,000	Active