

Project Status by Agency

Agency: N.H. Hospital

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80813 Contract A	James Haggett	Concord	APS Exterior Building Improvements - NHH.	H L Turner Group	Construction Administration.	\$71,174		Active
80813 Contract B	James Haggett	Concord	APS Exterior Building Improvements - NHH.	Construction started Project Resource Group	75% Construction	\$540,000	6/21/2016	Active
80854 Contract A	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Design 100%complete. Stantec Consulting Services	Final payment.	\$144,300		Active
80854 Contract B	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Construction 95% complete. Turnstone Corporation	Punch list, complete in November.	\$1,300,000	10/13/2015	Active
80854 Contract D	David Goulet	Concord	Chillers and Associated Equipment Improvements.	NTP issued 11/1/16 Yeaton Associates, Inc	Feasibility study underway	\$22,500		Active
80855 Contract A	David Goulet	Concord	Piping Upgrades & Fuel Conversion.	Design 95% complete. Yeaton Associates, Inc		\$37,500		Active
80872 Contract A	Beverly Kowalik	Concord	APS Interior 1st Floor "Core" Renovation.	Working on Design Harriman Associates	Design work	\$97,267		Active
80872 Contract B	Beverly Kowalik	Concord	APS Interior 1st Floor "Core" Renovation.	Contract awarded	Awaiting G&C approval, 11/16/16	\$954,000	7/12/2016	Active
80883R Contract A	Keith Hemingway	Concord	Howard Recreation Building Auditorium Section Roof Replacement.	Design work underway Oak Point Associates	100% complete design	\$13,910		Active
80883R Contract B	Keith Hemingway	Concord	Howard Building- Recreation Auditorium Section& Brown Building Roof Replacements.	Start of construction also includes 80859 Kevin W Smith & Sons, Inc	Construction continues	\$230,000	6/7/2016	Active
80932	David Goulet	Concord	NHH Chillers & Associated Equipment.	To Project Manager 9/26/16.		\$1,329,720		Active