

# Project Status By Project Manager

**Beverly Kowalik**

| Project Number                      | Town    | Project Title   | Current Status  | Anticipated Status next 60 days               | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|-------------------------------------|---------|---|---|---|-------------------------------|------------|--------|-----------------------|
| <b>14 - Administrative Services</b> |         |   |   |   |                               |            |        |                       |
| 80702                               | Concord | Hazen Drive Performance Contract.                         | 90% complete (U.A. received bids)   | Submittal Reviews/Construction Administration | \$0                           |            | Active | 12/15/2016            |
| 80851                               | Concord | Energy Performance Contract - 28 Buildings in Concord.    | RFP was sent out through Purchase & Property.   | Bids are due 10/14/16.                        | \$0                           |            | Active |                       |
| 80882 Contract A                    | Concord | Police Standards & Training Boiler Rebid.                 | Design work.<br>Colby Company Engineering   | Construction Administration.                  | \$7,310                       |            | Active |                       |
| 80882 Contract B                    | Concord | Police Standards & Training Boiler Rebid.                 | 95%Construction<br>Northern Peabody, LLC  | Construction underway                         | \$60,000                      | 02/23/2016 | Active | 10/31/2016            |
| 80924 Contract A                    | Tilton  | Veterans Home Engineering Work - Proper Fire Rated Walls. | Colby Company Engineering   | Design complete                               | \$40,526                      |            | Active |                       |
| 80929 Contract A                    | Concord | Steam Conversion  | Architectural & Engineering design<br>DuBois & King   | Design Phase I continues.                     | \$170,000                     |            | Active | 10/01/2018            |
| 80929 Contract B                    | Concord | Steam Conversion  | Feasibility Study for State Office Park South<br>McFarland Johnson  | Study Phase I continues.                      | \$86,750                      |            | Active | 10/01/2018            |
| 80929 Contract D                    | Concord | Steam Conversion  | Structural Engineering design for new boiler room addition at the State House Annex. NTP 11/1/16<br>Harriman Associates |   | \$10,950                      |            | Active |                       |
| 80929 Contract E                    | Concord | Steam Conversion  | Civil/Structural engineering Concord Steam building, 123 Pleasant St., NTP issued 10/31/16<br>Colby Company Engineering | Analysis engineering to continue.             | \$31,450                      |            | Active |                       |
| <b>75 - Dept. of Fish and Game</b>  |         |   |   |   |                               |            |        |                       |
| 80760R                              | Berlin  | Berlin Fish Hatchery UST Design.                          | Fish & Game revising plans.   | Re-submit revised plans to DES.               | \$1,000                       |            | Active |                       |
| <b>91 - Glencliff Home</b>          |         |   |   |   |                               |            |        |                       |
| 80853 Contract A                    | Benton  | Main Access Tunnel Repair.                                | Designservices.<br>DuBois & King  |   | \$58,420                      |            | Active |                       |
| 80853 Contract B                    | Benton  | Main Access Tunnel Repair.                                | Negotiating with contractor   | Award contract, prep for G&C                  | \$515,000                     | 07/12/2016 | Active | 07/31/2017            |

**Beverly Kowalik**

| <b>Project Number</b>                              | <b>Town</b> | <b>Project Title</b>  | <b>Current Status</b>  | <b>Anticipated Status next 60 days</b>   | <b>Avail. Funds or Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr Compl Date</b> |
|--|-------------|---|--|--|--------------------------------------|----------------|---------------|------------------------------|
| 80865 Contract A                                   | Benton      | Glencliff Home Campus Security.   | Design work underway<br>DuBois & King, Inc                     | Design work to continue                  | \$24,650                             |                | Active        |                              |
| 80865 Contract B                                   | Benton      | Glencliff Home Campus Security.   | Out to bid 11/8/16   | Receiving bids, award contract, prep G&C | \$390,000                            | 11/08/2016     | Active        | 07/31/2017                   |
| <b>94 - N.H. Hospital</b>                          |             |   |  |  |                                      |                |               |                              |
| 80872 Contract A                                   | Concord     | APS Interior 1st Floor "Core" Renovation.   | Working on Design<br>Harriman Associates                       | Design work                              | \$97,267                             |                | Active        |                              |
| 80872 Contract B                                   | Concord     | APS Interior 1st Floor "Core" Renovation.   | Contract awarded   | Awaiting G&C approval, 11/16/16          | \$954,000                            | 07/12/2016     | Active        | 07/31/2017                   |
| <b>95 - Health and Human Services Commissioner</b> |             |   |  |  |                                      |                |               |                              |
| 80922  | Manchester  | Tirrell House Safety Systems Upgrades.  |  | Final inspection                         | \$3,000                              |                | Active        | 07/31/2016                   |
| <b>96 - Transportation</b>                         |             |   |  |  |                                      |                |               |                              |
| 80904R Contract B                                  | Concord     | Heating System Replacement (Bureau of Traffic) DOT Proj #40787<br>DOT Proj Mgr: Lee Baronas). | Substanttialcompletion.<br>Charters Brothers Construction, LLC | Construction complete.                   | \$240,000                            | 01/05/2016     | Active        | 08/15/2016                   |

**David Goulet**

| Project Number                      | Town       | Project Title   | Current Status   | Anticipated Status next 60 days   | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|-------------------------------------|------------|---|--|---|-------------------------------|------------|--------|-----------------------|
| <b>12 - Adjutant General</b>        |            |   |  |   |                               |            |        |                       |
| 80869R                              | Boscawen   | NH Veterans Cemetery Building Renovation.                                   | Construction underway.   | NH Veterans Cemetery Association funding and hiring the work done. We are just over-seeing the project. Construction to continue. | \$0                           |            | Active |                       |
| <b>14 - Administrative Services</b> |            |   |  |   |                               |            |        |                       |
| 80887 Contract A                    | Concord    | Materials and Research HVAC Upgrades.                                       | Design95%complete.<br>McFarland Johnson                                |   | \$29,525                      |            | Active |                       |
| 80887 Contract B                    | Concord    | Materials and Research HVAC Upgrades.                                       | Out to bid 11/15/16. This project includes #80931 & #80934             | Receive bids, award contract.   | \$423,000                     | 11/15/2016 | Active | 06/05/2017            |
| 80888 Contract A                    | Claremont  | Monadnock Mill Elevator Upgrade.  | Design100%complete.<br>McFarland-Johnson, Inc                          |   | \$24,768                      |            | Active |                       |
| 80888 Contract B                    | Claremont  | Monadnock Mill Elevator Upgrade & Philbrook Elevator Upgrade                | This project includes #80898. Bids received, awaiting Agency approval. | Award contract, prep for G&C.   | \$295,000                     | 10/04/2016 | Active | 06/30/2017            |
| 80898                               | Concord    | Philbrook Elevator Repairs  | This project includes #80888. Bids received, awaiting Agency approval. | Award contract, prep for G&C.   | \$120,000                     |            | Active |                       |
| 80898 Contract A                    | Concord    | Dept. of Justice & Philbrook Elevator Repairs.                              | Designcomplete.<br>Yeaton Associates, Inc                              | Construction Administration.  | \$7,950                       |            | Active |                       |
| 80903R                              | Manchester | Sununu Youth Center Energy Upgrades (80884) Contribution( Karen Rantamaki). | This project is included with #80884.                                  |   | \$46,000                      |            | Active |                       |
| 80934R                              | Concord    | Air Separators East & West Chiller HHS( 27-29 Hazen Drive).                 | DAS- General Serv. hired Dubois & King directly.                       | This project is included with #80887 and #80931.  | \$1,000                       |            | Active |                       |
| 80935R                              |            | Remove and Replace Multi-Zones at the Core of HHS (27-29 Hazen Drive).      | Negotiating with consultant.   | Issue NTP   | \$10,000                      |            | Active |                       |
| <b>23 - Safety</b>                  |            |   |  |   |                               |            |        |                       |
| 80881R Contract A                   | Statewide  | Troop A Lower Level & Troop E DMV HVAC Replacement.                         | Tennant Wallace  | Construction Administration   | \$24,460                      |            | Active |                       |
| 80881R Contract B                   | Statewide  | Troop A Lower Level & Troop E DMV HVAC Replacement.                         | 90% Construction completed.<br>Meridian Construction                   | Submittals and continue construction.   | \$595,000                     | 01/12/2016 | Active | 12/01/2016            |
| <b>27 - Employment Security</b>     |            |   |  |   |                               |            |        |                       |
| 80930R                              | Manchester | Underground Oil Tank Removal - 300 Hanover Street.                          | NHES hired contractor. DPW only overseeing project.                    | Closure report.   | \$10,000                      |            | Active |                       |
| <b>32 - Secretary of State</b>      |            |   |  |   |                               |            |        |                       |

**David Goulet**

| <b>Project Number</b>                              | <b>Town</b> | <b>Project Title</b>  | <b>Current Status</b>                                      | <b>Anticipated Status next 60 days</b>    | <b>Avail. Funds or Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr Compl Date</b> |
|--|-------------|---|--|---|--------------------------------------|----------------|---------------|------------------------------|
| 80756 Contract B                                   | Concord     | Record Center Shelving Replacement.   | 99%constructioncomplete.<br>Pellowe Construction           | Punch List, final payment.                | \$529,176                            | 08/05/2014     | Active        | 03/01/2016                   |
| 80879 Contract A                                   | Concord     | State Archives Bldg. Addition.  | 95% completedesign.<br>Dignard Architectural Services      | Design work to continue.                  | \$48,000                             |                | Active        |                              |
| <b>94 - N.H. Hospital</b>                          |             |   |  |   |                                      |                |               |                              |
| 80854 Contract A                                   | Concord     | Chillers and Associated Equipment Improvements.   | Design 100%complete.<br>Stantec Consulting Services        | Final payment.                            | \$144,300                            |                | Active        |                              |
| 80854 Contract B                                   | Concord     | Chillers and Associated Equipment Improvements.   | Construction 95% complete.<br>Turnstone Corporation        | Punch list, complete in November.         | \$1,300,000                          | 10/13/2015     | Active        | 08/31/2016                   |
| 80854 Contract D                                   | Concord     | Chillers and Associated Equipment Improvements.   | NTP issued<br>11/1/16<br>Yeaton Associates, Inc            | Feasibility study underway                | \$22,500                             |                | Active        |                              |
| 80855 Contract A                                   | Concord     | Piping Upgrades & Fuel Conversion.  | Design 95% complete.<br>Yeaton Associates, Inc             |   | \$37,500                             |                | Active        |                              |
| 80855 Contract B                                   | Concord     | Piping Upgrades & Fuel Conversion.  |  | Out to bid in December.                   | \$0                                  |                | Active        |                              |
| 80932  | Concord     | NHH Chillers & Associated Equipment.  | To Project Manager 9/26/16.                                |   | \$1,329,720                          |                | Active        |                              |
| <b>95 - Health and Human Services Commissioner</b> |             |   |  |   |                                      |                |               |                              |
| 80884R Contract A                                  | Manchester  | Sununu Youth Center BAS Repair/replacement HVAC Components                                    | ConstructionAdministration.<br>McFarland Johnson, Inc      | Construction Administration               | \$30,609                             |                | Active        |                              |
| 80884R Contract B                                  | Manchester  | Sununu Youth Center BAS Repair/replacement HVAC Components.                                   | Construction80%complete.<br>Siemens Industry, Inc          | .Construction on going.                   | \$500,000                            | 10/27/2015     | Active        |                              |
| <b>96 - Transportation</b>                         |             |   |  |   |                                      |                |               |                              |
| 80909R Contract A                                  | Hooksett    | Hooksett Turnpike Administration Building (DOT Project #40772, DOT Project Mgr: David Smith). | Design95%complete.<br>Tennant/Wallace Associates.          | Awaiting Using Agency approval of design. | \$44,850                             |                | Active        |                              |
| 80931R   | Concord     | Material & Research Building HVAC (DOT Project #26962C, DOT Project Mgr: Chuck Dusseault).    | This project is included with #80887, also includes 80934. |   | \$2,000                              |                | Active        |                              |

**Gary Brown**

| <b>Project Number</b>               | <b>Town</b> | <b>Project Title</b>                        | <b>Current Status</b>                                   | <b>Anticipated Status next 60 days</b>             | <b>Avail. Funds or Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b>     | <b>Est Constr Compl Date</b> |
|-------------------------------------|-------------|---|---|--|--------------------------------------|----------------|-------------------|------------------------------|
| <b>14 - Administrative Services</b> |             |   |   |  |                                      |                |                   |                              |
| 80633 Contract A                    | Concord     | State House - Repair Dome.                  | Lavallee/Brensinger Architects                          | Project to be complete.                            | \$154,585                            |                | Active            | 10/31/2016                   |
| 80633 Contract B                    | Concord     | State House - Repair Dome.                  | Construction continues<br>D. L. King & Associates, Inc. | Project to be complete.                            | \$972,890                            | 01/22/2013     | Active            | 12/16/2016                   |
| 80890 Contract A                    | Concord     | Health & Human Services New Lab Floor       | Negotiating with consultant for proposal.               | Award consultant contract.                         | \$0                                  |                | Active            |                              |
| 80890 Contract B                    | Concord     | Health & Human Services New Lab Floor       |   | Preparing bid package                              | \$0                                  | 12/06/2016     | Active            |                              |
| <b>23 - Safety</b>                  |             |   |   |  |                                      |                |                   |                              |
| 80739R Contract B                   | Gilford     | NH Marine Patrol Building.                  | Punch List<br>Harvey Construction Corp of NH            | Finaled  | \$7,998,717                          | 07/10/2014     | Active            | 08/01/2016                   |
| <b>43 - NH Veterans' Home</b>       |             |   |   |  |                                      |                |                   |                              |
| 80878                               | Tilton      | Design 4 Canopies at NH Veterans Home.      | On Hold per Using Agency until July 1, 2017.            | ON HOLD  | \$0                                  |                | On-Hold By Agency | 09/01/2016                   |
| 80896R Contract A                   | Tilton      | Vets Home - Life Enhancement Dementia Unit. | Design development<br>Colby Company Engineering         | 65% Design development for review                  | \$1,097,000                          |                | Active            |                              |
| <b>83 - NH Lottery Commission</b>   |             |   |   |  |                                      |                |                   |                              |
| 80936R Contract A                   | Concord     | Building Expansion/Move Investigation.      | Consultant negotiations                                 | Award consultant, programming for building search. | \$0                                  |                | Active            |                              |

## Gordon Graham

| Project Number   | Town          | Project Title   | Current Status   | Anticipated Status next 60 days                                     | Avail. Funds or Contract Amt. | Ad Date    | Status            | Est Constr Compl Date |
|--|---------------|---|--|---|-------------------------------|------------|-------------------|-----------------------|
| <b>12 - Adjutant General</b>                             |               |   |  |   |                               |            |                   |                       |
| 80833R Contract A  | Concord       | Building A Electrical Upgrades.(Adj General Design #2014-13)                    | Construction 100% complete.<br>Gerard A. Laflamme, Inc         | Waiting for using agency to integrate                               | \$300,100                     | 05/19/2015 | Active            | 09/30/2016            |
| 80925R Contract A  | Concord       | Concord Building 'M' boiler and Water Tank Replacement.                         | Submittals<br>Denron Plumbing                                  | Due to nature of work, construction will not begin until April '17. | \$296,091                     | 07/12/2016 | Active            | 08/05/2017            |
| <b>14 - Administrative Services</b>                      |               |   |  |   |                               |            |                   |                       |
| 80628 Contract B   | Concord       | SOPS Main Building FACP Replacement.  |  |   | \$285,000                     |            | On-Hold By Agency |                       |
| 80897 Contract A   | Concord       | State House and Upham Walker Repairs.   | Oak Point Associates.  | Working on electrical design.                                       | \$84,047                      |            | Active            |                       |
| 80897 Contract B   | Concord       | State House Improvements - Exterior Painting.                                   | EXTERIOR PAINTING ONLY.<br>D.L. King Associates, Inc.          | Awaiting contract, prep for G&C.                                    | \$185,000                     | 10/04/2016 | Active            | 09/28/2018            |
| 80906  |               | New Web Application Burglar Alarm System for all 30 General Services Buildings. | Agency performing work. DPW is overseeing the work being done. | Continue overseeing work.   | \$215,000                     |            | Active            |                       |
| <b>23 - Safety</b>                                       |               |   |  |   |                               |            |                   |                       |
| 80866R   | Twin Mountain | NHSP Troop F. Electrical Services.  | Evaluation Complete.   | Awaiting UA decision on project.                                    | \$1,100                       |            | On-Hold By Agency |                       |
| 80900R   | Windham       | Troop F and Windham Weigh Station Electrical Upgrades.                          | In-House design.   | Construction, pending U.A. funding.                                 | \$4,000                       |            | On-Hold By Agency |                       |
| 80928R Contract A  | Gilford       | Marine Patrol Generator Replacement   | Gerard Laflamme  | Awaiting G&C approval, issue NTP.                                   | \$140,000                     | 09/13/2016 | Active            | 05/12/2017            |
| 80938R   | Gilford       | NHSP Marine Patrol Headquarter Surge Protection.                                | To Project Manager 11/16/16.                                   |   | \$29,000                      |            | Active            |                       |
| <b>35 - Dept of Resources &amp; Economic Development</b> |               |   |  |   |                               |            |                   |                       |
| 80873  | Jaffrey       | Monadnock HW Area Composting Toilet Building.                                   | DRED hired Consultant. Change in scope of work.                | Awaiting design from DRED.  | \$440,000                     |            | Active            | 06/30/2017            |
| <b>77 - Liquor Commission</b>                            |               |   |  |   |                               |            |                   |                       |
| 80862R Contract A  | Concord       | Renovate Warehouse for Office Space.  | Design work<br>Christopher Williams                            | Design work to continue.  | \$209,072                     |            | Active            |                       |
| 80862R Contract B  | Concord       | Renovate Warehouse for Office Space   | Electrical engineering design<br>Lee Carroll                   | Design work continues.  | \$22,350                      |            | Active            |                       |

## Gordon Graham

| Project Number             | Town       | Project Title   | Current Status  | Anticipated Status next 60 days       | Avail. Funds or Contract Amt. | Ad Date    | Status            | Est Constr Compl Date |
|----------------------------|------------|---|---|---------------------------------------|-------------------------------|------------|-------------------|-----------------------|
| 80862R Contract C          | Concord    | Renovate Warehouse for Office Space   | HVAC Commissioning<br>Stantec Consulting Services, Inc.   | Commissioning                         | \$26,500                      |            | Active            |                       |
| 80862R Contract D          | Concord    | HNLC Warehouse Conversion   | Civil/structural engineering plans.<br>McFarland Johnson, Inc   | Continue with plans.                  | \$8,000                       |            | Active            |                       |
| 80908R Contract A          | Portsmouth | Store #38 Portsmouth Traffic Circle.  | Architectural design<br>Oak Point Associates  | Awaiting feed-back from Using Agency. | \$606,768                     |            | Active            | 07/31/2017            |
| 80908R Contract B          | Portsmouth | Store #38 Portsmouth Traffic Circle.  | HVAC Commissioning<br>Stantec Consulting Services   | Commissioning.                        | \$30,000                      |            | Active            |                       |
| 80920R                     | Concord    | Concord Liquor Warehouse Section II Roof Replacement.   |   | Going out to bid on 11/29/16          | \$1,061,925                   | 11/29/2016 | Active            | 07/28/2017            |
| 80920R Contract A          | Concord    | Concord Liquor Warehouse Section II Roof Replacement.   | Design phase.<br>Christopher Williams   | Design to continue.                   | \$42,283                      |            | Active            |                       |
| <b>91 - Glencliff Home</b> |            |   |   |                                       |                               |            |                   |                       |
| 80861 Contract A           | Glencliff  | Glencliff Home Electrical System Survey.  | Electrical engineering<br>Lee F Carroll, P.E.   | Study on-going.                       | \$61,750                      |            | Active            |                       |
| <b>96 - Transportation</b> |            |   |   |                                       |                               |            |                   |                       |
| 80399R                     | Hampton    | Hampton ( Proj #14188) NH Rte. A1 Harbor Lift Bridge. (DOT Proj Mgr: David Scott)                   |   |                                       | \$0                           |            | On-Hold By Agency |                       |
| 80726R                     | Kittery    | Sarah Mildred Long Lift Bridge Replacement. (DOT Project #15731, DOT Project Mgr: L. Robert Landry) | To Project Manager 6/12/13. This project is being done by the State of Maine. DOT is contributing funds towards the project. Gordon is like a consultant to the State of Maine. | Construction still on-going.          | \$10,000                      |            | Active            |                       |
| 80839R                     | Statewide  | Salem-Manchester Motorized Gate Review (DOT Project No. 14633B, DOT Project Mgr: Wendy Johnson).    | To Project Mgr 3/13/15.   | Construction                          | \$0                           |            | Active            |                       |

**James Haggett**

| Project Number                      | Town             | Project Title  | Current Status   | Anticipated Status next 60 days               | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|-------------------------------------|------------------|--|--|---|-------------------------------|------------|--------|-----------------------|
| <b>12 - Adjutant General</b>        |                  |  |  |   |                               |            |        |                       |
| 80784R Contract A                   | Center Strafford | Center Strafford DFAC Renovations.                               | 99% Construction<br>Turnstone Corporation                          | Final completion                              | \$784,000                     | 05/27/2014 | Active | 03/15/2016            |
| 80803R                              | Statewide        | South Central FMS (Milcon). (Field Maintenance Shop)             |  | Advertising fro construction bids in December | \$846,400                     | 12/06/2016 | Active | 08/31/2018            |
| 80803R Contract A                   | Hooksett         | South Central FMS (Milcon). (Field Maintenance Shop)             | Design Phase 95% complete.<br>Smith-Alvarez-Sinekiewicz Architects | Design 100% complete.                         | \$846,400                     |            | Active |                       |
| 80912R Contract A                   | Lebanon          | Lebanon Readiness Center Roof Replacement & Kitchen Renovations. | 15%Construction<br>D.L. King & Associates, Inc                     | 75% Construction                              | \$425,000                     | 06/07/2016 | Active | 12/16/2016            |
| <b>14 - Administrative Services</b> |                  |  |  |   |                               |            |        |                       |
| 80902 Contract A                    | Milford          | Design Milford Circuit Court - New Building.                     | Design phase continues.<br>Christopher P Williams Architects       | Design 90% complete.                          | \$241,069                     |            | Active |                       |
| 80902 Contract B                    | Milford          | Design Milford Circuit Court - New Building.                     | Civil design continues<br>McFarland-Johnson, Inc.                  | Design 90% complete.                          | \$65,015                      |            | Active |                       |
| <b>46 - Corrections</b>             |                  |  |  |   |                               |            |        |                       |
| 80880 Contract A                    | Concord          | Bathroom/Shower renovations, Corrections                         | Designcomplete.<br>Dignard Architectural Services                  | Construction Administration.                  | \$36,000                      |            | Active |                       |
| 80880 Contract B                    | Concord          | Bathroom/Shower renovations, Corrections                         | Constructionunderway<br>Turnstone Corporation                      | 20% Construction                              | \$360,000                     | 04/12/2016 | Active | 12/30/2016            |
| 80885                               | Statewide        | Transitional Housing Units Renovations.                          |  |   | \$250,000                     | 01/09/2017 | Active | 10/27/2017            |
| 80885 Contract A                    | Concord          | Transitional Housing Units Renovations.                          | Architechnology  | Design Phase                                  | \$45,251                      |            | Active |                       |
| <b>94 - N.H. Hospital</b>           |                  |  |  |   |                               |            |        |                       |
| 80813 Contract A                    | Concord          | APS Exterior Building Improvements - NHH.                        | H L Turner Group   | Construction Administration.                  | \$71,174                      |            | Active |                       |
| 80813 Contract B                    | Concord          | APS Exterior Building Improvements - NHH.                        | Construction started<br>Project Resource Group                     | 75% Construction                              | \$540,000                     | 06/21/2016 | Active | 11/04/2016            |

**Jeffrey Shute**

| Project Number                      | Town          | Project Title   | Current Status   | Anticipated Status next 60 days | Avail. Funds or Contract Amt. | Ad Date    | Status            | Est Constr Compl Date |
|-------------------------------------|---------------|---|--|---------------------------------|-------------------------------|------------|-------------------|-----------------------|
| <b>12 - Adjutant General</b>        |               |   |  |                                 |                               |            |                   |                       |
| 80342R Contract A                   | Pembroke      | NH Regional Training Institute.                             | Closeout<br>Oak Point Associates                                     | Finaled.                        | \$3,619,381                   |            | Active            | 10/31/2015            |
| 80342R Contract C                   | Pembroke      | NH Regional Training Institute                              | Punch List<br>John F Penney Consulting Services Inc                  | Finaled.                        | \$16,500                      |            | Active            | 10/31/2015            |
| 80342R Contract G                   | Pembroke      | NHARNG Regional Training Facility                           | Punch List/extra work<br>Eckman Construction                         | finaled..                       | \$27,820,459                  |            | Active            | 02/08/2016            |
| 80731R                              | Littleton     | Littleton Readiness Center Addition/Alteration.             | 90% submitted  | 100% Reviewed, out to bid       | \$0                           |            | Active            |                       |
| 80731R Contract B                   | Littleton     | Littleton Readiness Center Addition/Alteration.             | Extra work items<br>Meridian Construction Corp.                      | Finaled                         | \$1,301,380                   | 06/09/2015 | Active            | 06/17/2016            |
| 80913R Contract A                   | Concord       | Bldg. G CSMS Annex Renovations.                             | Construction to begin in November<br>T. Buck Construction            | Construction continues          | \$1,067,632                   | 07/12/2016 | Active            | 07/01/2017            |
| 80919R Contract A                   | Ctr Strafford | Center Strafford DFAC Roof and Bathroom Renovations.        | Construction 20% complete<br>CMGC Building Corp                      | Construction 90% complete..     | \$665,000                     | 05/10/2016 | Active            | 11/18/2016            |
| <b>14 - Administrative Services</b> |               |   |  |                                 |                               |            |                   |                       |
| 80895                               | Concord       | Merrimack County Superior Court - New Courthouse.           | COURT STAYING DOWNTOWN PER LEGISLATURE Working on Project Agreement. | Project Agreement approved.     | \$15,700,000                  |            | Active            |                       |
| <b>23 - Safety</b>                  |               |   |  |                                 |                               |            |                   |                       |
| 80739R Contract A                   | Gilford       | NH Marine Patrol Building.                                  | Close-out<br>Samyn D'Elia Architects PA                              | Finaled                         | \$821,579                     |            | Active            |                       |
| 80739R Contract B                   | Gilford       | NH Marine Patrol Building.                                  | Punch List<br>Harvey Construction Corp of NH                         | Finaled                         | \$7,998,717                   | 07/10/2014 | Active            | 08/01/2016            |
| 80739R Contract C                   | Gilford       | NH Marine Patrol Building.                                  | 95% Commissioning<br>McFarland Johnson, Inc                          | 100% Commissioning              | \$40,000                      |            | Active            | 07/01/2016            |
| <b>77 - Liquor Commission</b>       |               |   |  |                                 |                               |            |                   |                       |
| 80837R                              | Hampton       | I-95 North and South (Store 73 & 76) Renovations/Expansion. | Project on hold per using agency.                                    |                                 | \$6,380,000                   |            | On-Hold By Agency |                       |

**96 - Transportation**

**Jeffrey Shute**

---

| <b>Project Number</b> | <b>Town</b> | <b>Project Title</b>   | <b>Current Status</b>         | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr<br/>Compl Date</b> |
|-----------------------|-------------|--|-------------------------------|--|--|----------------|---------------|----------------------------------|
| 80923R                | Statewide   | Welcome and Information Center Capital Improvements (DOT<br>Project No.14899E - DPT Proj. Mgr: Roger Appleton) | Reviewing consultant proposal | Scope and Design                       | \$85,000                                 |                | Active        |                                  |

---

**Jobie Chase**

| <b>Project Number</b>                                    | <b>Town</b>          | <b>Project Title</b>                               | <b>Current Status</b>   | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b>        | <b>Est Constr<br/>Compl Date</b> |
|--|----------------------|--|-------------------------|--|--|----------------|----------------------|----------------------------------|
| <b>35 - Dept of Resources &amp; Economic Development</b> |                      |  |                         |  |  |                |                      |                                  |
| 80547R Contract A  | statewide            | Mountain Top Communication Sites Upgrade.          | Ackroyd Engineering LLC | No action                              | \$59,500                                 |                | Active               | 06/30/2013                       |
| 80876  | Sargents<br>Purchase | Mount Washington Summit Water System Improvements. | ON HOLD                 | ON HOLD                                | \$100,000                                |                | On-Hold By<br>Agency |                                  |
| <b>91 - Glenclyff Home</b>                               |                      |  |                         |  |  |                |                      |                                  |
| 80864  | Glenclyff            | Glenclyff Home Potable Water System.               | Consultant selectrion   | Define scope and budget.               | \$1,350,000                              |                | Active               |                                  |

**Jonathan Fudala**

| Project Number   | Town       | Project Title   | Current Status   | Anticipated Status next 60 days                       | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|--|------------|---|--|---|-------------------------------|------------|--------|-----------------------|
| <b>12 - Adjutant General</b>                             |            |   |  |   |                               |            |        |                       |
| 80802R Contract A  | Rochester  | Seacoast FMS (MILCON). (Field Maintenance Shop)             | Design 100% submission<br>Colby Company Engineering                | Construction Administration upon hiring a contractor. | \$692,926                     |            | Active |                       |
| 80802R Contract B  | Rochester  | Seacoast FMS (MILCON). (Field Maintenance Shop)             |  | Bid documents complete.                               | \$0                           | 01/10/2017 | Active |                       |
| <b>14 - Administrative Services</b>                      |            |   |  |   |                               |            |        |                       |
| 80889 Contract A   | Concord    | Dept. of Justice New Roof.                                  | Design underway<br>Tennant Wallace Architects                      | Design 100% Submission.                               | \$25,000                      |            | Active |                       |
| 80889 Contract B   | Concord    | Hills Ave & DOJ Roof Replacements                           | This project includes #80891. Contract awarded.<br>Turnstone Corp. | Awaiting G&C approval.                                | \$1,211,330                   | 09/06/2016 | Active | 05/26/2017            |
| 80891  | Concord    | Hills Ave New Roof.   | This project is included with #80889.                              |   | \$775,000                     | 09/06/2016 | Active | 05/27/2017            |
| 80891 Contract A   | Concord    | Hills Ave New Roof.   | Design work underway.<br>Tennant Wallace Architects                | Design 100% submission.                               | \$41,100                      |            | Active |                       |
| 80918R Contract A  | Concord    | Exploratory DOJ Exterior Wall                               | Observation report<br>H.L. Turner Group                            | Contract increase for design solution.                | \$7,739                       |            | Active |                       |
| <b>35 - Dept of Resources &amp; Economic Development</b> |            |   |  |   |                               |            |        |                       |
| 80814R Contract B  | Berlin     | Re-Bid Jericho Mtn Bathhouse replacement                    | Project closeout<br>Ray's Electric, Inc                            | Final.  | \$521,000                     | 06/23/2015 | Active | 05/20/2016            |
| 80877 Contract A   | Rye        | Jenness Bathhouse Replacement and Parking Lot Improvements. | Vanasse Hangen Brustlin  | Construction Administration                           | \$99,975                      |            | Active |                       |
| 80877 Contract B   | Rye        | Jenness Bathhouse Replacement and Parking Lot Improvements. |  | DPW issue NTP, pending litigation.                    | \$825,000                     | 06/28/2016 | Active | 05/26/2017            |
| <b>42 - DHHS Human Svcs -SYSC -Juv Justice</b>           |            |   |  |   |                               |            |        |                       |
| 80901 Contract A   | Manchester | Renovate /Construct Restrooms for ADA Compliance.           | Design 100% Complete<br>Architechnology                            |   | \$16,000                      |            | Active |                       |
| 80901 Contract B   | Manchester | Renovate /Construct Restrooms for ADA Compliance.           | D.L. King & Associates, Inc  | Awaiting G&C approval, issue NTP.                     | \$100,000                     | 09/06/2016 | Active | 03/17/2017            |

## Keith Hemingway

| Project Number                              | Town      | Project Title   | Current Status   | Anticipated Status next 60 days                 | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|---|-----------|---|--|---|-------------------------------|------------|--------|-----------------------|
| <b>14 - Administrative Services</b>         |           |   |  |   |                               |            |        |                       |
| 80859 Contract A                            | Concord   | Remove and Replace Brown Building Roof.   | Architectural and Engineering design<br>Oak Point Associates           | Complete  | \$45,138                      |            | Active |                       |
| 80859 Contract B                            | Concord   | Remove and Replace Brown Building Roof.   | See 80883R-B<br>Kevin W Smith & Son, Inc.                              | See 80883-B for status updates.                 | \$846,000                     | 06/07/2016 | Active | 12/15/2016            |
| 80886 Contract A                            | Concord   | Dolloff Building Entry and Restroom Upgrades.   | Architectural design<br>Smith-Alvarez-Sinekiewycz Architects           | Design work to continue.                        | \$60,200                      |            | Active |                       |
| 80899 Contract A                            | Concord   | State Library Parapet and Ceiling Repair.   | Architectural & Engineering design<br>H.L. Turner Group                | Design Complete                                 | \$37,761                      |            | Active |                       |
| 80899 Contract B                            | Concord   | State Library Parapet and Ceiling Repair.   | D.L. King & Associates   | G&C approval, Issue NTP, Construction to begin. | \$218,000                     | 08/09/2016 | Active | 05/31/2017            |
| <b>87 - Police Standards &amp; Training</b> |           |   |  |   |                               |            |        |                       |
| 80933                                       | Concord   | Tactical Center Roof Replacement.   | To Project Manager 9/26/16   |   | \$400,000                     |            | Active | 05/31/2017            |
| 80933 Contract A                            | Concord   | Tactical Center Roof Replacement.   | NTP issued 11/8/16   | Design work to continue.                        | \$26,800                      |            | Active |                       |
| <b>94 - N.H. Hospital</b>                   |           |   |  |   |                               |            |        |                       |
| 80883R Contract A                           | Concord   | Howard Recreation Building Auditorium Section Roof Replacement.                           | Design work underway<br>Oak Point Associates                           | 100% complete design                            | \$13,910                      |            | Active |                       |
| 80883R Contract B                           | Concord   | Howard Building- Recreation Auditorium Section& Brown Building Roof Replacements.         | Start of construction also includes 80859<br>Kevin W Smith & Sons, Inc | Construction continues                          | \$230,000                     | 06/07/2016 | Active | 12/15/2016            |
| <b>96 - Transportation</b>                  |           |   |  |   |                               |            |        |                       |
| 80926R                                      | Statewide | Statewide Roofing (DOT Project #40855-DOT Proj. Mgr - Dave Smith)                         | To Project Manager 7/21/16   | Select consultant.                              | \$75,000                      |            | Active | 05/31/2017            |
| 80937R                                      | Concord   | John O. Morton Building Carpet Replacement. (DOT PM: Fran Buczynski, DOT Project #41184). | To Project Manager 11/16/16.   |   | \$200,000                     |            | Active |                       |

**Matt Moore**

| <b>Project Number</b>         | <b>Town</b> | <b>Project Title</b>   | <b>Current Status</b>   | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr<br/>Compl Date</b> |
|-------------------------------|-------------|--|---|--|--|----------------|---------------|----------------------------------|
| <b>12 - Adjutant General</b>  |             |  |   |  |  |                |               |                                  |
| 80858R Contract B             | Pembroke    | Pembroke Readiness Center Mechanical System Commissioning                              | Design 20%complete.<br>DuBois & King                            | Design 30% complete.                   | \$33,600                                 |                | Active        |                                  |
| <b>77 - Liquor Commission</b> |             |  |   |  |  |                |               |                                  |
| 80908R Contract A             | Portsmouth  | Store #38 Portsmouth Traffic Circle.   | Architectural<br>design<br>Oak Point Associates                 | Awaiting feed-back from Using Agency.  | \$606,768                                |                | Active        | 07/31/2017                       |
| 80908R Contract B             | Portsmouth  | Store #38 Portsmouth Traffic Circle.   | HVAC<br>Commissioning<br>Stantec Consulting Services            | Commissioning.                         | \$30,000                                 |                | Active        |                                  |
| <b>96 - Transportation</b>    |             |  |   |  |  |                |               |                                  |
| 80741R Contract D             | Derry       | Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5). | Engineering for Sewer Force Main<br>design<br>H.L. Turner Group | Design work.                           | \$26,728                                 |                | Active        |                                  |

## Roger Dionne

| Project Number   | Town      | Project Title   | Current Status   | Anticipated Status next 60 days                | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|--|-----------|---|--|--|-------------------------------|------------|--------|-----------------------|
| <b>12 - Adjutant General</b>                             |           |   |  |  |                               |            |        |                       |
| 80069R Contract B  | Concord   | Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road | Substantial Completion. Forwarded to M. Connor Harvey Construction Corporation |  | \$14,829,240                  | 06/22/2004 | Active | 07/01/2007            |
| 80826R Contract B  | Boscawen  | Columbarium Expansion.  | Construction Underway Turnstone Corporation                                    | Continue construction.                         | \$2,024,359                   | 05/03/2016 | Active | 06/30/2017            |
| <b>35 - Dept of Resources &amp; Economic Development</b> |           |   |  |  |                               |            |        |                       |
| 80871 Contract A   | Lincoln   | Flume Additions & Improvements.   | Redesign Colby Company Engineers   | 65% Design                                     | \$90,000                      |            | Active |                       |
| 80871 Contract C   | Lincoln   | Flume Additions & Improvements.   | NTP Issued 11/4/16   | Services to begin                              | \$15,989                      |            | Active |                       |
| <b>91 - Glenclyff Home</b>                               |           |   |  |  |                               |            |        |                       |
| 80735 Contract A   | Glenclyff | Glenclyff Hydro Dam Repair.   | Construction administration. Quantum Construction Consultants LLC              | Construction administration                    | \$168,913                     |            | Active |                       |
| 80735 Contract C   | Glenclyff | Glenclyff Hydro Dam Repair  | Construction underway M.E. Latulippe Construction, Inc                         | Substantial Completion.                        | \$478,785                     | 02/24/2015 | Active | 10/31/2016            |
| 80801 Contract A   | Glenclyff | Glenclyff Home Well Sitting Project   | Permitting McFarland Johnson, Inc  | Permitting 3rd well,                           | \$162,890                     |            | Active | 12/31/2016            |
| <b>96 - Transportation</b>                               |           |   |  |  |                               |            |        |                       |
| 80665R   | Statewide | Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: James Hewitt].  | Construction combined with 80867-B   |  | \$56,175                      |            | Active |                       |
| 80665R Contract C  | Statewide | Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: Gary Clifford].   | H L Turner Group   | Construction Administration.                   | \$4,724                       |            | Active |                       |
| 80666R   | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).                       |  | Advertising for Construction bids in December. | \$3,300,000                   | 12/30/2016 | Active |                       |
| 80666R Contract A  | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).                       | Civil/Structural engineering Vanasse Hangen Brustlin Inc                       | 100% design.                                   | \$95,581                      |            | Active |                       |
| 80666R Contract B  | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).                       | Architectural, MEP, Structural Cowan Gourdeau Architects PLLC                  | 100% Design                                    | \$117,800                     |            | Active |                       |
| 80666R Contract C  | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).                       | Fuel system design Stantec Consulting Services, Inc                            |  | \$24,126                      |            | Active |                       |

## Roger Dionne

| Project Number    | Town      | Project Title   | Current Status  | Anticipated Status next 60 days                 | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|-------------------|-----------|---|---|---|-------------------------------|------------|--------|-----------------------|
| 80666R Contract D | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5). | Engineering commissioning<br>McFarland Johnson, Inc             | Commissioning                                   | \$16,000                      |            | Active |                       |
| 80666R Contract E | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5). | Structural engineering<br>H.L. Turner Group                     | Commissioning                                   | \$9,856                       |            | Active |                       |
| 80666R Contract F | Salem     | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5). | Civil evaluation<br>Vanasse Hangen Brustlin, Inc                | 100% Design                                     | \$7,575                       |            | Active |                       |
| 80741R Contract A | Derry     | Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).          | Architectural & engineering design<br>HL Turner Group           | Construction Administration.                    | \$284,639                     |            | Active |                       |
| 80741R Contract B | Derry     | Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).          | Mechanical eng<br>McFarland Johnson                             | Commissioning                                   | \$23,000                      |            | Active |                       |
| 80741R Contract C | Derry     | Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).          | Substantial Completion.<br>North Branch Construction, Inc.      | Warranty  | \$2,630,000                   | 06/09/2015 | Active | 07/29/2016            |
| 80741R Contract D | Derry     | Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).          | Engineering for Sewer Force Main design<br>H.L. Turner Group    | Design work.                                    | \$26,728                      |            | Active |                       |
| 80742R Contract A | Strafford | Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).          | Civil design.<br>HEB Engineers, Inc                             | Construction Administration                     | \$58,090                      |            | Active |                       |
| 80742R Contract B | Strafford | Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).          | Architectural design<br>Cowan Goudreau Architects PLLC          | Construction Administration                     | \$69,000                      |            | Active |                       |
| 80742R Contract C | Strafford | Strafford Patrol Shed (PS602) DOT Project Mgr: Roger Appleton-DOT Project #28981).              | Construction90%complete.<br>Gary Chicoine Construction Corp     | Substantial Completion.                         | \$1,610,000                   | 08/18/2015 | Active | 10/28/2016            |
| 80743R Contract B | Rochester | Turnpike Maintenance Facility - Rebid [DOT Proj. Mgr. David Smith]                              | 100%Construction<br>North Branch Construction                   | Project Close-out                               | \$4,997,000                   | 02/03/2015 | Active | 05/27/2016            |
| 80856R            | Lisbon    | Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).                 |   | Advertising for construction bids in July, 2017 | \$270,000                     | 07/30/2017 | Active |                       |
| 80856R Contract A | Lisbon    | Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).                 | Survey, civil, structural design 65%<br>Design<br>HEB Engineers | 90% Design.                                     | \$83,051                      |            | Active |                       |

**Roger Dionne**

| <b>Project Number</b> | <b>Town</b> | <b>Project Title</b>  | <b>Current Status</b>  | <b>Anticipated Status next 60 days</b>         | <b>Avail. Funds or Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr Compl Date</b> |
|-----------------------|-------------|---|--|--|--------------------------------------|----------------|---------------|------------------------------|
| 80856R Contract B     | Lisbon      | Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).                                     | Mechanical 65% Design<br>Yeaton Associates, Inc                                      | 90% Design                                     | \$25,000                             |                | Active        |                              |
| 80856R Contract C     | Lisbon      | Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).                                     | Architectural 65% Design<br>Cowan Goudreau Architects                                | 90% Design                                     | \$108,908                            |                | Active        |                              |
| 80856R Contract D     | Lisbon      | Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).                                     | Structural 65% Design<br>H.L. Turner Group   | 90% Design                                     | \$7,824                              |                | Active        |                              |
| 80867 Contract A      | Derry       | Statewide Salt Sheds 2015 (DOT Proj #28980A - DOT Proj. Mgr: Gary Clifford - District 5).                           | Electrical design<br>Lee Carroll, P.E.   | Construction Administration.                   | \$17,404                             |                | Active        |                              |
| 80867 Contract B      | Derry       | Statewide Salt Sheds (Rebid Derry Salt Bldg.) 2015 D(DOT Proj #28980A - DOT Proj. Mgr: Gary Clifford - District 5). | 35% Construction complete. The construction included 80665R Careno Construction, LLC | Substantial completion.                        | \$570,000                            | 03/01/2016     | Active        | 10/31/2016                   |
| 80910R                | Littleton   | Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).                                  |  | Advertising for construction bids in December. | \$600,000                            | 12/30/2016     | Active        |                              |
| 80910R Contract A     | Littleton   | Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).                                  | Structural design<br>H.L. Turner Group   | Construction documents.                        | \$10,853                             |                | Active        |                              |

**Roland Sparks**

| <b>Project Number</b>                        | <b>Town</b> | <b>Project Title</b>   | <b>Current Status</b> | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr<br/>Compl Date</b> |
|--|-------------|------------------------|-----------------------|--|--|----------------|---------------|----------------------------------|
| <b>0 - Statewide, 77 - Liquor Commission</b> |             |                        |                       |  |  |                |               |                                  |
| 77777 Contract C                             | Concord     | TESTING FOR CONSULTANT |                       |  | \$0                                      |                | Active        |                                  |

**Scott Carri**

| Project Number   | Town                    | Project Title  | Current Status  | Anticipated Status next 60 days                  | Avail. Funds or Contract Amt. | Ad Date    | Status            | Est Constr Compl Date |
|--|-------------------------|--|---|--|-------------------------------|------------|-------------------|-----------------------|
| <b>12 - Adjutant General</b>                             |                         |  |   |  |                               |            |                   |                       |
| 80831R Contract A  | Ctr Strafford           | NHARNG Center Strafford Baffled Range  | Construction underway.<br>Charters Brothers Construction  | Continue with construction.                      | \$926,750                     | 02/02/2016 | Active            | 11/28/2016            |
| 80835R Contract A  | Center Strafford        | Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-14) | Construction underway<br>Charters Brothers Construction   | Construction on-going.                           | \$790,000                     | 03/08/2016 | Active            | 12/30/2016            |
| 80844R Contract A  | Concord                 | State Military Reservation Site Improvements - Construction.                             | Complete<br>Busby Construction                            | Project Close-out.                               | \$880,000                     | 07/21/2015 | Active            | 05/27/2016            |
| 80916R Contract A  | Littleton/Ctr Strafford | Statewide FMS Site Improvements.   | Construction Underway<br>G.W. Brooks and Sons, Inc        | Continue with Construction.                      | \$1,195,000                   | 06/28/2016 | Active            | 06/30/2017            |
| <b>14 - Administrative Services</b>                      |                         |  |   |  |                               |            |                   |                       |
| 80817 Contract C   | Claremont               | Monadnock Mills Re-pointing  | Working on contract documents.                            | Awaiting construction to begin in the Spring '17 | \$60,000                      | 05/24/2016 | Active            | 06/01/2017            |
| 80847  | Concord                 | Governor John Winant Memorial.   | On hold pending fund-raising efforts                      |  | \$0                           |            | On-Hold By Agency |                       |
| <b>35 - Dept of Resources &amp; Economic Development</b> |                         |  |   |  |                               |            |                   |                       |
| 80870 Contract A   | Lincoln                 | Flume Parking Lot Repaving.  | Construction complete.<br>GMI Asphalt, LLC                | Project Close-out.                               | \$565,000                     | 02/09/2016 | Active            | 09/30/2016            |
| 80875 Contract A   | Cambridge               | Umbagog Visitors' Services Building.   | 35%designplans.<br>H.L. Turner Group                      | 60% design complete.                             | \$143,072                     |            | Active            |                       |
| <b>46 - Corrections</b>                                  |                         |  |   |  |                               |            |                   |                       |
| 80850 Contract A   | Concord                 | Roof Replacement, Dept of Corrections  | ConstructionAdministration<br>Colby Company Engineering   | Construction Administration                      | \$74,320                      |            | Active            |                       |
| 80850 Contract B   | Concord                 | Roof Replacement, Dept of Corrections  | Construction35%complete.<br>AW Therrien Co., Inc          | 60% of construction complete.                    | \$1,250,000                   | 03/15/2016 | Active            | 09/01/2017            |
| 80852 Contract A   | Concord                 | Review Tunnels and Crawlspace.   | Onsiteinspectionscheduled<br>Vanasse Hangen Brustlin, Inc | Complete   | \$11,350                      |            | Active            |                       |

**Timothy Smith**

| Project Number                | Town             | Project Title  | Current Status  | Anticipated Status next 60 days               | Avail. Funds or Contract Amt. | Ad Date    | Status | Est Constr Compl Date |
|-------------------------------|------------------|--|---|---|-------------------------------|------------|--------|-----------------------|
| <b>12 - Adjutant General</b>  |                  |  |   |   |                               |            |        |                       |
| 80836R Contract B             | Rochester        | Raymond Bisson Renovations (Adjutant General Design #2014-12)      | Close-Out<br>Pine Brook Corporation                                       | Project Close-Out                             | \$1,008,000                   | 06/23/2015 | Active | 06/22/2016            |
| 80858R Contract A             | Pembroke         | Pembroke Readiness Center Design.                                  | Design 60% complete<br>Coover-Clark & Associates, Inc                     | Multi-discipline review, 90% submittal        | \$901,929                     |            | Active | 12/01/2018            |
| 80858R Contract B             | Pembroke         | Pembroke Readiness Center Mechanical System Commissioning          | Design 20% complete.<br>DuBois & King                                     | Design 30% complete.                          | \$33,600                      |            | Active |                       |
| <b>23 - Safety</b>            |                  |  |   |   |                               |            |        |                       |
| 80893R Contract A             | Laconia          | PSAP/Data Operations Facility Roofing.                             | Construction Administration<br>Architechnology                            | Project Close-Out                             | \$39,778                      |            | Active |                       |
| 80893R Contract B             | Laconia/Tamworth | PSAP/Data Operations Facility Roofing.& Troop 'E' Roof replacement | 75% construction, includes<br>80915R Construction.<br>J.N.R. Gutters, Inc | Project Close-out                             | \$262,000                     | 05/10/2016 | Active | 11/01/2016            |
| 80915R                        | Tamworth         | Troop E Roof Replacement.  | See 80893R-B  | Project Close Out                             | \$0                           |            | Active |                       |
| 80915R Contract A             | Tamworth         | Troop E Roof Replacement.  | Construction Administration<br>Architechnology                            | Project Close-Out.                            | \$5,480                       |            | Active |                       |
| <b>46 - Corrections</b>       |                  |  |   |   |                               |            |        |                       |
| 80713 Contract A              | Concord          | Women's Prison Design Services - Consultant.                       | Construction Administration.<br>SMRT Architecture Engineering Planning    | Construction Administration.                  | \$2,438,300                   |            | Active | 10/01/2017            |
| 80713 Contract B              | Concord          | Women's Prison - Construction Management                           | Building & Sitework 32%<br>Complete.<br>Gilbane Building Co.              | Building & site work 40% complete.            | \$34,997,783                  | 12/20/2013 | Active | 09/30/2017            |
| 80713 Contract C              | Concord          | Women's Prison - Commissioning                                     | 40% Commissioning.<br>Dubois & King, Inc.                                 | 50% Commissioning.                            | \$110,000                     |            | Active | 10/01/2017            |
| 80713 Contract E              | Concord          | Men's Prison Steam Line - Injector Repair.                         | Closeout<br>McFarland-Johnson, Inc.                                       | Close-out                                     | \$39,600                      |            | Active |                       |
| 80927 Contract A              | Concord          | Valve Improvement NH State Prison.                                 | Contract awarded, emergency NTP issued,<br>construction.                  | Retro-active approval through G&C, close-out. | \$125,000                     | 09/01/2016 | Active | 12/23/2016            |
| <b>77 - Liquor Commission</b> |                  |  |   |   |                               |            |        |                       |

**Timothy Smith**

| <b>Project Number</b> | <b>Town</b> | <b>Project Title</b>                | <b>Current Status</b>                         | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b> | <b>Est Constr<br/>Compl Date</b> |
|-----------------------|-------------|-------------------------------------|---|--|--|----------------|---------------|----------------------------------|
| 80863R Contract A     | Concord     | Concord Warehouse Roof Replacement. | ConstructionAdministration<br>Architechnology | Construction Administration            | \$37,605                                 |                | Active        |                                  |
| 80863R Contract B     | Concord     | Concord Warehouse Roof Replacement. | 30%Construction<br>Rockwell Roofing, Inc      | Project Close-Out                      | \$815,600                                | 03/22/2016     | Active        | 11/01/2016                       |

| <b>Project Number</b>      | <b>Town</b> | <b>Project Title</b>  | <b>Current Status</b> | <b>Anticipated Status next 60 days</b> | <b>Avail. Funds or<br/>Contract Amt.</b> | <b>Ad Date</b> | <b>Status</b>     | <b>Est Constr<br/>Compl Date</b> |
|----------------------------|-------------|---|-----------------------|--|--|----------------|-------------------|----------------------------------|
| <b>96 - Transportation</b> |             |   |                       |  |  |                |                   |                                  |
| 80700R                     | Lancaster   | Lancaster District One Renovation. (DOT Project #25221 - DOT Project Manager: Phil Beaulieu). | Pending UA funding    | TBD                                    | \$30,000                                 |                | On-Hold By Agency |                                  |