

Project Status by Agency

Agency: Glenclyff Home

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
80864 Contract A	Scott Carri	Benton	Glenclyff Home Potable Water System.	Construction Administration underway. HEB Engineers, Inc.	Construction Administration continues.	\$388,037.70	2018-06-13	Active
80864 Contract B	Scott Carri	Benton	Glenclyff Home Potable Water System	Construction underway. R M Piper Inc	Construction continues.	\$1,233,000.00	2018-07-17	Active
80949 Contract C	Caitlyn Stubbs	Benton	Service Bild Roof Replacement, Glenclyff Home	Design work complete. Smith-Alvarez-Sienkiewicz Architects	Construction administration to begin after contractor is approved. Re bidding with 80968-C, Caitlyn is preparing the bid package, bids due 4/24/2019	\$7,875.00		Active
80950 Contract A	Scott Carri	Glenclyff	Glenclyff Gasoline System Renovation	Design work underway. Yeaton Associates, Inc.	Complete design.	\$16,625.00		Active
80951 Contract A	Scott Carri	Glenclyff	Intake Chamber Wall	Design work underway. Quantum Construction Consultants LLC	Design work to continue.	\$50,736.00		Active
80966 Contract B	Beverly Kowalik	Glenclyff	Glenclyff Home Dementia Treatment Improvement Surveyor Services	Design phase. Scott & Partners	Design phase to continue.	\$750,000.00		Active
80968 Contract A	Gary Brown	Benton	Lamott Wing Window Replacement & Service Building Re-roofing project	Construction documents complete. Smith-Alvarez-Sienkiewicz Architects	Construction administration upon Contractor approval.	\$31,260.00		Active
80968 Contract C	Gary Brown	Glenclyff	Lamott Wing Window Replacement & Service Building Re-roofing project	Bids due 4/24/2019.	Award contract, receive contracts.		2019-03-26	Active
80980 Contract A	Scott Carri	Benton	Glenclyff Home Fire Road & Travel Rebuild	Design work underway.	Design work to continue.			Active
80980 Contract B	Scott Carri	Benton	Glenclyff Home Fire Road & Travel Rebuild					Active

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
-----------------------	------------------------	-------------	----------------------	-----------------------	--	-------------------------------------	----------------	---------------
