Project Status by Agency

Agency: Administrative Services

						Avail. Funds or	
Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Contract Amt.	Ad Date Status
80475 Contract D	Jeffrey Shute	Manchester	Hillsborough No. Construction	Punchlist. Ongoing HVAC issues MV & LBPA Commence rework TLT CONSTRUCTION CORPORATION	Complete HVAC corrective work. Completing final requisition	\$12,644,147	1/26/2010 Active
80475 Contract E	Jeffrey Shute	Manchester	Hillsborough No. Construction	Complete Merrimack Valley Corp.	Final payment	\$70,479	Active
80507 Contract B	David Goulet	Concord	DHHS Replace Chillers - Towers.	99% Complete. Century Mechanical Inc.	3 claims.	\$616,480	9/7/2010 Active
80509 Contract A	David Goulet	Concord	Design/Build Kitchen Hood Fire Suppression Three Locations	99% Complete. Century Mechanical Inc.	Final Payment.	\$79,665	11/2/2010 Active
80567R Contract B	Robert Smith	Concord	SOPS Main Bldg. Porch Repair/Restoration	Final payment. North & South Builders	Construction Phase.	\$199,900	3/8/2011 Complete
80573R Contract B	Jonathan Fudala	Lancaster	Coos County Courthouse Masonry Repair (Design Only FY 11)	Assist Bidding Oak Point Associates	Awaiting Construction	\$38,400	Active
80627 Contract A	Scott Carri	Concord	SOPS Driveway/Parking/Walking Replacement Phase II.	Construction Admin Vanasse Hangen Brustlin Inc	closed out	\$38,000	Active
80627 Contract B	Scott Carri	Concord	SOPS-Phase II-Roadway & Parking Rehabilitation & Stormwater Improvements	Construction Substantial completion J. Parker and Daughters Construction, Inc.	1/24 retainage minus spring turf est.	\$617,846	3/12/2013 Active
80628	Gordon Graham	Concord	SOPS Main Building FACP Replacement.	To Project Mgr 9/8/11. On hold.	Using Agency re-evaluating scope.	\$355,000	On-Hold By Agency
80628 Contract A	Gordon Graham	Concord	SOPS Main Building FACP Replacement (Consultant)	Consultant design complete Lee F. Carroll, P. E.		\$10,000	Active
80628 Contract B	Gordon Graham	Concord	SOPS Main Building FACP Replacement.	On hold	On hold	\$285,000	On-Hold By Agency
80629	Jonathan Fudala	Concord	ADA Toilets - Main Building & Historical Evaluation.			\$425,000	Active
80629 Contract A	Jonathan Fudala	Concord	ADA Toilets - Main Building & Historical Evaluation.	Const. Admin Oak Point Associates	Const. Admin.	\$58,500	Active
80629 Contract B	Jonathan Fudala	Concord	Main Building ADA Restroom Upgrades & Window Replacement, NH State Hospital	55% Construction Pellowe Construction	100% Construction	\$861,520	3/26/2013 Active
80631 Contract C	Timothy Smith	Concord	Anna Philbrook Center Renovations. {Rebid - due 11/15/12}	100% construction Final payment pending TPD Construction Company	Close Out	\$3,186,346	10/23/2012 Active
80633 Contract A	Thomas Momeyer	Concord	State House - Repair Dome.	Lavallee/Brensinger Architects	Construction Admin	\$93,555	Active

Friday, January 10, 2014

Agency: Administrative Services

TD 1 . 27 . 7	D 1 15	T	D. J. (TV)	G	4 10	Avail. Funds or	4.15
Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Contract Amt.	Ad Date Status
80633 Contract B	Thomas Momeyer	Concord	State House - Repair Dome.	Construction submittals D. L. King & Associates, Inc.	Awaiting spring	\$972,890	1/22/2013 Active
80634	James Haggett	Concord	State House Annex - Window Repairs			\$355,000	Active
80634 Contract A	James Haggett	Concord	State House Annex - Window Repairs	Const. Admin. Oak Point Associates	Construction Admin.ongoing	\$25,500	Active
80634 Contract B	James Haggett	Concord	State House Annex - Window Repairs	100% Construction Stan Graton 3G Construction, Inc.	Complete	\$435,500	3/12/2013 Active
80635	James Haggett	Concord	Health & Human Services Window Repairs (27/29 Hazen Drive).	Revising scope.	Design	\$730,000	Active
80635 Contract A	James Haggett	Concord	Health & Human Services Window Repairs (27/29 Hazen Drive) - Consultant.	Study & Report Complete	Design	\$45,348	Active
80668 Contract A	H Dana Abbott	Laconia	Lakes Region Facility Roof Replacement & Repair.	Bid Phase Tennant/Wallace Architects	Construc Admin	\$17,250	Active
80668 Contract B	H Dana Abbott	Laconia	Lakes Region Facility Roof Replacement - Powell Building	NTP to GC	Complete	\$100,000	10/8/2013 Active
80674R Contract A	David Goulet	Concord	DHHS Combustion Air/Cooling Tanks (29 Hazen Drive).	NTP Issued 7/31/12. Stantec Consulting Services, Inc	DOT Controls	\$48,100	Active
80674R Contract B	David Goulet	Concord	Mechanical Upgrades (Hazen Drive, Smokey Bear Blvd., Candia Rd., 670 Rte. 3A) (DOT Project Mgr: Tobey Reynolds - DOT Project #0600M). (PO# 4003595) Combined with BPW Project #80674B)	95% Construction KPMB Enterprises, LLC	Substantial Completion.	\$280,700	3/19/2013 Active
80676R	James Haggett	Concord	HHS Lab Floor Evaluation (27-29 Hazen Drive).			\$2,000	Active
80676R Contract A	James Haggett	Concord	HHS Lab Floor Evaluation (27-29 Hazen Drive).	Design 100%, Final payment pending Quantum Construction Consultants LLC	UA to execute thru Purchase & Property or provide work request	\$6,220	Active
80690	Jonathan Fudala	Concord	Safety Building Roof Drain Repairs.	Combined with 80674. Submittals 100% Construction	Complete	\$30,000	Active
80699R	H Dana Abbott	Statewide	State Buildings Masonry Repairs.			\$180,000	Active
80699R Contract A	H Dana Abbott	Concord	State Buildings Masonry Repairs	70% construction Hascall and Hall	Hold until spring 2014	\$271,730	3/26/2013 Active
80702	Beverly Kowalik	Concord	Hazen Drive Performance Contract.	To Project Manager 2/21/13. UA bids received 3/27/13	Investment Grade Audit	\$0	Active
80706	David Goulet	Statewide	Wood Boilers - DOT.	75% Record Drawings.	Londonderry to be finished.	\$64,000	Active
80708R	Jonathan Fudala	Concord	Main Building Window Replacement 1.	To Project Manager 3/20/13. Combined with 80629.		\$350,000	Active
			State Supreme Court HVAC.				Active

Friday, January 10, 2014

Agency: Administrative Services

Proiect Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Avail. Funds or Contract Amt.	Ad Date Status
80718	Scott Carri	Concord	Survey & Subdivision of 84 Iron Works Road, Concord.	NTP- Survey started	Complete	\$0	Active
80718 Contract A	Scott Carri	Concord	Survey & Subdivision of 84 Iron Works Road, Concord.	VHB- survey & permitting. City approvals Vanasse Hangen Brustlin Inc	Complete	\$13,305	Active
80722 Contract A	James Haggett	Concord	Building Demolition & Construct Parking Lot Utility Location Survey Svcs. SOPS			\$7,400	Active
80725R	Scott Carri	Concord	Administrative of the Courts Exterior Walkway.	Plans complete: On-hold due to funding	On-hold	\$10,000	On-Hold B Agency
80737	Gordon Graham	Manchester	Manchester Circuit Court Generator.	To Project Manager 8/14/13	Design	\$438,000	4/1/2015 Active
80740	Thomas Momeyer	Concord	State House Room 100 Door.	To Project Manager 8/22/13.	Pending award to Architect	\$101,000	2/1/2014 Active
80740 Contract A	Thomas Momeyer	Concord	State House Room 100 Door.	10% Design	design complete	\$0	Active
80745 Contract A	David Goulet	Brentwood	Rockingham County Courthouse Roof Replace & Cooling Tower.		90% Design.	\$88,800	Active
80746 Contract A	Jonathan Fudala	Lancaster	Coos County Courthouse Repair	Out To Bid.	G & C.	\$219,400	11/19/2013 Active
80747	James Haggett	Statewide	Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof,Lebanon CC Roof).	To Project Manager 8/27/13. Lebanon to bid separately.	Design	\$1,317,000	5/20/2014 Inactive
80747 Contract A	James Haggett	Statewide	Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof,Lebanon CC Roof).	Lebanon Design 50%, Concord Design 35%	Lebanon Advertise. Concord Design Complete	\$85,000	5/20/2014 Active
80748 Contract A	David Goulet	Concord	Health & Human Services HVAC Repairs - 29 Hazen Drive.	30% Design. Stantec Consulting Services, Inc	90% Design.	\$41,100	Active
80749 Contract A	David Goulet	Concord	LOB elevator Upgrade.	90% Design. McFarland-Johnson Inc	Bid March.	\$24,700	Active
80750 Contract A	David Goulet	Concord	Morton Building Cooling Tower.	NTP10/1/13. 30% Design.	30% Design.	\$35,000	Active
80758	Scott Carri	Concord	South Office Park South Campus Paving Phase III.	To Project Manager 9/25/13. Design		\$790,000	1/14/2014 Active
80758 Contract A	Scott Carri	Concord	South Office Park South Campus Paving Phase III.	Design Vanasse Hangen Brustlin Inc	Bid 1/26	\$36,775	1/14/2014 Active
80762	David Goulet	Concord	State House Room 100 HVAC.	In-House Design. 90% Design.	Administrative Services to install.	\$25,000	Active
80766	Jobie Chase	Concord	Dolloff Building Water Main Replacement.	Design	Design	\$260,000	6/1/2014 Active
80768	Jonathan Fudala	Concord	Main Building Window Replacement 1.		Consultant NTP	\$450,000	6/1/2014 Active
80768 Contract A	Jonathan Fudala	Concord	Main Building Window Replacement 1.	Begin Design Christopher Williams	50% Design	\$62,964	6/1/2014 Active

Friday, January 10, 2014

Page 3 of 4

Agency: Administrative Services

						Avail. Funds or	
Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Contract Amt.	Ad Date Status
80769	Jonathan Fudala	Concord	Main Building ACM & Lead Paint Removal.	To Project Manager 9/26/13	Consultant NTP	\$630,000	6/1/2014 Active
80769 Contract A	Jonathan Fudala	Concord	Main Building ACM & Lead Paint Removal.			\$38,591	6/1/2014 Active
80776	H Dana Abbott		Merrimack County Design and Space Planning.	To Project Manager 12/5/13.		\$257,786	Active
80777	Gordon Graham	Londonderry	ISI Site Visits.	To Project Manager 12/5/13		\$15,850	Active

Friday, January 10, 2014