UA = USING AGENCY

N = NEGOTIATIONS

D = DESIGN

C = CONSTRUCTION

H = HOLD

Description	Acctg. Unit				Unencumbered Balance	Project Number	Explanation	Status		Estimated Project Completion Date	Final Project Completion Date
									С		
Balance as of end of 4th Quarter - June 2013	60470000	168,926.68							Ш		
Air Sealing and Window quilts		\$3,477.60	\$3,477.60	\$3,477.60			Air Sealing and Window Quilts new installation . Manchester District Court Self install.			Complete	Apr-11
HVAC Controls at Hospital		\$10,168.83	\$10,168.83	\$10,168.83			Updating HVAC Controls I			Complete	Mar-11
Probation and Parole, Windows and Insulation project		\$61,500.00	\$60,212.01	\$61,500.00			insulation in Probation and Parole building			Complete	
Motion Sensors		\$2,218.91	\$2,218.91	\$2,218.91			total of 34 conference rooms & lounge areas.			Complete	Jun-12
Emergency Generator		\$10,000.00			\$10,000.00		update 8/14/12 - may use funds for moving Tobey generator to Thayer	х		August 2013	
Emergency Generator		\$10,000.00	\$10,000.00	\$10,000.00			Installation of an Emergency Generator to add to the demand response program for Employment Security.			Complete	Oct-12
Lighting Retrofits for Gymnasium at Concord Prison facility.		\$3,500.00	. ,	, ,			Lighting Retrofits 1:1 for the Concord Prison facility, North Yard to help increase energy efficiency and public safety.			Complete	Jun-13
BPW Clerk Cost		\$562.92	\$562.92	\$562.92			BPW Clerk Cost			·	
Unallocated Balance		\$67,498.42			\$67,498.42			-	+		
	Subtotal	\$168,926.68	\$90,140.27	\$91,428.26	\$77,498.42						

UA = USING AGENCY

N = NEGOTIATIONS

D = DESIGN

C = CONSTRUCTION

H = HOLD