

# Project Status by Agency

Agency: ?no agency?

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80069R Contract B	Roger Dionne	Concord	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. Forwarded to M. Connor Harvey Construction Corporation		\$14,829,240	6/22/2004	Active
80342R Contract A	Jeffrey Shute	Pembroke	NH Regional Training Institute.	Closeout Oak Point Associates	Finald.	\$3,619,381		Active
80342R Contract C	Jeffrey Shute	Pembroke	NH Regional Training Institute	Punch List John F Penney Consulting Services Inc	Finald.	\$16,500		Active
80342R Contract G	Jeffrey Shute	Pembroke	NHARNG Regional Training Facility	Punch List/extra work Construction Eckman	finald..	\$27,820,459		Active
80399R	Gordon Graham	Hampton	Hampton ( Proj #14188) NH Rte. A1 Harbor Lift Bridge. (DOT Proj Mgr: David Scott)			\$0		On-Hold By Agency
80628 Contract B	Gordon Graham	Concord	SOPS Main Building FACP Replacement.			\$285,000		On-Hold By Agency
80633 Contract A	Gary Brown	Concord	State House - Repair Dome.	Lavallee/Brensinger Architects	Project to be complete.	\$154,585		Active
80633 Contract B	Gary Brown	Concord	State House - Repair Dome.	Construction continues D. L. King & Associates, Inc.	Project to be complete.	\$972,890	1/22/2013	Active
80665R	Roger Dionne	Statewide	Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: James Hewitt].	Construction combined with 80867-B		\$56,175		Active
80665R Contract C	Roger Dionne	Statewide	Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: Gary Clifford].	H L Turner Group	Construction Administration.	\$4,724		Active
80666R	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).		Advertising for Construction bids in December.	\$3,300,000	12/30/2016	Active
80666R Contract A	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Civil/Structural engineering Vanasse Hangen Brustlin Inc	100% design.	\$95,581		Active
80666R Contract B	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Architectural, MEP, Structural Cowan Gourdeau Architects PLLC	100% Design	\$117,800		Active
80666R Contract C	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Fuel system design Stantec Consulting Services, Inc		\$24,126		Active
80666R Contract D	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Engineering commissioning McFarland Johnson, Inc	Commissioning	\$16,000		Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80666R Contract E	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Structural engineering Turner Group	H.L. Commissioning	\$9,856		Active
80666R Contract F	Roger Dionne	Salem	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Civil evaluation Vanasse Hangen Brustlin, Inc	100% Design	\$7,575		Active
80700R	Tom Carleton	Lancaster	Lancaster District One Renovation. (DOT Project #25221 - DOT Project Manager: Phil Beaulieu).	Pending UA funding	TBD	\$30,000		On-Hold By Agency
80702	Beverly Kowalik	Concord	Hazen Drive Performance Contract.	90% complete (U.A. received bids)	Submittal Reviews/Construction Administration	\$0		Active
80713 Contract A	Timothy Smith	Concord	Women's Prison Design Services - Consultant.	Construction Administration. SMRT Architecture Engineering Planning	Construction Administration.	\$2,438,300		Active
80713 Contract B	Timothy Smith	Concord	Women's Prison - Construction Management	Building & Sitework 32% Complete. Gilbane Building Co.	Building & site work 40% complete.	\$34,997,783	12/20/2013	Active
80713 Contract C	Timothy Smith	Concord	Women's Prison - Commissioning	40% Commissioning. Dubois & King, Inc.	50% Commissioning.	\$110,000		Active
80713 Contract E	Timothy Smith	Concord	Men's Prison Steam Line - Injector Repair.	Closeout McFarland-Johnson, Inc.	Close-out	\$39,600		Active
80726R	Gordon Graham	Kittery	Sarah Mildred Long Lift Bridge Replacement. (DOT Project #15731, DOT Project Mgr: L. Robert Landry)	To Project Manager 6/12/13. This project is being done by the State of Maine. DOT is contributing funds towards the project. Gordon is like a consultant to the State of Maine.	Construction still on-going.	\$10,000		Active
80731R	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	90% submitted	100% Reviewed, out to bid	\$0		Active
80731R Contract B	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	Extra work items Meridian Construction Corp.	Finald	\$1,301,380	6/9/2015	Active
80735 Contract A	Roger Dionne	Glenclyff	Glenclyff Hydro Dam Repair.	Construction administration. Quantum Construction Consultants LLC	Construction administration	\$168,913		Active
80739R Contract A	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Close-out D'Elia Architects PA	Samyn Finald	\$821,579		Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finald	\$7,998,717	7/10/2014	Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finald	\$7,998,717	7/10/2014	Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80739R Contract B	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract B	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract C	Jeffrey Shute	Gilford	NH Marine Patrol Building.	95% Commissioning McFarland Johnson, Inc	100% Commissioning	\$40,000		Active
80741R Contract A	Roger Dionne	Derry	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Architectural & engineering design Turner Group	HL Construction Administration.	\$284,639		Active
80741R Contract B	Roger Dionne	Derry	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Mechanical eng Johnson	McFarland Commissioning	\$23,000		Active
80741R Contract C	Roger Dionne	Derry	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Substantial Completion. Branch Construction, Inc.	North Warranty	\$2,630,000	6/9/2015	Active
80741R Contract D	Matt Moore	Derry	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Engineering for Sewer Force Main design H.L. Turner Group	Design work.	\$26,728		Active
80741R Contract D	Roger Dionne	Derry	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Engineering for Sewer Force Main design H.L. Turner Group	Design work.	\$26,728		Active
80742R Contract A	Roger Dionne	Strafford	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	Civil design. HEB Engineers, Inc	Construction Administration	\$58,090		Active
80742R Contract B	Roger Dionne	Strafford	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	Architectural design Cowan Goudreau Architects PLLC	Construction Administration	\$69,000		Active
80742R Contract C	Roger Dionne	Strafford	Strafford Patrol Shed (PS602) DOT Project Mgr: Roger Appleton-DOT Project #28981).	Construction90%complete. Gary Chicoine Construction Corp	Substantial Completion.	\$1,610,000	8/18/2015	Active
80743R Contract B	Roger Dionne	Rochester	Turnpike Maintenance Facility - Rebid [DOT Proj. Mgr. David Smith]	100%Construction North Branch Construction	Project Close-out	\$4,997,000	2/3/2015	Active
80756 Contract B	David Goulet	Concord	Record Center Shelving Replacement.	99%constructioncomplete. Pellowe Construction	Punch List, final payment.	\$529,176	8/5/2014	Active
80760R	Beverly Kowalik	Berlin	Berlin Fish Hatchery UST Design.	Fish & Game revising plans.	Re-submit revised plans to DES.	\$1,000		Active
80784R Contract A	James Haggett	Center Strafford	Center Strafford DFAC Renovations.	99% Construction Corporation	Turnstone Final completion	\$784,000	5/27/2014	Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80801 Contract A	Roger Dionne	Glenclyff	Glenclyff Home Well Sitting Project	Permitting McFarland Johnson, Inc	Permitting 3rd well,	\$162,890		Active
80802R Contract A	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)	Design 100% submission Colby Company Engineering	Construction Administration upon hiring a contractor.	\$692,926		Active
80802R Contract B	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)		Bid documents complete.	\$0	1/10/2017	Active
80803R	James Haggett	Statewide	South Central FMS (Milcon). (Field Maintenance Shop)		Advertising fro construction bids in December	\$846,400	12/6/2016	Active
80803R Contract A	James Haggett	Hooksett	South Central FMS (Milcon). (Field Maintenance Shop)	Design Phase 95% complete. Alvarez-Sinekiewycz Architects	Smith- Design 100% complete.	\$846,400		Active
80813 Contract A	James Haggett	Concord	APS Exterior Building Improvements - NHH.	H L Turner Group	Construction Administration.	\$71,174		Active
80813 Contract B	James Haggett	Concord	APS Exterior Building Improvements - NHH.	Construction started Project Resource Group	75% Construction	\$540,000	6/21/2016	Active
80814R Contract B	Jonathan Fudala	Berlin	Re-Bid Jericho Mtn Bathhouse replacement	Project closeout Ray's Electric, Inc	Final.	\$521,000	6/23/2015	Active
80817 Contract C	Scott Carri	Claremont	Monadnock Mills Re-pointing	Working on contract documents.	Awaiting construction to begin in the Spring '17	\$60,000	5/24/2016	Active
80826R Contract B	Roger Dionne	Boscawen	Columbarium Expansion.	Construction Underway Turnstone Corporation	Continue construction.	\$2,024,359	5/3/2016	Active
80831R Contract A	Scott Carri	Ctr Strafford	NHARNG Center Strafford Baffled Range	Construction underway. Charters Brothers Construction	Continue with construction.	\$926,750	2/2/2016	Active
80833R Contract A	Gordon Graham	Concord	Building A Electrical Upgrades.(Adj General Design #2014-13)	Construction 100% complete. Gerard A. Laflamme, Inc	Waiting for using agency to integrate	\$300,100	5/19/2015	Active
80835R Contract A	Scott Carri	Center Strafford	Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-	Construction underway Charters Brothers Construction	Construction on-going.	\$790,000	3/8/2016	Active
80836R Contract B	Timothy Smith	Rochester	Raymond Bisson Renovations (Adjutant General Design #2014-12)	Close-Out Pine Brook Corporation	Project Close-Out	\$1,008,000	6/23/2015	Active
80837R	Jeffrey Shute	Hampton	I-95 North and South (Store 73 & 76) Renovations/Expansion.	Project on hold per using agency.		\$6,380,000		On-Hold By Agency
80839R	Gordon Graham	Statewide	Salem-Manchester Motorized Gate Review (DOT Project No. 14633B, DOT Project Mgr: Wendy Johnson).	To Project Mgr 3/13/15.	Construction	\$0		Active
80844R Contract A	Scott Carri	Concord	State Military Reservation Site Improvements - Construction.	Complete Construction	Busby Project Close-out.	\$880,000	7/21/2015	Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80847	Scott Carri	Concord	Governor John Winant Memorial.	On hold pending fund-raising efforts		\$0		On-Hold By Agency
80850 Contract A	Scott Carri	Concord	Roof Replacement, Dept of Corrections	ConstructionAdministration Colby Company Engineering	Construction Administration	\$74,320		Active
80850 Contract B	Scott Carri	Concord	Roof Replacement, Dept of Corrections	Construction35%complete. Therrien Co., Inc	AW 60% of construction complete.	\$1,250,000	3/15/2016	Active
80851	Beverly Kowalik	Concord	Energy Performance Contract - 28 Buildings in Concord.	RFP was sent out through Purchase & Property.	Bids are due 10/14/16.	\$0		Active
80852 Contract A	Scott Carri	Concord	Review Tunnels and Crawlspace.	Onsiteinspectionscheduled Vanasse Hangen Brustlin, Inc	Complete	\$11,350		Active
80853 Contract A	Beverly Kowalik	Benton	Main Access Tunnel Repair.	Designservices. DuBois & King		\$58,420		Active
80853 Contract B	Beverly Kowalik	Benton	Main Access Tunnel Repair.	Negotiating with contractor	Award contract, prep for G&C	\$515,000	7/12/2016	Active
80854 Contract A	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Design 100%complete. Stantec Consulting Services	Final payment.	\$144,300		Active
80854 Contract B	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Construction 95% complete. Turnstone Corporation	Punch list, complete in November.	\$1,300,000	10/13/2015	Active
80854 Contract D	David Goulet	Concord	Chillers and Associated Equipment Improvements.	NTP issued 11/1/16 Yeaton Associates, Inc	Feasibility study underway	\$22,500		Active
80855 Contract A	David Goulet	Concord	Piping Upgrades & Fuel Conversion.	Design 95% complete. Yeaton Associates, Inc		\$37,500		Active
80856R	Roger Dionne	Lisbon	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).		Advertising for construction bids in July, 2017	\$270,000	7/30/2017	Active
80856R Contract A	Roger Dionne	Lisbon	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Survey, civil, structural design 65% Design Engineers	HEB 90% Design.	\$83,051		Active
80856R Contract B	Roger Dionne	Lisbon	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Mechanical 65% Design Yeaton Associates, Inc	90% Design	\$25,000		Active
80856R Contract C	Roger Dionne	Lisbon	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Architectural 65% Design Cowan Goudreau Architects	90% Design	\$108,908		Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80856R Contract D	Roger Dionne	Lisbon	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Structural 65%Design Turner Group	H.L. 90% Design	\$7,824		Active
80858R Contract A	Timothy Smith	Pembroke	Pembroke Readiness Center Design.	Design60% complete Clark & Associates, Inc	Coover- Multi-discipline review, 90% submittal	\$901,929		Active
80858R Contract B	Matt Moore	Pembroke	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. DuBois & King	Design 30% complete.	\$33,600		Active
80858R Contract B	Timothy Smith	Pembroke	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. DuBois & King	Design 30% complete.	\$33,600		Active
80859 Contract A	Keith Hemingway	Concord	Remove and Replace Brown Building Roof.	Architectural and Engineering design Oak Point Associates	Complete	\$45,138		Active
80859 Contract B	Keith Hemingway	Concord	Remove and Replace Brown Building Roof.	See 80883R-B Kevin W Smith & Son, Inc.	See 80883-B for status updates.	\$846,000	6/7/2016	Active
80861 Contract A	Gordon Graham	Glenclyff	Glenclyff Home Electrical System Survey.	Electrical engineering F Carroll, P.E.	Lee Study on-going.	\$61,750		Active
80862R Contract A	Gordon Graham	Concord	Renovate Warehouse for Office Space.	Design work Christopher Williams	Design work to continue.	\$209,072		Active
80862R Contract B	Gordon Graham	Concord	Renovate Warehouse for Office Space	Electrical engineering design Lee Carroll	Design work continues.	\$22,350		Active
80862R Contract C	Gordon Graham	Concord	Renovate Warehouse for Office Space	HVAC Commissioning Stantec Consulting Services, Inc.	Commissioning	\$26,500		Active
80862R Contract D	Gordon Graham	Concord	HNLC Warehouse Conversion	Civil/structural engineering plans. Johnson, Inc	McFarland Continue with plans.	\$8,000		Active
80863R Contract A	Timothy Smith	Concord	Concord Warehouse Roof Replacement.	ConstructionAdministration Architechnology	Construction Administration	\$37,605		Active
80863R Contract B	Timothy Smith	Concord	Concord Warehouse Roof Replacement.	30%Construction Rockwell Roofing, Inc	Project Close-Out	\$815,600	3/22/2016	Active
80864	Jobie Chase	Glenclyff	Glenclyff Home Potable Water System.	Consultant selection	Define scope and budget.	\$1,350,000		Active
80865 Contract A	Beverly Kowalik	Benton	Glenclyff Home Campus Security.	Design work underway DuBois & King, Inc	Design work to continue	\$24,650		Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80865 Contract B	Beverly Kowalik	Benton	Glenclyff Home Campus Security.	Out to bid 11/8/16	Receiving bids, award contract, prep G&C	\$390,000	11/8/2016	Active
80866R	Gordon Graham	Twin Mountain	NHSP Troop F. Electrical Services.	Evaluation Complete.	Awaiting UA decision on project.	\$1,100		On-Hold By Agency
80867 Contract A	Roger Dionne	Derry	Statewide Salt Sheds 2015 (DOT Proj #28980A - DOT Proj. Mgr: Gary Clifford - District 5).	Electrical design Lee Carroll, P.E.	Construction Administration.	\$17,404		Active
80867 Contract B	Roger Dionne	Derry	Statewide Salt Sheds (Rebid Derry Salt Bldg.) 2015 D(DOT Proj #28980A - DOT Proj. Mgr: Gary Clifford - District 5).	35% Construction complete. The construction included 80665R Careno Construction, LLC	Substantial completion.	\$570,000	3/1/2016	Active
80869R	David Goulet	Boscawen	NH Veterans Cemetery Building Renovation.	Construction underway.	NH Veterans Cemetery Association funding and hiring the work done. We are just over-seeing the project. Construction to continue.	\$0		Active
80870 Contract A	Scott Carri	Lincoln	Flume Parking Lot Repaving.	Construction complete. Asphalt, LLC	GMI Project Close-out.	\$565,000	2/9/2016	Active
80871 Contract A	Roger Dionne	Lincoln	Flume Additions & Improvements.	Redesign Colby Company Engineers	65% Design	\$90,000		Active
80871 Contract C	Roger Dionne	Lincoln	Flume Additions & Improvements.	NTP Issued 11/4/16	Services to begin	\$15,989		Active
80872 Contract A	Beverly Kowalik	Concord	APS Interior 1st Floor "Core" Renovation.	Working on Design Harriman Associates	Design work	\$97,267		Active
80872 Contract B	Beverly Kowalik	Concord	APS Interior 1st Floor "Core" Renovation.	Contract awarded	Awaiting G&C approval, 11/16/16	\$954,000	7/12/2016	Active
80873	Gordon Graham	Jaffrey	Monadnock HW Area Composting Toilet Building.	DRED hired Consultant. Change in scope of work.	Awaiting design from DRED.	\$440,000		Active
80875 Contract A	Scott Carri	Cambridge	Umbagog Visitors' Services Building.	35%designplans. H.L. Turner Group	60% design complete.	\$143,072		Active
80876	Jobie Chase	Sargents Purchase	Mount Washington Summit Water System Improvements.	ON HOLD	ON HOLD	\$100,000		On-Hold By Agency
80877 Contract A	Jonathan Fudala	Rye	Jenness Bathhouse Replacement and Parking Lot Improvements.	Vanasse Hangen Brustlin	Construction Administration	\$99,975		Active
80877 Contract B	Jonathan Fudala	Rye	Jenness Bathhouse Replacement and Parking Lot Improvements.		DPW issue NTP, pending litigation.	\$825,000	6/28/2016	Active
80878	Gary Brown	Tilton	Design 4 Canopies at NH Veterans Home.	On Hold per Using Agency until July 1, 2017.	ON HOLD	\$0		On-Hold By Agency
80879 Contract A	David Goulet	Concord	State Archives Bldg. Addition.	95% completedesign. Dignard Architectural Services	Design work to continue.	\$48,000		Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80880 Contract A	James Haggett	Concord	Bathroom/Shower renovations, Corrections	Designcomplete. Architectural Services	Dignard	Construction Administration.	\$36,000	Active
80880 Contract B	James Haggett	Concord	Bathroom/Shower renovations, Corrections	Constructionunderway Turnstone Corporation		20% Construction	\$360,000	4/12/2016 Active
80881R Contract A	David Goulet	Statewide	Troop A Lower Level & Troop E DMV HVAC Replacement.	Tennant Wallace		Construction Administration	\$24,460	Active
80881R Contract B	David Goulet	Statewide	Troop A Lower Level & Troop E DMV HVAC Replacement.	90% Construction completed. Meridian Construction		Submittals and continue construction.	\$595,000	1/12/2016 Active
80882 Contract A	Beverly Kowalik	Concord	Police Standards & Training Boiler Rebid.	Design work. Company Engineering	Colby	Construction Administration.	\$7,310	Active
80882 Contract B	Beverly Kowalik	Concord	Police Standards & Training Boiler Rebid.	95%Construction Northern Peabody, LLC		Construction underway	\$60,000	2/23/2016 Active
80883R Contract A	Keith Hemingway	Concord	Howard Recreation Building Auditorium Section Roof Replacement.	Design work underway Oak Point Associates		100% complete design	\$13,910	Active
80883R Contract B	Keith Hemingway	Concord	Howard Building- Recreation Auditorium Section& Brown Building Roof Replacements.	Start of construction also includes 80859 Kevin W Smith & Sons, Inc		Construction continues	\$230,000	6/7/2016 Active
80884R Contract A	David Goulet	Manchester	Sununu Youth Center BAS Repair/replacement HVAC Components	ConstructionAdministration. McFarland Johnson, Inc		Construction Administration	\$30,609	Active
80884R Contract B	David Goulet	Manchester	Sununu Youth Center BAS Repair/replacement HVAC Components.	Construction80%complete. Siemens Industry, Inc		.Construction on going.	\$500,000	10/27/2015 Active
80885	James Haggett	Statewide	Transitional Housing Units Renovations.				\$250,000	1/9/2017 Active
80885 Contract A	James Haggett	Concord	Transitional Housing Units Renovations.	Architechnology		Design Phase	\$45,251	Active
80886 Contract A	Keith Hemingway	Concord	Dolloff Building Entry and Restroom Upgrades.	Architectural design Alvarez-Sinekiewicz Architects	Smith-	Design work to continue.	\$60,200	Active
80887 Contract A	David Goulet	Concord	Materials and Research HVAC Upgrades.	Design95%complete. McFarland Johnson			\$29,525	Active
80887 Contract B	David Goulet	Concord	Materials and Research HVAC Upgrades.	Out to bid 11/15/16. This project includes #80931 & #80934		Receive bids, award contract.	\$423,000	11/15/2016 Active
80888 Contract A	David Goulet	Claremont	Monadnock Mill Elevator Upgrade.	Design100%complete. McFarland-Johnson, Inc			\$24,768	Active

Agency: ?no agency?

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80888 Contract B	David Goulet	Claremont	Monadnock Mill Elevator Upgrade & Philbrook Elevator Upgrade	This project includes #80898. Bids received, awaiting Agency approval.		Award contract, prep for G&C.	\$295,000	10/4/2016 Active
80889 Contract A	Jonathan Fudala	Concord	Dept. of Justice New Roof.	Design underway Wallace Architects	Tennant	Design 100% Submission.	\$25,000	Active
80889 Contract B	Jonathan Fudala	Concord	Hills Ave & DOJ Roof Replacements	This project includes #80891. Contract awarded. Turnstone Corp.		Awaiting G&C approval.	\$1,211,330	9/6/2016 Active
80890 Contract A	Gary Brown	Concord	Health & Human Services New Lab Floor	Negotiating with consultant for proposal.		Award consultant contract.	\$0	Active
80890 Contract B	Gary Brown	Concord	Health & Human Services New Lab Floor			Preparing bid package	\$0	12/6/2016 Active
80891	Jonathan Fudala	Concord	Hills Ave New Roof.	This project is included with #80889.			\$775,000	9/6/2016 Active
80891 Contract A	Jonathan Fudala	Concord	Hills Ave New Roof.	Design work underway. Tennant Wallace Architects		Design 100% submission.	\$41,100	Active
80893R Contract A	Timothy Smith	Laconia	PSAP/Data Operations Facility Roofing.	Construction Administration Architechnology		Project Close-Out	\$39,778	Active
80893R Contract B	Timothy Smith	Laconia/Tamworth	PSAP/Data Operations Facility Roofing.& Troop 'E' Roof replacement	75% construction, includes 80915R Construction. Gutters, Inc	J.N.R.	Project Close-out	\$262,000	5/10/2016 Active
80895	Jeffrey Shute	Concord	Merrimack County Superior Court - New Courthouse.	COURT STAYING DOWNTOWN PER LEGISLATURE Working on Project Agreement.		Project Agreement approved.	\$15,700,000	Active
80896R Contract A	Gary Brown	Tilton	Vets Home - Life Enhancement Dementia Unit.	Design development Company Engineering	Colby	65% Design development for review	\$1,097,000	Active
80897 Contract A	Gordon Graham	Concord	State House and Upham Walker Repairs.	Oak Point Associates.		Working on electrical design.	\$84,047	Active
80897 Contract B	Gordon Graham	Concord	State House Improvements - Exterior Painting.	EXTERIOR PAINTING ONLY. D.L. King Associates, Inc.		Awaiting contract, prep for G&C.	\$185,000	10/4/2016 Active
80898	David Goulet	Concord	Philbrook Elevator Repairs	This project includes #80888. Bids received, awaiting Agency approval.		Award contract, prep for G&C.	\$120,000	Active
80898 Contract A	David Goulet	Concord	Dept. of Justice & Philbrook Elevator Repairs.	Design complete. Yeaton Associates, Inc		Construction Administration.	\$7,950	Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80899 Contract A	Keith Hemingway	Concord	State Library Parapet and Ceiling Repair.	Architectural & Engineering design Turner Group	H.L.	Design Complete	\$37,761	Active
80899 Contract B	Keith Hemingway	Concord	State Library Parapet and Ceiling Repair.	D.L. King & Associates		G&C approval, Issue NTP, Construction to begin.	\$218,000	8/9/2016 Active
80900R	Gordon Graham	Windham	Troop F and Windham Weigh Station Electrical Upgrades.	In-House design.		Construction, pending U.A. funding.	\$4,000	On-Hold By Agency
80901 Contract A	Jonathan Fudala	Manchester	Renovate /Construct Restrooms for ADA Compliance.	Design100%Complete Architechnology			\$16,000	Active
80901 Contract B	Jonathan Fudala	Manchester	Renovate /Construct Restrooms for ADA Compliance.	D.L. King & Associates, Inc		Awaiting G&C approval, issue NTP.	\$100,000	9/6/2016 Active
80902 Contract A	James Haggett	Milford	Design Milford Circuit Court - New Building.	Design phase continues. Christopher P Williams Architects		Design 90% complete.	\$241,069	Active
80902 Contract B	James Haggett	Milford	Design Milford Circuit Court - New Building.	Civil design continues McFarland-Johnson, Inc.		Design 90% complete.	\$65,015	Active
80903R	David Goulet	Manchester	Sununu Youth Center Energy Upgrades (80884) Contribution( Karen Rantamaki).	This project is included with #80884.			\$46,000	Active
80904R Contract B	Beverly Kowalik	Concord	Heating System Replacement (Bureau of Traffic) DOT Proj #40787 DOT Proj Mgr: Lee Baronas).	Substanttialcompletion. Charters Brothers Construction, LLC		Construction complete.	\$240,000	1/5/2016 Active
80906	Gordon Graham		New Web Application Burglar Alarm System for all 30 General Services Buildings.	Agency performing work. DPW is overseeing the work being done.		Continue overseeing work.	\$215,000	Active
80908R Contract A	Gordon Graham	Portsmouth	Store #38 Portsmouth Traffic Circle.	Architectural design Oak Point Associates		Awaiting feed-back from Using Agency.	\$606,768	Active
80908R Contract A	Matt Moore	Portsmouth	Store #38 Portsmouth Traffic Circle.	Architectural design Oak Point Associates		Awaiting feed-back from Using Agency.	\$606,768	Active
80908R Contract B	Gordon Graham	Portsmouth	Store #38 Portsmouth Traffic Circle.	HVAC Commissioning Stantec Consulting Services		Commissioning.	\$30,000	Active
80908R Contract B	Matt Moore	Portsmouth	Store #38 Portsmouth Traffic Circle.	HVAC Commissioning Stantec Consulting Services		Commissioning.	\$30,000	Active
80909R Contract A	David Goulet	Hooksett	Hooksett Turnpike Administration Building (DOT Project #40772, DOT Project Mgr: David Smith).	Design95%complete. Tennant/Wallace Associates.		Awaiting Using Agency approval of design.	\$44,850	Active

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80910R	Roger Dionne	Littleton	Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).		Advertising for construction bids in December.	\$600,000	12/30/2016	Active
80910R Contract A	Roger Dionne	Littleton	Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).	Structural design H.L. Turner Group	Construction documents.	\$10,853		Active
80912R Contract A	James Haggett	Lebanon	Lebanon Readiness Center Roof Replacement & Kitchen Renovations.	15%Construction D.L. King & Associates, Inc	75% Construction	\$425,000	6/7/2016	Active
80913R Contract A	Jeffrey Shute	Concord	Bldg. G CSMS Annex Renovations.	Construction to begin in November Buck Construction	Construction continues T.	\$1,067,632	7/12/2016	Active
80915R	Timothy Smith	Tamworth	Troop E Roof Replacement.	See 80893R-B	Project Close Out	\$0		Active
80915R Contract A	Timothy Smith	Tamworth	Troop E Roof Replacement.	Construction Administration Architechnology	Project Close-Out.	\$5,480		Active
80916R Contract A	Scott Carri	Littleton/Ctr Strafford	Statewide FMS Site Improvements.	Construction Underway G.W. Brooks and Sons, Inc	Continue with Construction.	\$1,195,000	6/28/2016	Active
80918R Contract A	Jonathan Fudala	Concord	Exploratory DOJ Exterior Wall	Observation report Turner Group	H.L. Contract increase for design solution.	\$7,739		Active
80919R Contract A	Jeffrey Shute	Ctr Strafford	Center Strafford DFAC Roof and Bathroom Renovations.	Construction 20% complete Building Corp	Construction 90% complete.. CMGC	\$665,000	5/10/2016	Active
80920R	Gordon Graham	Concord	Concord Liquor Warehouse Section II Roof Replacement.		Going out to bid on 11/29/16	\$1,061,925	11/29/2016	Active
80920R Contract A	Gordon Graham	Concord	Concord Liquor Warehouse Section II Roof Replacement.	Design phase. Christopher Williams	Design to continue.	\$42,283		Active
80922	Beverly Kowalik	Manchester	Tirrell House Safety Systems Upgrades.		Final inspection	\$3,000		Active
80923R	Jeffrey Shute	Statewide	Welcome and Information Center Capital Improvements (DOT Project No.14899E - DPT Proj. Mgr: Roger Appleton)	Reviewing consultant proposal	Scope and Design	\$85,000		Active
80924 Contract A	Beverly Kowalik	Tilton	Veterans Home Engineering Work - Proper Fire Rated Walls.	Colby Company Engineering	Design complete	\$40,526		Active
80925R Contract A	Gordon Graham	Concord	Concord Building 'M' boiler and Water Tank Replacement.	Submittals Denron Plumbing	Due to nature of work, construction will not begin until April '17.	\$296,091	7/12/2016	Active
80926R	Keith Hemingway	Statewide	Statewide Roofing (DOT Project #40855-DOT Proj. Mgr - Dave Smith)	To Project Manager 7/21/16	Select consultant.	\$75,000		Active
80927 Contract A	Timothy Smith	Concord	Valve Improvement NH State Prison.	Contract awarded, emergency NTP issued, construction.	Retro-active approval through G&C, close-out.	\$125,000	9/1/2016	Active

**Agency: ?no agency?**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80928R Contract A	Gordon Graham	Gilford	Marine Patrol Generator Replacement	Gerard Laflamme		Awaiting G&C approval, issue NTP.	\$140,000	9/13/2016 Active
80929 Contract A	Beverly Kowalik	Concord	Steam Conversion	Architectural & Engineering design & King	DuBois	Design Phase I continues.	\$170,000	Active
80929 Contract B	Beverly Kowalik	Concord	Steam Conversion	Feasibility Study for State Office Park South McFarland Johnson		Study Phase I continues.	\$86,750	Active
80929 Contract D	Beverly Kowalik	Concord	Steam Conversion	Structural Engineering design for new boiler room addition at the State House Annex. NTP 11/1/16 Harriman Associates			\$10,950	Active
80929 Contract E	Beverly Kowalik	Concord	Steam Conversion	Civil/Structural engineering Concord Steam building, 123 Pleasant St., NTP ssued 10/31/16 Colby Company Engineering		Analysis engineering to continue.	\$31,450	Active
80930R	David Goulet	Manchester	Underground Oil Tank Removal - 300 Hanover Street.	NHES hired contractor. DPW only overseeing project.		Closure report.	\$10,000	Active
80931R	David Goulet	Concord	Material & Research Building HVAC (DOT Project #26962C, DOT Project Mgr: Chuck Dusseault).	This project is included with #80887, also includes 80934.			\$2,000	Active
80932	David Goulet	Concord	NHH Chillers & Associated Equipment.	To Project Manager 9/26/16.			\$1,329,720	Active
80933	Keith Hemingway	Concord	Tactical Center Roof Replacement.	To Project Manager 9/26/16			\$400,000	Active
80933 Contract A	Keith Hemingway	Concord	Tactical Center Roof Replacement.	NTP issued 11/8/16		Design work to continue.	\$26,800	Active
80934R	David Goulet	Concord	Air Separators East & West Chiller HHS( 27-29 Hazen Drive).	DAS- General Serv. hired Dubois & King directly.		This project is included with #80887 and #80931.	\$1,000	Active
80935R	David Goulet		Remove and Replace Multi-Zones at the Core of HHS (27-29 Hazen Drive).	Negotiating with consultant.		Issue NTP	\$10,000	Active
80936R Contract A	Gary Brown	Concord	Building Expansion/Move Investigation.	Consultant negotiations		Award consultant, programming for building search.	\$0	Active
80937R	Keith Hemingway	Concord	John O. Morton Building Carpet Replacement. (DOT PM: Fran Buczynski, DOT Project #41184).	To Project Manager 11/16/16.			\$200,000	Active
80938R	Gordon Graham	Gilford	NHSP Marine Patrol Headquarter Surge Protection.	To Project Manager 11/16/16.			\$29,000	Active