

Project Status by Agency

Agency: Dept of Resources & Economic Development

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80814R Contract B	Jonathan Fudala	Berlin	Re-Bid Jericho Mtn Bathhouse replacement	Project closeout Ray's Electric, Inc	Final.	\$521,000	6/23/2015	Active
80870 Contract A	Scott Carri	Lincoln	Flume Parking Lot Repaving.	Construction complete. Asphalt, LLC	GMI Project Close-out.	\$565,000	2/9/2016	Active
80871 Contract A	Roger Dionne	Lincoln	Flume Additions & Improvements.	Redesign Colby Company Engineers	65% Design	\$90,000		Active
80871 Contract C	Roger Dionne	Lincoln	Flume Additions & Improvements.	NTP Issued 11/4/16	Services to begin	\$15,989		Active
80873	Gordon Graham	Jaffrey	Monadnock HW Area Composting Toilet Building.	DRED hired Consultant. Change in scope of work.	Awaiting design from DRED.	\$440,000		Active
80875 Contract A	Scott Carri	Cambridge	Umbagog Visitors' Services Building.	35%designplans. H.L. Turner Group	60% design complete.	\$143,072		Active
80876	Jobie Chase	Sargents Purchase	Mount Washington Summit Water System Improvements.	ON HOLD	ON HOLD	\$100,000		On-Hold By Agency
80877 Contract A	Jonathan Fudala	Rye	Jenness Bathhouse Replacement and Parking Lot Improvements.	Vanasse Hangen Brustlin	Construction Administration	\$99,975		Active
80877 Contract B	Jonathan Fudala	Rye	Jenness Bathhouse Replacement and Parking Lot Improvements.		DPW issue NTP, pending litigation.	\$825,000	6/28/2016	Active