N = NEGOTIATIONS

April 2012

April 2012

April 2012

April 2012

D = DESIGN

C = CONSTRUCTION

H = HOLD

Description	Initial Appropriation	Expended Amount	Encumbered Amount	Un-Encumbered Balance	Project Number	Explanation	Statu		Estimated Projec Completion Date
							N	ОС	н
ARRA Funded State Building Energy Efficiency and Renewable Energy Program	\$10,700,179								
Manchester Boiler Replacement 20001R	\$166,488	\$166,488	\$166,488	3	20001R	Replace existing boiler, Manchester Armory			Complete
					22225				
HVAC Project 20005R Phase I	\$1,129,617	\$1,037,254	\$1,122,553	\$7,063	20005R Ph1				Complete
Morton Building - Boiler Replacement						Replace boiler			Complete
Safety Building (33 Hazen Drive) - Boiler Replacement						Replace boiler, remove existing fuel tank			Complete
Manchester District Courthouse - Boiler Replacement						Replace boiler			Complete
Supreme Court Building - Boiler & Chiller Replacement						Replace boiler, replace chiller, remove existing fuel tank			Complete
HVAC Project 20005R Phase II	\$2,004,889	\$1,767,802	\$1,980,263	\$24,626	20005R Ph2	Replace boilers and associated HVAC equipment at various buildings		х	April 2012
Various DOT Sheds - 21 locations total throughout the state						Install wood fired furnace to burn blow- down wood		Х	April 2012
Urban Forestry Center						Replace existing boiler		х	April 2012

ARRA PROJECTS QUARTERLY REPORT - MARCH 2012

Marine Patrol Warehouse

Acute Psychiatric Services

DES/DHHS Building at 27/29 Hazen Drive

Concord District Court

Replace existing boiler

Replace existing boiler

Replace existing boiler

Solar HW

UA = USING AGENCY

N = NEGOTIATIONS

D = DESIGN

C = CONSTRUCTION

H = HOLD

Description	Initial Appropriation	Expended Amount	Encumbered Amount	Un-Encumbered Balance	Project Number	Explanation	Status		,	Estimated Project Completion Date
		•				·	N I	ОС	п	
						Replace windows, add insulation at	IN I	, с	п	
Windows/Insulation Phase I 20006R	\$1,128,508	\$1,047,191	\$1,128,508	3	20006R	various buildings		Х		April 2012
Canterbury Rest Area (DOT District 5 shed 525)						Replace windows, add insulation				April 2012
Johnson Hall						Add insulation				April 2012
Statehouse						Provide weather-stripping at windows				April 2012
Londergan						Add insulation				April 2012
Dolloff						Refurbish existing windows				April 2012
Howard Rec.						Replace windows				April 2012
Shieling Forest, Learning Center						Provide windows for DRED to install				April 2012
Urban Forestry Center						Provide windows for DRED to install				April 2012
Lakes Region Facility Cottages						Replace windows				April 2012
20009R Glencliff	\$4,111,233	\$3,581,199	\$4,095,466	\$15,767	,					
Hydro Upgrades					20008R	Dredge pond, replace existing hydro controls		Х		April 2012
Wood Chip/Cogeneration					20009R	Build new wood chip fired co-generation steam/electric facility		Х		April 2012
Windows/Insulation Phase II 20010R - DOT					20010R	Replace windows, add insulation at various buildings		Х		April 2012
Design	\$14,957.00	\$14,957			20010R					
Self Install	\$96,019.02	\$61,610	\$96,019	)	20010R	20010R-C, Jackson Lumber Millwork Co. & 20010R-B, Misc. Vendors				
Virtual Server - 27 Hazen Drive	\$539,341	\$336,380	\$508,736	\$30,605	i	Provide new server system at 27 Hazen Drive.		х		April 2012
Phase II	\$128,756		\$128,756	3		Phase II - New server system at 27 Hazen Drive.		х		April 2012
20013R Steam Controls Project	\$606,597	\$377,614	\$606,597	7	20013R	Energy UpGrades - Steam Controls		х		April 2012
Howard Rec.					20013R	Energy UpGrades - Steam Controls		Х		April 2012

UA = USING AGENCY

N = NEGOTIATIONS

D = DESIGN

C = CONSTRUCTION

H = HOLD

Description	Initial Appropriation	Expended Amount		Un-Encumbered Balance	Project Number	Explanation	S	tatus	Estimated Project Completion Date
							N C	С	н
Dolloff					20013R	Energy UpGrades - Steam Controls		х	April 2012
Pillsbury Street					20013R	Energy UpGrades - Steam Controls		Х	April 2012
200014R-A - Gas Piping Design	\$93,775	\$7,560	\$93,775	5	200014R	Concord Corrections Gas Piping Design		Х	April 2012
Concord Corrections					20008R	Dredge pond, replace existing hydro controls		х	April 2012
Admin Costs as of 03/31/11	\$680,000	\$619,073	\$680,000	)					
	\$10,700,179	\$9,017,127	\$10,607,161	\$93,018					

ARRA PROJECTS QUARTERLY REPORT - MARCH 2012

UA = USING AGENCY

N = NEGOTIATIONS

D = DESIGN

C = CONSTRUCTION H = HOLD