

# Project Status By Town

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>		<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Benton</b>								
80853 Contract A	Main Access Tunnel Repair.	Designservices. King	DuBois &		\$58,420		Active	Beverly Kowalik
80853 Contract B	Main Access Tunnel Repair.	Negotiating with contractor		Award contract, prep for G&C	\$515,000	7/12/2016	Active	Beverly Kowalik
80865 Contract A	Glenclyff Home Campus Security.	Design work underway King, Inc	DuBois &	Design work to continue	\$24,650		Active	Beverly Kowalik
80865 Contract B	Glenclyff Home Campus Security.	Out to bid 11/8/16		Receiving bids, award contract, prep G&C	\$390,000	11/8/2016	Active	Beverly Kowalik
<b>Berlin</b>								
80760R	Berlin Fish Hatchery UST Design.	Fish & Game revising plans.		Re-submit revised plans to DES.	\$1,000		Active	Beverly Kowalik
80814R Contract B	Re-Bid Jericho Mtn Bathhouse replacement	Project closeout Inc	Ray's Electric,	Final.	\$521,000	6/23/2015	Active	Jonathan Fudala
<b>Boscawen</b>								
80826R Contract B	Columbarium Expansion.	Construction Underway Corporation	Turnstone	Continue construction.	\$2,024,359	5/3/2016	Active	Roger Dionne
80869R	NH Veterans Cemetery Building Renovation.	Construction underway.		NH Veterans Cemetery Association funding and hiring the work done. We are just over-seeing the project. Construction to continue.	\$0		Active	David Goulet
<b>Cambridge</b>								
80875 Contract A	Umbagog Visitors' Services Building.	35%designplans. Group	H.L. Turner	60% design complete.	\$143,072		Active	Scott Carri
<b>Center Strafford</b>								
80784R Contract A	Center Strafford DFAC Renovations.	99% Construction Corporation	Turnstone	Final completion	\$784,000	5/27/2014	Active	James Haggett
80835R Contract A	Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-14)	Construction underway Brothers Construction	Charters	Construction on-going.	\$790,000	3/8/2016	Active	Scott Carri

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Claremont</b>							
80817 Contract C	Monadnock Mills Re-pointing	Working on contract documents.	Awaiting construction to begin in the Spring '17	\$60,000	5/24/2016	Active	Scott Carri
80888 Contract A	Monadnock Mill Elevator Upgrade.	Design100%complete. Johnson, Inc	McFarland-	\$24,768		Active	David Goulet
80888 Contract B	Monadnock Mill Elevator Upgrade & Philbrook Elevator Upgrade	This project includes #80898. Bids received, awaiting Agency approval.	Award contract, prep for G&C.	\$295,000	10/4/2016	Active	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>CONCORD</b>							
97792	Mech.Engineering Services for Mat.&Res.Bldg.,Stick			\$0		Active	
80069R Contract B	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. to M. Connor Harvey Construction Corporation	Forwarded	\$14,829,240	6/22/2004	Active	Roger Dionne
77777 Contract C	TESTING FOR CONSULTANT			\$0		Active	Roland Sparks
77777 Contract D	TESTING FOR CONTRACTOR			\$0		Active	
77777 Contract G	TESTINGFORREQUISTION			\$0		Active	
80533R Contract E	RTU Replacement at NHANG, Concord, NH			\$0		Active	
80628 Contract B	SOPS Main Building FACP Replacement.			\$285,000		On-Hold By Agency	Gordon Graham
80633 Contract A	State House - Repair Dome.	Lavallee/Brensinger Architects		\$154,585		Active	Gary Brown
80633 Contract B	State House - Repair Dome.	Construction continues D. L. King & Associates, Inc.		\$972,890	1/22/2013	Active	Gary Brown
80702	Hazen Drive Performance Contract.	90% complete (U.A. received bids)		\$0		Active	Beverly Kowalik
80713 Contract A	Women's Prison Design Services - Consultant.	Construction Administration. SMRT Architecture Engineering Planning		\$2,438,300		Active	Timothy Smith
80713 Contract B	Women's Prison - Construction Management	Building & Sitework 32% Complete. Building Co.	Gilbane	\$34,997,783	12/20/2013	Active	Timothy Smith
80713 Contract C	Women's Prison - Commissioning	40%Commissioning. King, Inc.	Dubois &	\$110,000		Active	Timothy Smith
80713 Contract E	Men's Prison Steam Line - Injector Repair.	Closeout Johnson, Inc.	McFarland-	\$39,600		Active	Timothy Smith
80756 Contract B	Record Center Shelving Replacement.	99%constructioncomplete. Construction	Pellowe	\$529,176	8/5/2014	Active	David Goulet
80813 Contract A	APS Exterior Building Improvements - NHH.	H L Turner Group		\$71,174		Active	James Haggett
80813 Contract B	APS Exterior Building Improvements - NHH.	Construction started Resource Group	Project	\$540,000	6/21/2016	Active	James Haggett

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80833R Contract A	Building A Electrical Upgrades.(Adj General Design #2014-13)	Construction 100% complete. Laflamme, Inc	Gerard A.	Waiting for using agency to integrate	\$300,100	5/19/2015	Active	Gordon Graham
80844R Contract A	State Military Reservation Site Improvements - Construction.	Complete Construction	Busby	Project Close-out.	\$880,000	7/21/2015	Active	Scott Carri
80847	Governor John Winant Memorial.	On hold pending fund-raising efforts			\$0		On-Hold By Agency	Scott Carri
80850 Contract A	Roof Replacement, Dept of Corrections	ConstructionAdministration Company Engineering	Colby	Construction Administration	\$74,320		Active	Scott Carri
80850 Contract B	Roof Replacement, Dept of Corrections	Construction35%complete. Co., Inc	AW Therrien	60% of construction complete.	\$1,250,000	3/15/2016	Active	Scott Carri
80851	Energy Performance Contract - 28 Buildings in Concord.	RFP was sent out through Purchase & Property.		Bids are due 10/14/16.	\$0		Active	Beverly Kowalik
80852 Contract A	Review Tunnels and Crawlspace.	Onsiteinspectionsscheduled Hangen Brustlin, Inc	Vanasse	Complete	\$11,350		Active	Scott Carri
80854 Contract A	Chillers and Associated Equipment Improvements.	Design 100%complete. Consulting Services	Stantec	Final payment.	\$144,300		Active	David Goulet
80854 Contract B	Chillers and Associated Equipment Improvements.	Construction 95% complete. Corporation	Turnstone	Punch list, complete in November.	\$1,300,000	10/13/2015	Active	David Goulet
80854 Contract D	Chillers and Associated Equipment Improvements.	NTP issued 11/1/16 Yeaton Associates, Inc		Feasibility study underway	\$22,500		Active	David Goulet
80855 Contract A	Piping Upgrades & Fuel Conversion.	Design 95% complete. Associates, Inc	Yeaton		\$37,500		Active	David Goulet
80855 Contract B	Piping Upgrades & Fuel Conversion.			Out to bid in December.	\$0		Active	David Goulet
80859 Contract A	Remove and Replace Brown Building Roof.	Architectural and Engineering design Associates	Oak Point	Complete	\$45,138		Active	Keith Hemingway
80859 Contract B	Remove and Replace Brown Building Roof.	See 80883R-B Smith & Son, Inc.	Kevin W	See 80883-B for status updates.	\$846,000	6/7/2016	Active	Keith Hemingway
80862R Contract A	Renovate Warehouse for Office Space.	Design work Williams	Christopher	Design work to continue.	\$209,072		Active	Gordon Graham

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80862R Contract B	Renovate Warehouse for Office Space	Electrical engineering design	Lee Carroll	Design work continues.	\$22,350		Active	Gordon Graham
80862R Contract C	Renovate Warehouse for Office Space	HVAC Commissioning Consulting Services, Inc.	Stantec	Commissioning	\$26,500		Active	Gordon Graham
80862R Contract D	HNLC Warehouse Conversion	Civil/structural engineering plans. Inc	McFarland Johnson,	Continue with plans.	\$8,000		Active	Gordon Graham
80863R Contract A	Concord Warehouse Roof Replacement.	ConstructionAdministration Architechnology		Construction Administration	\$37,605		Active	Timothy Smith
80863R Contract B	Concord Warehouse Roof Replacement.	30%Construction Roofing, Inc	Rockwell	Project Close-Out	\$815,600	3/22/2016	Active	Timothy Smith
80872 Contract A	APS Interior 1st Floor "Core" Renovation.	Working on Design Associates	Harriman	Design work	\$97,267		Active	Beverly Kowalik
80872 Contract B	APS Interior 1st Floor "Core" Renovation.	Contract awarded		Awaiting G&C approval, 11/16/16	\$954,000	7/12/2016	Active	Beverly Kowalik
80879 Contract A	State Archives Bldg. Addition.	95% completedesign. Architectural Services	Dignard	Design work to continue.	\$48,000		Active	David Goulet
80880 Contract A	Bathroom/Shower renovations, Corrections	Designcomplete. Architectural Services	Dignard	Construction Administration.	\$36,000		Active	James Haggett
80880 Contract B	Bathroom/Shower renovations, Corrections	Constructionunderway Corporation	Turnstone	20% Construction	\$360,000	4/12/2016	Active	James Haggett
80882 Contract A	Police Standards & Training Boiler Rebid.	Design work. Engineering	Colby Company	Construction Administration.	\$7,310		Active	Beverly Kowalik
80882 Contract B	Police Standards & Training Boiler Rebid.	95%Construction Peabody, LLC	Northern	Construction underway	\$60,000	2/23/2016	Active	Beverly Kowalik
80883R Contract A	Howard Recreation Building Auditorium Section Roof Replacement.	Design work underway Associates	Oak Point	100% complete design	\$13,910		Active	Keith Hemingway
80883R Contract B	Howard Building- Recreation Auditorium Section& Brown Building Roof Replacements.	Start of construction also includes 80859 Smith & Sons, Inc	Kevin W	Construction continues	\$230,000	6/7/2016	Active	Keith Hemingway
80885 Contract A	Transitional Housing Units Renovations.	Architechnology		Design Phase	\$45,251		Active	James Haggett

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80886 Contract A	Dolloff Building Entry and Restroom Upgrades.	Architectural design Sinekiewycz Architects	Smith-Alvarez-	Design work to continue.	\$60,200		Active	Keith Hemingway
80887 Contract A	Materials and Research HVAC Upgrades.	Design 95% complete. Johnson	McFarland		\$29,525		Active	David Goulet
80887 Contract B	Materials and Research HVAC Upgrades.	Out to bid 11/15/16. This project includes #80931 & #80934		Receive bids, award contract.	\$423,000	11/15/2016	Active	David Goulet
80889 Contract A	Dept. of Justice New Roof.	Design underway Architects	Tennant Wallace	Design 100% Submission.	\$25,000		Active	Jonathan Fudala
80889 Contract B	Hills Ave & DOJ Roof Replacements	This project includes #80891. Contract awarded.	Turnstone Corp.	Awaiting G&C approval.	\$1,211,330	9/6/2016	Active	Jonathan Fudala
80890 Contract A	Health & Human Services New Lab Floor	Negotiating with consultant for proposal.		Award consultant contract.	\$0		Active	Gary Brown
80890 Contract B	Health & Human Services New Lab Floor			Preparing bid package	\$0	12/6/2016	Active	Gary Brown
80891	Hills Ave New Roof.	This project is included with #80889.			\$775,000	9/6/2016	Active	Jonathan Fudala
80891 Contract A	Hills Ave New Roof.	Design work underway. Wallace Architects	Tennant	Design 100% submission.	\$41,100		Active	Jonathan Fudala
80895	Merrimack County Superior Court - New Courthouse.	COURT STAYING DOWNTOWN PER LEGISLATURE Working on Project Agreement.		Project Agreement approved.	\$15,700,000		Active	Jeffrey Shute
80897 Contract A	State House and Upham Walker Repairs.	Oak Point Associates.		Working on electrical design.	\$84,047		Active	Gordon Graham
80897 Contract B	State House Improvements - Exterior Painting.	EXTERIOR PAINTING ONLY. Associates, Inc.	D.L. King	Awaiting contract, prep for G&C.	\$185,000	10/4/2016	Active	Gordon Graham
80898	Philbrook Elevator Repairs	This project includes #80888. Bids received, awaiting Agency approval.		Award contract, prep for G&C.	\$120,000		Active	David Goulet
80898 Contract A	Dept. of Justice & Philbrook Elevator Repairs.	Design complete. Associates, Inc	Yeaton	Construction Administration.	\$7,950		Active	David Goulet
80899 Contract A	State Library Parapet and Ceiling Repair.	Architectural & Engineering design Group	H.L. Turner	Design Complete	\$37,761		Active	Keith Hemingway

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80899 Contract B	State Library Parapet and Ceiling Repair.	D.L. King & Associates		G&C approval, Issue NTP, Construction to begin.	\$218,000	8/9/2016	Active	Keith Hemingway
80904R Contract B	Heating System Replacement (Bureau of Traffic) DOT Proj #40787 DOT Proj Mgr: Lee Baronas).	Substanttialcompletion. Brothers Construction, LLC	Charters	Construction complete.	\$240,000	1/5/2016	Active	Beverly Kowalik
80913R Contract A	Bldg. G CSMS Annex Renovations.	Construction to begin in November Construction	T. Buck	Construction continues	\$1,067,632	7/12/2016	Active	Jeffrey Shute
80918R Contract A	Exploratory DOJ Exterior Wall	Observation report Group	H.L. Turner	Contract increase for design solution.	\$7,739		Active	Jonathan Fudala
80920R	Concord Liquor Warehouse Section II Roof Replacement.			Going out to bid on 11/29/16	\$1,061,925	11/29/2016	Active	Gordon Graham
80920R Contract A	Concord Liquor Warehouse Section II Roof Replacement.	Design phase. Williams	Christopher	Design to continue.	\$42,283		Active	Gordon Graham
80925R Contract A	Concord Building 'M' boiler and Water Tank Replacement.	Submittals Plumbing	Denron	Due to nature of work, construction will not begin until April '17.	\$296,091	7/12/2016	Active	Gordon Graham
80927 Contract A	Valve Improvement NH State Prison.	Contract awarded, emergency NTP issued, construction.		Retro-active approval through G&C, close-out.	\$125,000	9/1/2016	Active	Timothy Smith
80929 Contract A	Steam Conversion	Architectural & Engineering design	DuBois & King	Design Phase I continues.	\$170,000		Active	Beverly Kowalik
80929 Contract B	Steam Conversion	Feasibility Study for State Office Park South Johnson	McFarland	Study Phase I continues.	\$86,750		Active	Beverly Kowalik
80929 Contract C	Steam Conversion				\$0		Active	
80929 Contract D	Steam Conversion	Structural Engineering design for new boiler room addition at the State House Annex. NTP 11/1/16 Harriman Associates			\$10,950		Active	Beverly Kowalik
80929 Contract E	Steam Conversion	Civil/Structural engineering Concord Steam building, 123 Pleasant St., NTP ssued 10/31/16 Company Engineering	Colby	Analysis engineering to continue.	\$31,450		Active	Beverly Kowalik
80931R	Material & Research Building HVAC (DOT Project #26962C, DOT Project Mgr: Chuck Dusseault).	This project is included with #80887, also includes 80934.			\$2,000		Active	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80932	NHH Chillers & Associated Equipment.	To Project Manager 9/26/16.			\$1,329,720		Active	David Goulet
80933	Tactical Center Roof Replacement.	To Project Manager 9/26/16			\$400,000		Active	Keith Hemingway
80933 Contract A	Tactical Center Roof Replacement.	NTP issued 11/8/16		Design work to continue.	\$26,800		Active	Keith Hemingway
80934R	Air Separators East & West Chiller HHS( 27-29 Hazen Drive).	DAS- General Serv. hired Dubois & King directly.		This project is included with #80887 and #80931.	\$1,000		Active	David Goulet
80936R Contract A	Building Expansion/Move Investigation.	Consultant negotiations		Award consultant, programming for building search.	\$0		Active	Gary Brown
80937R	John O. Morton Building Carpet Replacement. (DOT PM: Fran Buczynski, DOT Project #41184).	To Project Manager 11/16/16.			\$200,000		Active	Keith Hemingway

### **Ctr Strafford**

80831R Contract A	NHARNG Center Strafford Baffled Range	Construction underway. Brothers Construction	Charters	Continue with construction.	\$926,750	2/2/2016	Active	Scott Carri
80919R Contract A	Center Strafford DFAC Roof and Bathroom Renovations.	Construction 20% complete CMGC Building Corp		Construction 90% complete..	\$665,000	5/10/2016	Active	Jeffrey Shute

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Derry</b>								
80741R Contract B	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Mechanical eng	McFarland Johnson	Commissioning	\$23,000		Active	Roger Dionne
80741R Contract A	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Architectural & engineering design Group	HL Turner	Construction Administration.	\$284,639		Active	Roger Dionne
80741R Contract C	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Substantial Completion. Construction, Inc.	North Branch	Warranty	\$2,630,000	6/9/2015	Active	Roger Dionne
80741R Contract D	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Engineering for Sewer Force Main design Group	H.L. Turner	Design work.	\$26,728		Active	Matt Moore
80741R Contract D	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Engineering for Sewer Force Main design Group	H.L. Turner	Design work.	\$26,728		Active	Roger Dionne
80867 Contract A	Statewide Salt Sheds 2015 (DOT Proj #28980A - DOT Proj: Mgr: Gary Clifford - District 5).	Electrical design Lee Carroll, P.E.		Construction Administration.	\$17,404		Active	Roger Dionne
80867 Contract B	Statewide Salt Sheds (Rebid Derry Salt Bldg.) 2015 D(DOT Proj #28980A - DOT Proj: Mgr: Gary Clifford - District 5).	35% Construction complete. The construction included 80665R Construction, LLC	Careno	Substantial completion.	\$570,000	3/1/2016	Active	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Gilford</b>							
80739R Contract A	NH Marine Patrol Building.	Close-out Architects PA	Samyn D'Elia	Finaled	\$821,579	Active	Jeffrey Shute
80739R Contract B	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey	Finaled	\$7,998,717	7/10/2014 Active	Gary Brown
80739R Contract B	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey	Finaled	\$7,998,717	7/10/2014 Active	Jeffrey Shute
80739R Contract C	NH Marine Patrol Building.	95% Commissioning Johnson, Inc	McFarland	100% Commissioning	\$40,000	Active	Jeffrey Shute
80928R Contract A	Marine Patrol Generator Replacement	Gerard Laflamme		Awaiting G&C approval, issue NTP.	\$140,000	9/13/2016 Active	Gordon Graham
80938R	NHSP Marine Patrol Headquarter Surge Protection.	To Project Manager 11/16/16.			\$29,000	Active	Gordon Graham
<b>Glencliff</b>							
80735 Contract A	Glencliff Hydro Dam Repair.	Construction administration. Quantum Construction Consultants LLC		Construction administration	\$168,913	Active	Roger Dionne
80735 Contract C	Glencliff Hydro Dam Repair	Construction underway Latulippe Construction, Inc	M.E.	Substantial Completion.	\$478,785	2/24/2015 Active	Roger Dionne
80801 Contract A	Glencliff Home Well Sitting Project	Permitting Johnson, Inc	McFarland	Permitting 3rd well,	\$162,890	Active	Roger Dionne
80861 Contract A	Glencliff Home Electrical System Survey.	Electrical engineering Carroll, P.E.	Lee F	Study on-going.	\$61,750	Active	Gordon Graham
80864	Glencliff Home Potable Water System.	Consultant selectrion		Define scope and budget.	\$1,350,000	Active	Jobie Chase
<b>Hampton</b>							
80399R	Hampton ( Proj #14188) NH Rte. A1 Harbor Lift Bridge. (DOT Proj Mgr: David Scott)				\$0	On-Hold By Agency	Gordon Graham
80432R Contract B	Low-Bid Design/Build Sanitary Sewer Extension Store #76.				\$0	Active	
80837R	I-95 North and South (Store 73 & 76) Renovations/Expansion.	Project on hold per using agency.			\$6,380,000	On-Hold By Agency	Jeffrey Shute

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Hooksett</b>								
80803R Contract A	South Central FMS (Milcon). (Field Maintenance Shop)	Design Phase 95% complete. Sinekiewicz Architects	Smith-Alvarez-	Design 100% complete.	\$846,400		Active	James Haggett
80909R Contract A	Hooksett Turnpike Administration Building (DOT Project #40772, DOT Project Mgr: David Smith).	Design 95% complete. Tennant/Wallace Associates.		Awaiting Using Agency approval of design.	\$44,850		Active	David Goulet
<b>Jaffrey</b>								
80873	Monadnock HW Area Composting Toilet Building.	DRED hired Consultant. Change in scope of work.		Awaiting design from DRED.	\$440,000		Active	Gordon Graham
<b>Kittery</b>								
80726R	Sarah Mildred Long Lift Bridge Replacement. (DOT Project #15731, DOT Project Mgr: L. Robert Landry)	To Project Manager 6/12/13. This project is being done by the State of Maine. DOT is contributing funds towards the project. Gordon is like a consultant to the State of Maine.		Construction still on-going.	\$10,000		Active	Gordon Graham
<b>Laconia</b>								
80893R Contract A	PSAP/Data Operations Facility Roofing.	Construction Administration	Architechnology	Project Close-Out	\$39,778		Active	Timothy Smith
<b>Laconia/Tamworth</b>								
80893R Contract B	PSAP/Data Operations Facility Roofing.& Troop 'E' Roof replacement	75% construction, includes 80915R Construction. Inc	J.N.R. Gutters,	Project Close-out	\$262,000	5/10/2016	Active	Timothy Smith
<b>Lancaster</b>								
80700R	Lancaster District One Renovation. (DOT Project #25221 - DOT Project Manager: Phil Beaulieu).	Pending UA funding		TBD	\$30,000		On-Hold By Agency	Tom Carleton
<b>Lebanon</b>								
80912R Contract A	Lebanon Readiness Center Roof Replacement & Kitchen Renovations.	15% Construction & Associates, Inc	D.L. King	75% Construction	\$425,000	6/7/2016	Active	James Haggett

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Lincoln</b>								
80870 Contract A	Flume Parking Lot Repaving.	Construction complete. LLC	GMI Asphalt,	Project Close-out.	\$565,000	2/9/2016	Active	Scott Carri
80871 Contract A	Flume Additions & Improvements.	Redesign Company Engineers	Colby	65% Design	\$90,000		Active	Roger Dionne
80871 Contract B	Flume Additions & Improvements.				\$0		Active	
80871 Contract C	Flume Additions & Improvements.	NTP Issued 11/4/16		Services to begin	\$15,989		Active	Roger Dionne
<b>Lisbon</b>								
80856R	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).			Advertising for construction bids in July, 2017	\$270,000	7/30/2017	Active	Roger Dionne
80856R Contract A	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Survey, civil, structural design 65% Design	HEB Engineers	90% Design.	\$83,051		Active	Roger Dionne
80856R Contract B	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Mechanical 65% Design Associates, Inc	Yeaton	90% Design	\$25,000		Active	Roger Dionne
80856R Contract C	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Architectural 65% Design Goudreau Architects	Cowan	90% Design	\$108,908		Active	Roger Dionne
80856R Contract D	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	Structural 65% Design Turner Group	H.L.	90% Design	\$7,824		Active	Roger Dionne
<b>Littleton</b>								
80731R	Littleton Readiness Center Addition/Alteration.	90% submitted		100% Reviewed, out to bid	\$0		Active	Jeffrey Shute
80731R Contract B	Littleton Readiness Center Addition/Alteration.	Extra work items Meridian Construction Corp.		Finalized	\$1,301,380	6/9/2015	Active	Jeffrey Shute
80910R	Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).			Advertising for construction bids in December.	\$600,000	12/30/2016	Active	Roger Dionne
80910R Contract A	Littleton Salt Shed (PS 125: DOT Project #40851, DOT Project Mgr: Roger Appleton).	Structural design H.L. Turner Group		Construction documents.	\$10,853		Active	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Littleton/Ctr Strafford</b>								
80916R Contract A	Statewide FMS Site Improvements.	Construction Underway and Sons, Inc	G.W. Brooks	Continue with Construction.	\$1,195,000	6/28/2016	Active	Scott Carri
<b>Manchester</b>								
80344 Contract B					\$0		Active	
80649 Contract C	Boiler House Bldg. New Roof (YDC).	Will be construction.			\$0		Inactive	
80884R Contract B	Sununu Youth Center BAS Repair/replacement HVAC Components.	Construction80%complete. Industry, Inc	Siemens	.Construction on going.	\$500,000	10/27/2015	Active	David Goulet
80884R Contract A	Sununu Youth Center BAS Repair/replacement HVAC Components	ConstructionAdministration. Johnson, Inc	McFarland	Construction Administration	\$30,609		Active	David Goulet
80901 Contract A	Renovate /Construct Restrooms for ADA Compliance.	Design100%Complete Architechnology			\$16,000		Active	Jonathan Fudala
80901 Contract B	Renovate /Construct Restrooms for ADA Compliance.	D.L. King & Associates, Inc		Awaiting G&C approval, issue NTP.	\$100,000	9/6/2016	Active	Jonathan Fudala
80903R	Sununu Youth Center Energy Upgrades (80884) Contribution( Karen Rantamaki).	This project is included with #80884.			\$46,000		Active	David Goulet
80922	Tirrell House Safety Systems Upgrades.			Final inspection	\$3,000		Active	Beverly Kowalik
80930R	Underground Oil Tank Removal - 300 Hanover Street.	NHES hired contractor. DPW only overseeing project.		Closure report.	\$10,000		Active	David Goulet
<b>Milford</b>								
80902 Contract A	Design Milford Circuit Court - New Building.	Design phase continues. Williams Architects	Christopher P	Design 90% complete.	\$241,069		Active	James Haggett
80902 Contract B	Design Milford Circuit Court - New Building.	Civil design continues Johnson, Inc.	McFarland-	Design 90% complete.	\$65,015		Active	James Haggett

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Pembroke</b>							
80342R Contract A	NH Regional Training Institute.	Closeout Associates	Oak Point	Finaled.	\$3,619,381	Active	Jeffrey Shute
80342R Contract C	NH Regional Training Institute	Punch List John F Penney Consulting Services Inc		Finaled.	\$16,500	Active	Jeffrey Shute
80342R Contract G	NHARNG Regional Training Facility	Punch List/extra work Eckman Construction		finaled..	\$27,820,459	Active	Jeffrey Shute
80858R Contract A	Pembroke Readiness Center Design.	Design60% complete Associates, Inc	Coover-Clark &	Multi-discipline review, 90% submittal	\$901,929	Active	Timothy Smith
80858R Contract B	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. King	DuBois &	Design 30% complete.	\$33,600	Active	Matt Moore
80858R Contract B	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. King	DuBois &	Design 30% complete.	\$33,600	Active	Timothy Smith
<b>Portsmouth</b>							
80908R Contract A	Store #38 Portsmouth Traffic Circle.	Architectural design Associates	Oak Point	Awaiting feed-back from Using Agency.	\$606,768	Active	Gordon Graham
80908R Contract A	Store #38 Portsmouth Traffic Circle.	Architectural design Associates	Oak Point	Awaiting feed-back from Using Agency.	\$606,768	Active	Matt Moore
80908R Contract B	Store #38 Portsmouth Traffic Circle.	HVAC Commissioning Consulting Services	Stantec	Commissioning.	\$30,000	Active	Gordon Graham
80908R Contract B	Store #38 Portsmouth Traffic Circle.	HVAC Commissioning Consulting Services	Stantec	Commissioning.	\$30,000	Active	Matt Moore

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Rochester</b>								
80743R Contract B	Turnpike Maintenance Facility - Rebid [DOT Proj. Mgr. David Smith]	100%Construction Branch Construction	North	Project Close-out	\$4,997,000	2/3/2015	Active	Roger Dionne
80802R Contract A	Seacoast FMS (MILCON). (Field Maintenance Shop)	Design 100% submission Company Engineering	Colby	Construction Administration upon hiring a contractor.	\$692,926		Active	Jonathan Fudala
80802R Contract B	Seacoast FMS (MILCON). (Field Maintenance Shop)			Bid documents complete.	\$0	1/10/2017	Active	Jonathan Fudala
80836R Contract B	Raymond Bisson Renovations (Adjutant General Design #2014-12)	Close-Out Corporation	Pine Brook	Project Close-Out	\$1,008,000	6/23/2015	Active	Timothy Smith
<b>Rye</b>								
80877 Contract A	Jenness Bathhouse Replacement and Parking Lot Improvements.	Vanasse Hangen Brustlin		Construction Administration	\$99,975		Active	Jonathan Fudala
80877 Contract B	Jenness Bathhouse Replacement and Parking Lot Improvements.			DPW issue NTP, pending litigation.	\$825,000	6/28/2016	Active	Jonathan Fudala
<b>Salem</b>								
80666R	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).			Advertising for Construction bids in December.	\$3,300,000	12/30/2016	Active	Roger Dionne
80666R Contract A	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Civil/Structural engineering Vanasse Hangen Brustlin Inc		100% design.	\$95,581		Active	Roger Dionne
80666R Contract B	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Architectural, MEP, Structural Gourdeau Architects PLLC	Cowan	100% Design	\$117,800		Active	Roger Dionne
80666R Contract C	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Fuel system design Consulting Services, Inc	Stantec		\$24,126		Active	Roger Dionne
80666R Contract D	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Engineering commissioning McFarland Johnson, Inc		Commissioning	\$16,000		Active	Roger Dionne
80666R Contract E	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Structural engineering Group	H.L. Turner	Commissioning	\$9,856		Active	Roger Dionne
80666R Contract F	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Civil evaluation Hangen Brustlin, Inc	Vanasse	100% Design	\$7,575		Active	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Sargents Purchase</b>								
80876	Mount Washington Summit Water System Improvements.	ON HOLD		ON HOLD	\$100,000		On-Hold By Agency	Jobie Chase
<b>statewide</b>								
80547R Contract A	Mountain Top Communication Sites Upgrade.	Ackroyd Engineering LLC		No action	\$59,500		Active	Jobie Chase
80665R	Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: James Hewitt].	Construction combined with 80867-B			\$56,175		Active	Roger Dionne
80665R Contract C	Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: Gary Clifford].	H L Turner Group		Construction Administration.	\$4,724		Active	Roger Dionne
80803R	South Central FMS (Milcon). (Field Maintenance Shop)			Advertising fro construction bids in December	\$846,400	12/6/2016	Active	James Haggett
80839R	Salem-Manchester Motorized Gate Review (DOT Project No. 14633B, DOT Project Mgr: Wendy Johnson).	To Project Mgr 3/13/15.		Construction	\$0		Active	Gordon Graham
80881R Contract A	Troop A Lower Level & Troop E DMV HVAC Replacement.	Tennant Wallace		Construction Administration	\$24,460		Active	David Goulet
80881R Contract B	Troop A Lower Level & Troop E DMV HVAC Replacement.	90% Construction completed. Construction	Meridian	Submittals and continue construction.	\$595,000	1/12/2016	Active	David Goulet
80885	Transitional Housing Units Renovations.				\$250,000	1/9/2017	Active	James Haggett
80923R	Welcome and Information Center Capital Improvements (DOT Project No.14899E - DPT Proj. Mgr: Roger Appleton)	Reviewing consultant proposal		Scope and Design	\$85,000		Active	Jeffrey Shute
80926R	Statewide Roofing (DOT Project #40855-DOT Proj. Mgr - Dave Smith)	To Project Manager 7/21/16		Select consultant.	\$75,000		Active	Keith Hemingway
<b>Strafford</b>								
80742R Contract A	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	Civil design. Engineers, Inc	HEB	Construction Administration	\$58,090		Active	Roger Dionne
80742R Contract B	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	Architectural design Cowan Goudreau Architects PLLC		Construction Administration	\$69,000		Active	Roger Dionne
80742R Contract C	Strafford Patrol Shed (PS602) DOT Project Mgr: Roger Appleton-DOT Project #28981).	Construction90%complete. Chicoine Construction Corp	Gary	Substantial Completion.	\$1,610,000	8/18/2015	Active	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
<b>Tamworth</b>							
80915R	Troop E Roof Replacement.	See 80893R-B	Project Close Out	\$0		Active	Timothy Smith
80915R Contract A	Troop E Roof Replacement.	Construction Administration Architechnology	Project Close-Out.	\$5,480		Active	Timothy Smith
<b>Tilton</b>							
80878	Design 4 Canopies at NH Veterans Home.	On Hold per Using Agency until July 1, 2017.	ON HOLD	\$0		On-Hold By Agency	Gary Brown
80896R Contract A	Vets Home - Life Enhancement Dementia Unit.	Design development Engineering	Colby Company 65% Design development for review	\$1,097,000		Active	Gary Brown
80924 Contract A	Veterans Home Engineering Work - Proper Fire Rated Walls.	Colby Company Engineering	Design complete	\$40,526		Active	Beverly Kowalik
<b>Twin Mountain</b>							
80866R	NHSP Troop F. Electrical Services.	Evaluation Complete.	Awaiting UA decision on project.	\$1,100		On-Hold By Agency	Gordon Graham
<b>Windham</b>							
80900R	Troop F and Windham Weigh Station Electrical Upgrades.	In-House design.	Construction, pending U.A. funding.	\$4,000		On-Hold By Agency	Gordon Graham