

Project Status By Town

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Bedford							
80894R	Bedford Toll Plaza Admin Bldg. (NB) Modifications (DOT Proj No. 16100-A - DOT Proj. Mgr. Andrew O'Sullivan).	To Project Manager 10/27/15. Estimate complete.	U.A. to decide if a renovation or new building project.	\$500,000	5/13/2017	Active	David Goulet
Benton							
80853 Contract A	Main Access Tunnel Repair.	Design services. & King	DuBois Design.	\$44,470		Active	Beverly Kowalik
80865 Contract A	Glenclyff Home Campus Security.	NTP 10/28/15		\$24,650		Active	Beverly Kowalik
Berlin							
80760R	Berlin Fish Hatchery UST Design.	DES approved drawings/application.	Waiting for road inspection.	\$1,000		Active	Beverly Kowalik
80814R Contract B	Re-Bid Jericho Mtn Bathhouse replacement	5% Construction. Electric, Inc	Ray's Winter conditions, partial shut-down.	\$572,000	6/23/2015	Active	Jonathan Fudala
80830R Contract A	Berlin RC Roof Replacement.	NTP issued 9/16/15. Kevin W Smith & Son, Inc	Submittal review - Construction	\$547,000	7/21/2015	Active	Jonathan Fudala
Boscawen							
80826R Contract B	Veterans Cemetery Expansion Project	Fees encumbered at the request of Judy Chen.		\$0		Active	Jobie Chase
80869R	NH Veterans Cemetery Building Renovation.	To Project Manager 9/16/15.	Waiting for 90% plans	\$0		Active	David Goulet
Brentwood							
80848R Contract A	Rockingham County Superior Courthouse Chiller Review.	Design 99% complete & King, Inc.	DuBois Modify report.	\$8,600		Active	David Goulet
Cambridge							
80875	Umbagog Visitors' Services Building.	Start Planning Phase	Planning phase awarded.	\$725,000		Active	Scott Carri

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Center Strafford								
80784R Contract A	Center Strafford DFAC Renovations.	95% Construction Corporation	Turnstone	Construction for the additional work requires additional funding which required G&C approval.	\$784,000	5/27/2014	Active	Gary Brown
80835R	Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-14)	90% Design. Awaiting final plans & funding confirmation.		Bidding construction contract .	\$0		Active	Scott Carri
Claremont								
80817 Contract A	Claremont Wall Repairs.	Construction Administration Vanasse Hangen Brustlin, Inc		Final payment.	\$42,664		Active	Roger Dionne
80817 Contract B	River Wall Repairs.	Construction 95% Complete. Construction	Daniels	Construction 100% complete.	\$120,000	6/2/2015	Active	Scott Carri
80817 Contract C	Claremont Wall Repointing.	Preliminary Design		35% Design	\$44,000		Active	Scott Carri
80888	Monadnock Mill Elevator Upgrade.	Site visit with potential consultant 12/8.		Receive proposal from consultant and begin design.	\$21,000		Active	Shawn Savela

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
CONCORD							
97792	Mech.Engineering Services for Mat.&Res.Bldg.,Stick			\$0		Active	
8069R Contract B	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. Forwarded to M. Connor Harvey Construction Corp of NH	Final Payment.	\$14,829,240	6/22/2004	Active	Roger Dionne
80533R Contract E	RTU Replacement at NHANG, Concord, NH			\$0		Active	
80628 Contract B	SOPS Main Building FACP Replacement.			\$285,000		On-Hold By Agency	Gordon Graham
80633 Contract A	State House - Repair Dome.	Pending completion of Contract C Lavallee/Brensinger Architects	Pending completion of Contract C.	\$154,585		Active	Gary Brown
80633 Contract B	State House - Repair Dome.	Pending completion of Contract C. D. L. King & Associates, Inc.	Anticipated construction state date of april 1, 2016	\$972,890	1/22/2013	On-Hold By BPW	Gary Brown
80633 Contract C	State House Platform	Construction underway. Turnstone Corporation	100% construction.	\$1,400,000	4/28/2015	Active	Gary Brown
80635 Contract B	Health & Human Services Window Repairs (27/29 Hazen Drive) - Consultant.	Construction Administration HL Turner Group	Construction Administration.	\$61,804		Active	James Haggett
80635 Contract D	Health & Human Services Window Repairs (27/29 Hazen Drive) - Rebid	Construction LLC	Martini Northern, 70% construction.	\$494,500	4/28/2015	Active	James Haggett
80691R	Bureau of Turnpikes Admin. Bldg. (adjacent to JOMB) [DOT Project #16261, DOT Proj. Mgr: Dave Smith]	Pending Using Agency Input.	TBD			On-Hold By Agency	Tom Carleton
80702	Hazen Drive Performance Contract.	To Project Manager 2/21/13. UA bids received 3/27/13	Submittal Reviews/Construction Administration	\$0		Active	Beverly Kowalik
80709	DPHS Radiochemistry Laboratory Improvements	100% Design Part of 80736R-B Resource Group	Project Final Payment.	\$36,556		Active	David Goulet
80713 Contract A	Women's Prison Design Services - Consultant.	100% Design Amendment. SMRT Architecture Engineering Planning	Bidding	\$2,438,300		Active	Timothy Smith
80713 Contract B	Women's Prison - Construction Management	A. 100% Pre-Construction. B. 5% Steam Line Repair . C. 0% Building & Site finish. Co. Gilbane Building	Gilbane bidding for General Manager	\$34,997,783	12/20/2013	Active	Timothy Smith
80713 Contract C	Women's Prison - Commissioning	40% Commissioning. HOLD pending re-design. Inc. Dubois & King,	50% Commissioning.	\$110,000		Active	Timothy Smith

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80713 Contract E	Men's Prison Steam Line - Injector Repair.	HOLD pending re-start construction. Johnson, Inc.	McFarland-	Estimated re-start July, 2016.	\$39,600		Active	Timothy Smith
80732R Contract D	NH Liquor Commission Headquarters Renovation	Construction underway Charter Brothers Construction, LLC		Complete	\$751,318	11/18/2014	Active	Gordon Graham
80736R Contract B	Mechanical upgrades and Roofing (Safety, DOT, Admin. Services)	99% Complete. Group, LLC	Project Resource	Final payment	\$400,000	2/18/2014	Active	David Goulet
80748 Contract A	Health & Human Services HVAC Repairs - 29 Hazen Drive.	100% Design Consulting Services, Inc	Stantec	Final Inspection	\$51,700		Active	David Goulet
80748 Contract B	Health & Human Services HVAC Repairs - 7 & 29 Hazen Drive.	95%Complete. Corporation	Turnstone	One final piece of construction to be completed 12/11/15	\$700,000	6/10/2014	Active	David Goulet
80751 Contract A	APS Safety & Security Upgrades/10 Bed Admitting/Discharge Suite.	Projects BPW #80790 & 80800 have been combined with BPW #80751 Harriman Associates		Construction Management	\$300,200		Active	Beverly Kowalik
80751 Contract B	APS Safety & Security Upgrades/10 Bed Admitting/Discharge Suite.	100%Complete, Substantial Completion 10/15/15. Construction Corp of NH	Harvey	Close-Out.	\$2,618,000	5/20/2014	Active	Beverly Kowalik
80756 Contract A	Record Center Shelving Replacement.	90%complete Construction Consultants, LLC	Quantum	Construction Administration	\$12,450		Active	David Goulet
80756 Contract B	Record Center Shelving Replacement.	Demo80% Construction	Pellowe	Submittals and Construction.	\$511,120	8/5/2014	Active	David Goulet
80761	Build New Freezer (McGuire Street).	On Hold per Agency.			\$0		On-Hold By Agency	Shawn Savela
80768 Contract A	Main Building Window Replacement 1.	Construction Administration Christopher P Williams Architects		Pending Final payment	\$62,964		Active	Jonathan Fudala
80768 Contract B	Main Building Window Replacement 1.	99%Construction, O&M review & punchlist. Construction Corp.	Meridian	Project close-out.	\$999,400	7/15/2014	Active	Jonathan Fudala
80769 Contract A	Main Building ACM & Lead Paint Removal.	Construction Administration w/BPW 80768 Williams Architects	Christopher P	Final payment.	\$38,591		Active	Jonathan Fudala

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80782R Contract A	Materials & Research Lab Noise Mitigation (DOT Project Mgr: Chuck Dusseault, DOT Project No. 15262D)	NTP 12/3/14 100% Design Johnson, Inc	McFarland Submittals.	\$12,500		Active	David Goulet
80782R Contract C	Materials & Research Lab Noise Mitigation - REBID (DOT Project Mgr: Chuck Dusseault, DOT Project No. 26962C)	Schroeder Construction Management, Inc	Submittals.	\$173,000	6/2/2015	Active	David Goulet
80790	Acute Psychiatric Services Building Sprinkler Main Feed Piping.	To Project Manager 3/31/14. Combined with 80751-B Harvey Construction	Substantial Completion	\$104,943		Active	Beverly Kowalik
80794	Fire Standards VFD's (Karen Rantamaki Funding).	Part of 80736R-B Resource Group	Project Final payment.	\$50,000		Active	David Goulet
80800	Crisis Bed Unit at NH Hospital (combined with 80751).	To Project Mgr 5/30/14. Combined with 80751.		\$30,000		Active	Beverly Kowalik
80813 Contract A	APS Exterior Building Improvements - NHH.	60% Design. Turner Group	H L Preparing for bid phase.	\$71,174		Active	James Haggett
80815R	HVAC - HHS (combined with 80748B) Fees only.	Part of 80748-B Corporation	Turnstone Completion date: 12/11/15.	\$93,700		Active	David Goulet
80833R Contract A	Building A Electrical Upgrades.(Adj General Design #2014-13)	Construction on going. Laflamme, Inc	Gerard A. Construction complete.	\$400,000	5/19/2015	Active	Gordon Graham
80834R Contract A	Building M Roof Replacement.[Adj Gn Project #2014-7]	Construction Phase Kevin W. Smith & Son, Inc.	75% Construction.	\$699,000	7/21/2015	Active	James Haggett
80844R Contract A	State Military Reservation Site Improvements - Construction.	Construction started. Busby Construction	Winter shut-down. Will begin again in the spring.	\$880,000	7/21/2015	Active	Scott Carri
80847	Governor John Winant Memorial.	On hold pending fund-raising efforts		\$0		On-Hold By Agency	Jobie Chase
80849R Contract A	23 Hazen Drive MEP Engineering. - Vision Card Production Room	NTP issued 7/9/15 DuBois & King	DPW work complete	\$17,700		Active	Beverly Kowalik
80850 Contract A	Warehouse Roof Replacement, Dept of Corrections	(Design) 4 roofs to bid this winter. Company Engineering	Colby 35% Design	\$29,040		Active	Scott Carri
80851	Energy Performance Contract - 28 Buildings in Concord.	To Project Manager 7/9/15.	Consultant interviews	\$0		Active	Beverly Kowalik
80852	Review Tunnels and Crawlspace.	Proposal process	Start & finish analysis.	\$10,000		Active	Scott Carri

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80852 Contract A	Review Tunnels and Crawlspace.	NTP issued 12/10/15			\$11,350		Active	Scott Carri
80854 Contract A	Chillers and Associated Equipment Improvements.	Stantec Consulting Services		Construction Administration	\$138,300		Active	David Goulet
80854 Contract B	Chillers and Associated Equipment Improvements.	Contract awarded		G&C approval & NTP issued.	\$1,300,000	10/13/2015	Active	David Goulet
80855 Contract A	Piping Upgrades & Fuel Conversion.	60% design due 12/4/15. Yeaton Associates, Inc		Documents ready for Bidding.	\$0		Active	Shawn Savela
80855 Contract B	Piping Upgrades & Fuel Conversion.			Out to Bid - Advertise in Feb, 2016	\$0	2/1/2016	Active	Shawn Savela
80857R Contract A	New Lab Air House Inlet - 29 Hazen Drive.	To Project Manager 7/31/15.		Review consultant's proposal (DuBois & King)	\$0		Active	David Goulet
80858R	Pembroke Readiness Center Design.	To Project Manager 7/31/15.		Consultant proposals & interviews	\$20,000		Active	Timothy Smith
80859	Remove and Replace Brown Building Roof.	Waiting for proposal from Oak Point Associates.		Construction documents started.	\$905,000		Active	Jeffrey Shute
80862R	Renovate Warehouse for Office Space.	To Project Manager 7/31/15.			\$2,000,000		Active	Gordon Graham
80863R Contract A	Concord Warehouse Roof Replacement. Combine with Re-model.	NTP 10/28/15, design work started. Architechnology		50% Design	\$37,605		Active	Timothy Smith
80872	APS Interior 1st Floor "Core" Renovation.				\$0		Active	
80868	M & R Lab Noise Mitigation.	See project #80782R Construction Management, Inc	Schroeder	Reqs & schedule.	\$25,620		Active	David Goulet
80879	State Archives Bldg. Addition.	To Project Manager 10/8/15.		Architectural firm will be picked in the spring of 2016.	\$250,000		Active	David Goulet
80880	Hancock Housing Unit Bathroom Floor Repair.	To Project Manager 10/8/15.			\$39,000	3/22/2016	Active	James Haggett
80882	Police Standards & Training Boiler Rebid.	Site visit with using agency			\$45,000		Active	Shawn Savela
80883R	Howard Recreation Building Auditorium Section Roof Replacement.	Waiting for proposal from Oak Point Associates. Consultant also doing 80859, Brown Roof.		Start construction documents.	\$230,000		Active	Jeffrey Shute
80886	Dolloff Building Entry and Restroom Upgrades.	To Project Manager 10/16/15.		Scheduled to start, July 2016.	\$505,000		Active	Timothy Smith
80887 Contract A	Materials and Research HVAC Upgrades.	Reviewing Consultant's proposal (McFarland Johnson)		Award and issue NTP	\$24,000		Active	David Goulet

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
80889 Contract A	Dept. of Justice New Roof.	To Project Manager 10/23/15.		Consultant proposal review (Tennant Wallace)	\$0		Active	Jonathan Fudala
80890	Health & Human Services New Lab Floor.	To Project Manager 10/23/14			\$110,000	12/6/2016	Active	Gary Brown
80891 Contract A	Hills Ave New Roof.	To Project Manager 10/23/15.		Consultant proposal review. (Tennant Wallace)	\$0		Active	Jonathan Fudala
80895	Merrimack County Superior Court - New Courthouse.	Short list complete.		Interview short list & G&C approval.	\$16,660,000		Active	Jeffrey Shute
80897	State House and Upham Walker Repairs.	To Project Manager 11/2/15.			\$1,350,000		Active	Gordon Graham
80898	Dept. of Justice & Philbrook Elevator Repairs.	Site visit with Consultant		Receive proposal from consultant and begin design.	\$120,000		Active	Shawn Savelle
80899	State Library Parapet and Ceiling Repair.	To Project Manager 10/3/15.			\$280,000	7/16/2016	Active	Gary Brown
80904R Contract A	Heating System Replacement (Bureau of Traffic) DOT Proj #40787 DOT Proj Mgr: Lee Baronas).	NTP 11/23/15			\$16,500		Active	Beverly Kowalik
80907R	Building HVAC Loads - Main Bldg. SOPS & State House Annex.	To Project Manger 12/7/15.			\$14,000		Active	Beverly Kowalik

Ctr Strafford

80831R Contract A	NHARNG Center Strafford Baffled Range	Re-design.		Bid - Ad	\$924,000	2/2/2016	Active	Jobie Chase
-------------------	---------------------------------------	------------	--	----------	-----------	----------	--------	-------------

Derry

80741R Contract B	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Commissioning	McFarland Johnson	Construction Administration	\$23,000		Active	Roger Dionne
80741R Contract A	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	100% Design Turner Group	HL	Construction Administration.	\$284,639		Active	Roger Dionne
80741R Contract C	Derry Patrol Shed PS 528 (DOT Proj. # 28980 - DOT Proj: Mgr: Gary Clifford - Dist. 5).	Construction underway, started 9/21/15. Construction, Inc.	North Branch	Construction continues.	\$2,394,000	6/9/2015	Active	Roger Dionne
80867 Contract A	Statewide Salt Sheds 2015 (DOT Proj #28980A - DOT Proj: Mgr: Gary Clifford - District 5).	Design work. Lee Carroll, P.E.		Design work.	\$17,404		Active	Roger Dionne
80867 Contract B	Statewide Salt Sheds 2015 (DOT Proj #28980A - DOT Proj: Mgr: Gary Clifford - District 5).	Bids complete		Re-Bid	\$590,000	9/22/2015	On-Hold By Agency	Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Franconia								
80870	Flume Parking Lot Repaving.	DPW design		50% design	\$600,000		Active	Scott Carri
Gilford								
80739R Contract A	NH Marine Patrol Building.	Revising Construction Documents. Architects PA	Samyn D'Elia	Received final pricing for GMP by Harvey. Review for additional Design Services.	\$722,336		Active	Gary Brown
80739R Contract B	NH Marine Patrol Building.	Demo portion of contract approved. Construction Corp of NH	Harvey	Complete Demo. Partial NTP for site work only.	\$7,900,000	7/10/2014	Active	Gary Brown
80739R Contract C	NH Marine Patrol Building.	Design Evaluation Johnson, Inc	McFarland	Commissioning Comments	\$40,000		Active	Gary Brown
80739R Contract D	NH Marine Patrol Building.	Historic Inventory of Existing Site. for review. Inc	VHB - report to DHR Vanasse Hangen Brustlin,	Complete.	\$9,440		Active	Gary Brown

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Glenclyff								
80734 Contract A	Glenclyff Home Residential Building Security & Fire and ADA Code Compliance.	Construction Admin. H L Turner Group		Construction Admin	\$82,626		Active	Beverly Kowalik
80734 Contract B	Glenclyff Fire, Security and ADA Upgrades, Benton, NH	Substantial completion 11/9/15 Construction Corp.	Hutter	Close-Out	\$610,250	6/24/2014	Active	Beverly Kowalik
80735 Contract A	Glenclyff Hydro Dam Repair.	Construction administration. Quantum Construction Consultants LLC		Construction administration	\$168,913		Active	Jobie Chase
80735 Contract C	Glenclyff Hydro Dam Repair	Construction Construction, Inc	M.E. Latulippe	Shut down for winter	\$507,595	2/24/2015	Active	Jobie Chase
80801 Contract A	Glenclyff Home Well Siting Project	McFarland Johnson, Inc		Field investigation of 3rd site.	\$47,900		Active	Jobie Chase
80805 Contract A	Glenclyff Home Warehouse Elevator Refurbishing.	2nd NTP 4/6/15 Yeaton Associates, Inc.		Design and estimates.	\$50,000		Active	David Goulet
80811 Contract A	Glenclyff Old Boiler Room Electrical.	Lee F. Carroll, P.E.		Construction Admin.	\$6,350		Active	Beverly Kowalik
80811 Contract B	Glenclyff Old Boiler Room Electrical.	Substantial Completion. Electric Co, Inc.	Royal	Close-out.	\$58,954	12/16/2014	Active	Beverly Kowalik
80828 Contract A	Slide Brook Impoundment Survey.	100% Complete. Inc.	HEB Engineers,	Construction Support	\$5,039		Active	Jobie Chase
80861 Contract A	Glenclyff Home Electrical System Survey.	Reviewing consultant proposal (Lee Carroll)		Consultant NTP issued early December	\$61,750		Active	Gordon Graham
80864	Glenclyff Home Potable Water System.	Consultant selection.		Consultant selection.	\$1,350,000		Active	Jobie Chase
Hampton								
80399R	Hampton (Proj #14188) NH Rte. A1 Harbor Lift Bridge. (DOT Proj Mgr: David Scott)				\$0		On-Hold By Agency	Gordon Graham
80432R Contract B	Low-Bid Design/Build Sanitary Sewer Extension Store #76.				\$0		Active	
80837R	I-95 North and South (Store 73 & 76) Renovations/Expansion.	Short list Complete		Interview & G&C paperwork.	\$6,380,000		Active	Jeffrey Shute
80905	Seabrook Circuit Court (Hampton) Design.	Design			\$300,000		Active	Jobie Chase

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Hooksett							
80803R Contract A	South Central FMS (Milcon). (Field Maintenance Shop)	Design Phase. Sinekiewicz Architects	Smith-Alvarez-	Design Phase.	\$846,400	11/1/2016	Active James Haggett
Jaffrey							
80820R	Monadnock Visitors Services Building.	U.A. design on-going.		Pending Using Agency Action.	\$400,000		Active Jonathan Fudala
80873	Monadnock HW Area Composting Toilet Building.	To Project Manager 10/7/15			\$440,000		Active Gordon Graham
Kittery							
80726R	Sarah Mildred Long Lift Bridge Replacement. (DOT Project #15731, DOT Project Mgr: L. Robert Landry)	To Project Manager 6/12/13. This project is being done by the State of Maine. DOT is contributing funds towards the project. Gordon is like a consultant to the State of Maine.		Construction	\$10,000		Active Gordon Graham
Laconia							
80668 Contract D	Powell Building Roof Replacement - Lakes Region Facility.	100% Complete Smith & Son, Inc.	Kevin W.	Project Close-out	\$190,000	3/3/2015	Active Jonathan Fudala
80893R Contract A	PSAP/Data Operations Facility Roofing.	NTP issued 11/19/15	Architechnology	50% Design.	\$39,778		Active Timothy Smith
Lancaster							
80700R	Lancaster District One Renovation. (DOT Project #25221 - DOT Project Manager: Phil Beaulieu).	Pending UA funding		TBD	\$30,000		On-Hold By Agency Tom Carleton
Lincoln							
80871 Contract A	Flume Additions & Improvements.	Design work to begin		10% Design	\$90,000		Active Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Lisbon								
80856R Contract A	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP issued 10/26/15		10% Design.	\$83,051		Active	Matt Moore
80856R Contract A	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP issued 10/26/15		10% Design.	\$83,051		Active	Roger Dionne
80856R Contract B	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP 10/26/15		10% Design	\$25,000		Active	Matt Moore
80856R Contract B	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP 10/26/15		10% Design	\$25,000		Active	Roger Dionne
80856R Contract C	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP 10/26/15		10% Design	\$108,908		Active	Matt Moore
80856R Contract C	Lisbon Patrol Shed PS114 (DOT Project Mgr: Roger Appleton, DOT Project #40515).	NTP 10/26/15		10% Design	\$108,908		Active	Roger Dionne
Littleton								
80731R Contract A	Littleton Readiness Center Addition/Alteration.	15% Construction Administration complete. Architectural Services	Dignard	30% Construction Administration complete.	\$143,987		Active	Jeffrey Shute
80731R Contract B	Littleton Readiness Center Addition/Alteration.	15% Construction complete. Construction Corp.	Meridian	30% Construction complete.	\$1,301,380	6/9/2015	Active	Jeffrey Shute

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Manchester								
80344	Contract B				\$0		Active	
80649	Contract C	Boiler House Bldg. New Roof (YDC).		Will be construction.	\$0		Inactive	
80744R	Contract A	Re-Bid Manchester Readiness Center Building Renovations	Window installation 95% complete Associates, Inc	D.L. King &	100% Construction complete.	\$1,215,843	5/13/2014	Active Jeffrey Shute
80843R	Contract A	Retro-Commissioning of the Sununu Youth Center Bldg. (Job#95304900).	95% Complete Johnson, Inc	McFarland-	Final Report	\$36,800		Active David Goulet
80884R	Contract B	Sununu Youth Center BAS Repair/replacement HVAC Components.		Awaiting contracts	G&C approval & NTP issued.	\$500,000	10/27/2015	Active David Goulet
80884R	Contract A	Sununu Youth Center BAS Repair/replacement HVAC Components		NTP 10/20/15 McFarland Johnson, Inc	Construction Administration	\$30,609		Active David Goulet
80901	Contract A	Renovate /Construct Restrooms for ADA Compliance.			Consultant proposal review (Architechnology)	\$0		Active Jonathan Fudala
80903R		Sununu Youth Center Energy Upgrades (80884) Contribution(Karen Rantamaki).		To Project Manager 11/23/15. Combined with 80884 McFarland Johnson - Consultant. Construction Contract awarded to Siemens' Industry, Inc	Awaiting contract & G&C approval	\$46,000		Active David Goulet
Milford								
80902		Design Milford Circuit Court - New Building.		To Project Manager 11/15/15.		\$255,000		Active James Haggett
Nashua								
80719R	Contract A	Nashua Site Improvements		Project Close-Out. Excavating	Jeremy Hiltz	Project Close-Out.	\$877,145	6/25/2013 Active Jobie Chase
80832R	Contract A	Nashua CHP Site Improvements		Substantially complete. Daughters	J. Parker &	Spring time turf establishment.	\$131,830	3/24/2015 Active Scott Carri

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Pembroke								
80342R Contract A	NH Regional Training Institute.	78% Construction Administration . Associates	Oak Point	90% Construction Administration complete.	\$3,619,381		Active	Jeffrey Shute
80342R Contract C	NH Regional Training Institute	40% Construction Commissioning complete John F Penney Consulting Services Inc		85% Construction Commissioning complete.	\$16,500		Active	Jeffrey Shute
80342R Contract E	NHARNG Regional Training Facility	Pending alteration order. Greene & Russell, Inc.		Complete	\$223,225		Active	Jeffrey Shute
80342R Contract G	NHARNG Regional Training Facility	78% Construction complete. Construction	Eckman	90% Construction complete.	\$27,820,459		Active	Jeffrey Shute
Rochester								
80743R Contract A	Rochester Maintenance Shed - Spaulding Tpk Exit 16 (DOT Proj No. 10620M, DOT Proj. Mgr: Dave Smith)	McFarland Johnson, Inc		Commissioning	\$23,000		Active	Roger Dionne
80743R Contract B	Turnpike Maintenance Facility - Rebid [DOT Proj. Mgr. David Smith]	75% Construction Branch Construction	North	90% Construction	\$4,997,000	2/3/2015	Active	Roger Dionne
80743R Contract C	Turnpike Maintenance Facility - Rebid [DOT Proj. Mgr. David Smith]	This Contract Letter to be used for Stantec. See funding change above and in work request book.			\$40,000		Active	Roger Dionne
80802R Contract A	Seacoast FMS (MILCON). (Field Maintenance Shop)	Colby Company Engineering		30% design submission.	\$692,926		Active	Jonathan Fudala
80836R Contract B	Raymond Bisson Renovations (Adjutant General Design #2014-12)	Construction underway Pine Brook Corporation		50% Construction.	\$1,050,319	6/23/2015	Active	Timothy Smith
Rye								
80877 Contract A	Jenness Bathhouse Replacement and Parking Lot Improvements.	Consultant proposal review. Brustlin	Vanasse Hangen	Consultant NTP.	\$0		Active	Jonathan Fudala

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>		<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Salem								
80666R Contract A	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Preparing proposal Vanasse Hangen Brustlin Inc		35% design.	\$95,581		Active	Roger Dionne
80666R Contract B	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Cowan Gourdeau Architects PLLC			\$117,800		Active	Roger Dionne
80666R Contract C	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	Stantec Consulting Services, Inc			\$24,126		Active	Roger Dionne
80666R Contract D	PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: Gary Clifford District 5).	McFarland Johnson, Inc			\$16,000		Active	Roger Dionne
80892R Contract A	Salem UST Environmental Assessment.	McFarland Johnson, Inc		Drilling on 12/4/15	\$14,300		Active	David Goulet
Sargent's Place								
80838 Contract A	Mount Washington State Park Sewage Treatment Plant Modifications	ESTP Evaluation Johnson, Inc	McFarland	ON HOLD	\$11,000		Active	Jobie Chase
Sargents Purchase								
80876	Mount Washington Summit Water System Improvements.	Permitting		Permitting	\$100,000		Active	Jobie Chase
Seabrook								
80840R Contract A	Seabrook Rest Area Building . (DOT Proj #40268, DOT Project Mgr: Andrew O'Sullivan).	100% Design Architechnology		Submittals.	\$34,111		Active	David Goulet
80840R Contract B	Seabrook Rest Area Building (DOT Proj #40268, DOT Project Mgr: Andrew O'Sullivan).	Awarded contract, waiting for U.A. approval		G&C and issue NTP	\$240,000	10/20/2015	Active	David Goulet
Somersworth								
80785R Contract A	Somersworth FMS Renovations.	Construction 100% complete. Final payment in process Careno Construction Company, LLC		Finaled.	\$1,104,500	6/24/2014	Active	Jeffrey Shute

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
Statewide							
97673	Asbestos Abatement Work Order, Various State Bldgs.			\$100,000	7/15/1997	Active	
20005R Contract D	ARRA HVAC Construction Phase II. (ARRA) [SEP Grant Award #DE-EE000228]			\$0		Active	
				Amt. Expended:			
80547R Contract A	Mountain Top Communication Sites Upgrade.	Ackroyd Engineering LLC	No action	\$59,500		Active	Jobie Chase
80665R Contract C	Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: Gary Clifford].	Preparing bid documents. H L Turner Group	Re-Bid	\$5,000		Active	Roger Dionne
80747 Contract A	Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof, Lebanon CC Roof).	Project complete. Dignard Architectural Services	Waiting for final req.	\$85,000		Active	James Haggett
80808R Contract B	North Pavilion Wing AC Upgrade & SYSC Heat Loop Repair	80806 COMBINED WITH THIS CONSTRUCTION PROJECT. Complete Denron Plumbing & HVAC, Inc	Complete.	\$117,000	2/24/2015	Active	Shawn Savela
80839R	Salem-Manchester Motorized Gate Review (DOT Project No. 10418X, DOT Project Mgr: Peter Stamnas).	To Project Mgr 3/13/15.	Design.	\$0		Active	Gordon Graham
80881R Contract A	Troop A Lower Level & Troop E DMV HVAC Replacement.	working on Specs & Plans Tennant Wallace	Review Specs & Plans	\$24,460		Active	David Goulet
80885	Transitional Housing Units Renovations.	To Project Manager 10/16/15.		\$250,000		Active	James Haggett
Strafford							
80742R Contract A	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	Design complete. Engineers, Inc	HEB	Construction Administration		\$58,090	Active Roger Dionne
80742R Contract B	Strafford Patrol Shed (DOT #PS602) (DOT Project #28981 DOT Proj: Mgr: Roger Appleton).	100% Design Cowan Goudreau Architects PLLC		Construction Administration		\$69,000	Active Roger Dionne
80742R Contract C	Strafford Patrol Shed (PS602) DOT Project Mgr: Roger Appleton-DOT Project #28981).	G&C approved 12/2/15 Chicoine Construction Corp	Gary	Construction		\$1,610,000	8/18/2015 Active Roger Dionne

<i>Project Number</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	<i>Manager</i>
TILTON							
80845 Contract A	Fire & Smoke Damper and Fire Wall Survey	Prepare bid docs. DuBois & King, Inc	Awaiting bid results	\$30,680		Active	Shawn Savela
80845 Contract B	Fire and Smoke Damper Survey - Veterans Home.	Out to Bid 10/27/15	Bids due 12/10/15 Award contract, G&C prep.	\$350,000	10/27/2015	Active	Shawn Savela
80846 Contract A	Welch Elevator Repair.	On hold per Shawn 10/28/15. Associates, Inc	Yeaton Bid with two other elevator projects.	\$6,750		On-Hold By Agency	Shawn Savela
80878	Design 4 Canopies at NH Veterans Home.	To Project Manager 10/8/15.		\$0		Active	Gary Brown
80896R	Vets Home - Life Enhancement Dementia Unit.	To Project Manager 11/2/15.		\$13,550,000		Active	Gary Brown
Twin Mountain							
80866R	NHSP Troof F. Electrical Services.	To Project Manager 8/10/15.		\$1,100		Active	Gordon Graham
Windham							
80900R	Troop F and Windham Weigh Station Electrical Upgrades.	To Project Manager 11/10/15.		\$4,000		Active	Gordon Graham