

# Project Status by Agency

Agency: Adjutant General

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
80802R Contract A	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)	Construction administration underway. Colby Company Engineering	Construction administration continues.	\$970,207.00		Active
80802R Contract B	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)	Construction underway. Hutter Construction Corp.	Partial Substantial completion (Building)	\$7,326,219.07	2017-01-03	Active
80803R Contract A	James Haggett	Hooksett	South Central FMS (Milcon). (Field Maintenance Shop)	Construction administration. Smith-Alvarez-Sienkiewicz Architects	Construction administration.	\$1,203,200.00		Active
80803R Contract B	James Haggett	Hooksett	South Central FMS (Milcon). (Field Maintenance Shop)	Construction complete. North Branch Construction, Inc.	Finalize project.	\$10,343,451.95	2016-12-06	Active
80858R Contract A	Timothy Smith	Pembroke	Pembroke Readiness Center Design.	Construction administration underway. Coover - Clark & Associates, Inc.	Construction administration to continue.	\$1,358,358.44		Active
80858R Contract B	Timothy Smith	Pembroke	Pembroke Readiness Center Mechanical System Commissioning	Cx field work to begin. DuBois & King Inc	Cx field work to continue.	\$83,600.00		Active
80858R Contract C	Timothy Smith	Pembroke	Pembroke Readiness Center	Construction underway.	Construction continues.		2018-08-28	Active
80942R Contract	James Haggett	Lancaster	Lancaster Renovations.	Guards consultant working on design.	Design phase			Active
80943R Contract A	Caitlyn Stubbs	Concord	Army Aviation Support Facility (AASF) Hangar Door Replacement.	Punch List items K-Con, Inc.	Construction complete.	\$2,239,611.00	2017-06-20	Active
80943R Contract B	David Goulet	Concord	AASF Retro Commissioning	Substantially complete. RTH Mechanical Contractors Inc	Change orders.	\$297,025.00	2017-06-27	Active
80948R Contract A	Jeffrey Shute	Concord	Concord SMR Renovations.	Punch List items. Brookstone Builders Inc	Construction 100% complete.	\$2,964,203.00	2017-06-13	Active
80954R Contract A	Gary Brown	Portsmouth	Pease Cold Storage Building	On hold per Agency, bids were over budget.			2017-06-20	On-Hold By Ager
80981R Contract A	Timothy Smith	Pembroke	Pembroke State Active Duty Annex	Construction administration underway. Coover - Clark & Associates, Inc.	Construction administration continues.	\$192,232.21		Active

**Agency: Adjutant General**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
81006R Contract A	Roger Dionne	Boscawen	Veterans Cemetery Expansion	Construction underway. R M Piper Inc	Construction continues.	\$2,240,600.00	2018-05-01	Active
81010R Contract	James Haggett	Concord	CST Add/Alt Design.	Guard consultant bid phase.	Guard consultant construction administration phase.			Active
81010R Contract A	James Haggett	Concord	CST Addition	Construction underway. Fulcrum Associates Inc.	Construction 20% complete.	\$2,600,295.00	2018-09-11	Active
81013 Contract A	Caitlyn Stubbs	Boscawen	NH State Veterans Cemetary, Maint. Bldg Roof	Construction administration underway. Manypenny Murphy Architecture, PLLC	Close-out project.	\$9,249.00		Active
81013 Contract B	Caitlyn Stubbs	Boscawen	NH State Veterans Cemetary, Maint Bldg Roof	Construction underway.	Punch list/construction continues.		2018-06-05	Active
81016R Contract A	Jonathan Fudala	Manchester	Manchester Readiness Center Roof	Construction 98% complete. LGR 1 Inc.	Fire escapes, lighting protection & punch list.	\$920,000.00	2018-06-19	Active
81018R Contract A	Gary Brown	Concord	Concord Readiness Center Design (Aviation).	Design phase underway. Coover - Clark & Associates, Inc.	Design phase continues, 30% design review.	\$447,210.00		Active
81020R Contract A	Jonathan Fudala	Rochester	Rochester Motorpool Upgrade	Paving is underway. Northeast Earth Mechanics, Inc.	Final grading, substantial completion.	\$586,900.00	2018-05-22	Active
81021R Contract A	Keith Hemingway	Milford	Milford Readiness Center Renovations	NTP Issued, pre-con meeting. Turnstone Corporation	Construction to begin.	\$698,000.00	2018-07-31	Active
81022R Contract A	Keith Hemingway	Strafford	Cooper House Renovations & Site Water System Upgrades.	Construction underway. Martini Northern, LLC	Construction continues.	\$1,295,000.00	2018-06-12	Active
81030R Contract A	Scott Carri	Littleton	Littleton Field Maintenance Shop Motorpool Expansion	Construction underway. Alvin J. Coleman & Son Inc	Construction continues.	\$325,451.00	2018-07-24	Active
81033R Contract A	Caitlyn Stubbs	Concord	Concord SMR AT/FP & ECP Upgrades	Award contract.	Prep for G&C, issue NTP.		2019-03-12	Active
81039R Contract	James Haggett	Concord	MEDDET Building M Renovations	Design phase, National Guards consultant.			2019-04-23	Active
81039R Contract A	James Haggett	Concord	MEDDET Building M Renovations	Out to Bid 4/30/2019.	Bids due 5/22/2019		2019-04-30	Active
81047R Contract A	Keith Hemingway	Center Strafford	Thomas Hall Renovations	Out to bid 4/9/2019.	Bids due 5/1/2019.		2019-04-09	Active

**Agency: Adjutant General**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
81049R Contract A	James Wyatt Porter-Brown	Concord	Command Surface Maintenance Shop, Buildings G&H	Guards Consultant waiting for 75% design.	Out to bid in June 2019.		2019-06-18	Active
81050R Contract	Paul Raichle	Concord	AASF Paint Booth & Renovations.	Guards have hired their own consultant. DuBois & King., Inc.	Design work complete.			Active
81051R Contract	Timothy Smith	Rochester	Raymond Bisson Phase 3 Renovations.	NHARG Consultant design 35% complete.	100% Complete			Active
81051R Contract A	Timothy Smith	Rochester	Raymond Bisson Phase 3 Renovations	Preparing documents for bid.	Out to Bid 6/18/2019.		2019-06-18	Active
81052R Contract A	Gary Brown	Concord	Aviation Readiness Center Additional Designs	Reviewing consultant proposal.	Accept proposal, issue NTP.			Active

---

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
-----------------------	------------------------	-------------	----------------------	-----------------------	--	-------------------------------------	----------------	---------------

---