

Project Status by Agency

Agency: Safety

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
81007R Contract A	Caitlyn Stubbs	Twin Mountain	NHSP Troop "F" Renovation	Construction administration underway. McFarland-Johnson Inc	Construction administration continues.	\$46,533.00		Active
81007R Contract B	Caitlyn Stubbs	Twin Mountain	NHSP Troop "F" Renovation	Construction underway.	Construction continues.		2018-11-27	Active
81032R Contract	Timothy Smith	Laconia	Dube Building Coop/Renovation Project.	Pre-design feasibility.	On hold.			On-Hold By Ager
81045R Contract	Gordon Graham	Concord	Generator Building Engineering.		Awaiting consultant proposal. Award contract, design work to begin.			On-Hold By Ager
81045R Contract A	Gordon Graham	Concord	Generator Building Engineering	Reviewing consultant proposal.	Award contract, issue NTP, design work to begin.			On-Hold By Ager

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
-----------------------	------------------------	-------------	----------------------	-----------------------	--	-------------------------------------	----------------	---------------
