

Project Status by Agency

Agency: Department of Natural and Cultu

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
80838 Contract B	Roger Dionne	Sargents Purchase	Wastewater	Monitoring & testing existing Wastewater Treatment Facility HEB Engineers, Inc.	Collect data.	\$49,271.81		Active
80871 Contract D	Roger Dionne	Lincoln	Flume Additions & Improvements.	Substantially complete. Turnstone Corporation	Substantial completion.	\$1,799,700.00	2017-03-21	Active
80875 Contract C	Scott Carri	Cambridge	Umbagog Visitors' Services Building.	Construction administration underway. Lee F. Carroll, P. E.	Construction administration continues.	\$18,140.00		Active
80875 Contract D	Scott Carri	Cambridge	Umbagog Visitors' Services Building.	Construction administration underway. DuBois & King Inc	Construction administration continues.	\$48,781.00		Active
80875 Contract E	Scott Carri	Cambridge	Umbagog New Bathhouse	Construction underway. Ray's Electric Inc.	Construction continues.	\$1,335,000.00	2018-05-22	Active
80876 Contract A	Roger Dionne	Sargents Purchase	Summit Water System Improvements	Evaluation. HEB Engineers, Inc.	Evaluation complete.	\$16,430.00		Active
80877 Contract C	Jonathan Fudala	Rye	Jeness Bathhouse Replacement & Parking Lot.	Construction 85% complete. Careno Construction Company LLC	Substantial completion.	\$998,400.00	2018-04-10	Active
80988R Contract A	Gordon Graham	Jaffrey	Monadnock State Park - Main Toilet Bldg Addition	Construction administration underway. DuBois & King Inc	Construction administration continues.	\$34,860.00		Active
80988R Contract B	Gordon Graham	Jaffrey	Monadnock State Park - Main Toilet Bldg Addition	Construction underway. Seppala Construction, Inc	Construction continues.	\$814,165.00	2018-08-28	Active
80990 Contract A	Roger Dionne	Gilford	Ellacoya State Park Retaining Wall Repairs	Construction administration to begin. DuBois & King Inc	Construction administration continues.	\$41,240.00		Active
80990 Contract B	Roger Dionne	Gilford	Ellacoya State Park Retaining Wall Repairs	Construction to begin 4/1/2019. J. Parker and Daughters Construction, Inc.	Construction continues.	\$328,000.00	2018-06-05	Active
81035 Contract A	Caitlyn Stubbs	Statewide	Statewide Fire Tower Repairs	Construction underway. Arnold M. Graton Associates, Inc.	Construction continues.	\$543,000.00	2018-09-04	Active

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60 Days</i>	<i>Avail. Funds or Contract</i>	<i>Ad Date</i>	<i>Status</i>
-----------------------	------------------------	-------------	----------------------	-----------------------	--	-------------------------------------	----------------	---------------
