

Project Status By Town

| Project Number | Project Title | Current Status | Anticipated Status next 60 days | Avail. Funds or Contract Amt. | Ad Date | Status | Manager |
|-------------------|---|---|--|-------------------------------|------------|----------|-----------------|
| Benton | | | | | | | |
| 20009R Contract B | Glenclyff Wood Chip Boiler Building. (Consultant - Construction Admin) (ARRA)/Stimulus [SEP Grant Award #DE-EE000228] | NTP Issued 5/12/10 Jacobs Engineering Bedford NH 03110- | Settlement agreement | \$287,925 | | Active | Beverly Kowalik |
| | | | Amt. Expended: | \$287,805 | | | |
| 20009R Contract C | Glenclyff Wood Chip Boiler Building. (ARRA/Stimulus) [SEP Grant Award #DE-EE000228] | 99% Complete. Hutter Construction Corp. 810 Turnpike Road New Ipswich NH 03071- | Complete construction. Settlement agreement executed | \$3,923,519 | 11/30/2010 | Active | Beverly Kowalik |
| | | | Amt. Expended: | \$3,793,008 | | | |
| 80624 Contract A | Glenclyff Brown Building Window Replacement (Consultant). | Construction Admin. Dignard Architectural Services | Construction admin. ongoing. | \$39,000 | | Active | H Dana Abbott |
| 80626 Contract B | Glenclyff Home Administration Building Addition, Benton, NH | Bids received, to G&C 40% T. Buck Construction | Begin construction | \$323,999 | 2/26/2013 | Active | Beverly Kowalik |
| 80734 | Glenclyff Fire, Security and ADA Upgrades, Benton, NH | | | \$695,000 | 4/1/2014 | Active | Beverly Kowalik |
| 80735 Contract B | Glenclyff Slide Brook Dam, Benton, NH | NTP 12/10/13 | | \$0 | | Active | Jobie Chase |
| Berlin | | | | | | | |
| 80760R | Berlin Fish Hatchery UST Design. | To Project Manager 9/19/13. | | \$1,000 | | Active | Shawn Savela |
| Bethlehem | | | | | | | |
| 80703R | North Country Burn Building. | To Project Manager 2/12/13. | | \$383,832 | | Inactive | Roger Dionne |
| 80703R Contract A | Low-Bid Design-Build Fire Training Facility | Site design Oak Point Associates | Construction Admin. | \$14,075 | | Active | Roger Dionne |
| 80703R Contract C | Sitework for Fire Fighting Simulator Bldg. | Going out to Bid. (THIS LETTER IS ON HOLD AND PROBABLY NOT GOING TO BE USED. HAVE GONE TO D, WAS TO BE TWO SEPARATE BIDS. | On hold | \$0 | | Active | Roger Dionne |
| 80703R Contract D | Low-Bid Design-build Fire Training Facility. | 30% Complete D. L. King & Associates, Inc. | Substantial completion | \$339,875 | 7/23/2013 | Active | Roger Dionne |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-------------------------|--|--|---|--------------------------------------|----------------|---------------|----------------|
| Brentwood | | | | | | | |
| 80745 Contract A | Rockingham County Courthouse Roof Replace & Cooling Tower. | | 90% Design. | \$88,800 | | Active | David Goulet |
| Center Strafford | | | | | | | |
| 80616R Contract A | Historic Renovation of 2nd Floor Admin. Bldg. (Design). | Design complete. Construction admin. CMK Corzilius Matuszewski Krause Architects PA | Complete | \$71,600 | | Active | Gary Brown |
| 80673R Contract A | Design/Build New EST Bldg. - Center Strafford. | Construction 80% Mark Carrier Construction, Inc. | Construction 100% (2) bldgs NG Co's ongoing | \$1,297,785 | 5/22/2012 | Active | Gary Brown |
| 80720R | Center Strafford Barracks Renovations. | To Project Manager 5/15/13 | | \$600,000 | | Active | Gary Brown |
| 80720R Contract A | Center Strafford Barracks Renovations. | Funding approved 10/7/13. 30% Construction Meridian Construction Corp | Construction at 60% | \$779,893 | 6/25/2013 | Active | Gary Brown |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|---|--|--------------------------------------|----------------|----------------|-----------------|
| CONCORD | | | | | | | |
| 97792 | Mech.Engineering Services for Mat.&Res.Bldg.,Stick | | | \$0 | | Active | |
| 80069R Contract B | Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road | Substantial Completion. Harvey Construction Corp of NH | Final Payment. | \$14,829,240 | 6/22/2004 | Active | Roger Dionne |
| 80342R Contract D | NH Regional Training Institute | Quantum Construction Consultants Structural analysis pending NTP. | On hold | \$0 | | On-Hold By BPW | Tom Carleton |
| 80342R Contract E | NHARNG Regional Training Facility | Fence rental Greene & Russell, Inc. | Fence rental | \$223,225 | | Active | Thomas Momeyer |
| 80342R Contract G | NHARNG Regional Training Facility | Define new CM process to Bid Completion Contract | Pending | \$0 | | Active | Tom Carleton |
| 80358 Contract A | NHSP/M - Structural Wall /Tower/ & Structural Beam Repair. | Foley Buhl Roberts & Associates | Construction Administration. | \$254,488 | | Active | Robert Smith |
| 80507 Contract B | DHHS Replace Chillers - Towers. | 99% Complete. Century Mechanical Inc. | 3 claims. | \$616,480 | 9/7/2010 | Active | David Goulet |
| 80509 Contract A | Design/Build Kitchen Hood Fire Suppression Three Locations | 99% Complete. Century Mechanical Inc. | Final Payment. | \$79,665 | 11/2/2010 | Active | David Goulet |
| 80533R Contract E | RTU Replacement at NHANG, Concord, NH | | | \$0 | | Active | |
| 80567R Contract B | SOPS Main Bldg. Porch Repair/Restoration | Final payment. North & South Builders | Construction Phase. | \$199,900 | 3/8/2011 | Complete | Robert Smith |
| 80582R Contract C | NHARNG Readiness Center Energy Upgrades | Punch List/CO's Meridian Construction Corp | Complete | \$1,088,569 | 6/26/2012 | Active | Gordon Graham |
| 80609R Contract B | Tobey Building Renovation. | Construction Admin. Lavallee/Brensinger Architects | Construction admin. Ongoing | \$1,677,750 | | Active | Jeffrey Shute |
| 80609R Contract D | Tobey Building Renovation. | Construction 88% Harvey Construction Corp of NH | Construction 98% | \$17,341,559 | 9/18/2012 | Active | Jeffrey Shute |
| 80618R | Bldg. A (USPFO) Roof Top Unit (RTU) Replacement Design. | To Project Manager 9-7-11. Received revised work request 4/20/12 | | \$175,000 | | Active | Beverly Kowalik |
| 80618R Contract A | Bldg. A (USPFO) Roof Top Unit (RTU) Replacement Design. | Consultant Services NTP 9/19/11. Const. Admin. Yeaton Associates, Inc. | Construction admin. | \$20,500 | | Active | Beverly Kowalik |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|---|--|--------------------------------------|----------------|-------------------|-----------------|
| 80618R Contract B | Bldg. A and H (USPFO) Roof Top Unit (RTU) Replacement Design. | 99%. Waiting for record drawings/Final Req. Stallion Builders, LLC | Close-out | \$209,509 | 4/24/2012 | Active | Beverly Kowalik |
| 80627 Contract A | SOPS Driveway/Parking/Walking Replacement Phase II. | Construction Admin Vanasse Hangen Brustlin Inc | closed out | \$38,000 | | Active | Scott Carri |
| 80627 Contract B | SOPS-Phase II-Roadway & Parking Rehabilitation & Stormwater Improvements | Construction Substantial completion J. Parker and Daughters Construction, Inc. | 1/24 retainage minus spring turf est. | \$617,846 | 3/12/2013 | Active | Scott Carri |
| 80628 | SOPS Main Building FACP Replacement. | To Project Mgr 9/8/11. On hold. | Using Agency re-evaluating scope. | \$355,000 | | On-Hold By Agency | Gordon Graham |
| 80628 | | | | \$0 | | Active | |
| 80628 Contract A | SOPS Main Building FACP Replacement (Consultant) | Consultant design complete Lee F. Carroll, P. E. | | \$10,000 | | Active | Gordon Graham |
| 80628 Contract B | SOPS Main Building FACP Replacement. | On hold | On hold | \$285,000 | | On-Hold By Agency | Gordon Graham |
| 80629 | ADA Toilets - Main Building & Historical Evaluation. | | | \$425,000 | | Active | Jonathan Fudala |
| 80629 Contract A | ADA Toilets - Main Building & Historical Evaluation. | Const. Admin Oak Point Associates | Const. Admin. | \$58,500 | | Active | Jonathan Fudala |
| 80629 Contract B | Main Building ADA Restroom Upgrades & Window Replacement, NH State Hospital | 55% Construction Pellowe Construction | 100% Construction | \$861,520 | 3/26/2013 | Active | Jonathan Fudala |
| 80631 Contract C | Anna Philbrook Center Renovations. {Rebid - due 11/15/12} | 100% construction Final payment pending TPD Construction Company | Close Out | \$3,186,346 | 10/23/2012 | Active | Timothy Smith |
| 80631 Contract D | Anna Philbrook Center Renovations. | Commissioning Final visit Stantec Consulting Services, Inc | Final report | \$14,600 | | Active | Timothy Smith |
| 80633 Contract A | State House - Repair Dome. | Lavallee/Brensinger Architects | Construction Admin | \$93,555 | | Active | Thomas Momeyer |
| 80633 Contract B | State House - Repair Dome. | Construction submittals D. L. King & Associates, Inc. | Awaiting spring | \$972,890 | 1/22/2013 | Active | Thomas Momeyer |
| 80634 | State House Annex - Window Repairs | | | \$355,000 | | Active | James Haggett |
| 80634 Contract B | State House Annex - Window Repairs | 100% Construction Stan Graton 3G Construction, Inc. | Complete | \$435,500 | 3/12/2013 | Active | James Haggett |
| 80634 Contract A | State House Annex - Window Repairs | Const. Admin. Oak Point Associates | Construction Admin.ongoing | \$25,500 | | Active | James Haggett |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|--|--------------------------------------|----------------|---------------|-----------------|
| 80635 | Health & Human Services Window Repairs (27/29 Hazen Drive). | Revising scope. | Design | \$730,000 | | Active | James Haggett |
| 80635 Contract A | Health & Human Services Window Repairs (27/29 Hazen Drive) - Consultant. | Study & Report Complete | Design | \$45,348 | | Active | James Haggett |
| 80638 | Acute Psychiatric Services Bldg. - Roof and Curtain Wall. | | | \$4,050,000 | | Active | Jeffrey Shute |
| 80638 Contract A | Acute Psychiatric Services Bldg. - Roof and Curtain Wall. | Const. Admin. Christopher P Williams Architects | Complete | \$289,774 | | Active | Jeffrey Shute |
| 80638 Contract B | Acute Psychiatric Services Bldg. - Roof and Curtain Wall. | 95% construction North Branch Construction, Inc. | 100% Construction | \$2,218,292 | 1/8/2013 | Active | Jeffrey Shute |
| 80643 | DPHS Radiochemistry Laboratory Improvements (JOB #90097401). | UA assisted by In-house Design. 100% | 100% | \$50,000 | | Inactive | David Goulet |
| 80645 Contract A | Howard Rec. Roof & Masonry. | Complete Oak Point Associates | Close | \$43,800 | | Active | Jonathan Fudala |
| 80645 Contract B | Howard Recreation Building-Roof Replacement and Masonry Repairs | Pellowe Construction. 100% consturction Complete Pellowe Construction | Close | \$391,301 | 1/10/2013 | Active | Jonathan Fudala |
| 80651R Contract B | TMC Equipment Room Upgrade to Data Center. [DOT Proj Mgr: Gail Hambleton - DOT Proj #16428] | 100% Martini Northern, LLC | Punch List. | \$485,000 | 12/4/2012 | Active | David Goulet |
| 80659R | Bldg. B HVAC Upgrade. | | | \$400,000 | | Inactive | Timothy Smith |
| 80659R Contract A | Bldg. B HVAC Upgrade. | 100% design Dignard Architectural Services | Construction Admin. | \$43,000 | | Active | Timothy Smith |
| 80659R Contract B | Building B & C HVAC Upgrade. | 57% Construction Schroeder Construction Management, Inc. | 100% Construction | \$390,677 | 6/25/2013 | Active | Timothy Smith |
| 80660R Contract A | Bldg. H (CMS) MAU Replacement. | NTP 4/2/12. Combined with 80618R Yeaton Associates, Inc. | Close-out | \$8,000 | | Active | Beverly Kowalik |
| 80661R Contract B | Building 'D' Roof and Renovations. | 100% construction. Warranty pending J.C.N. Construction Co Inc | Close out | \$1,044,000 | 5/29/2012 | Active | Timothy Smith |
| 80661R Contract A | Building 'D' Roof and Renovations (Design). | Construction admin. Dignard Architectural Services | Construction admin. ongoing. | \$48,000 | | Active | Timothy Smith |
| 80674R Contract A | DHHS Combustion Air/Cooling Tanks (29 Hazen Drive). | NTP Issued 7/31/12. Stantec Consulting Services, Inc | DOT Controls | \$48,100 | | Active | David Goulet |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|--|--------------------------------------|----------------|-------------------|-----------------|
| 80674R Contract B | Mechanical Upgrades (Hazen Drive, Smokey Bear Blvd., Candia Rd., 670 Rte. 3A) (DOT Project Mgr: Tobey Reynolds - DOT Project #0600M). (PO# 4003595) Combined with BPW Project #80674B) | 95% Construction KPMB Enterprises, LLC | Substantial Completion. | \$280,700 | 3/19/2013 | Active | David Goulet |
| 80675R Contract A | HVAC Engineering Analysis (Smokey Bear Blvd) - Consultant | 90% design McFarland-Johnson Inc | Bid March. | \$64,127 | | Active | David Goulet |
| 80676R | HHS Lab Floor Evaluation (27-29 Hazen Drive). | | | \$2,000 | | Active | James Haggett |
| 80676R Contract A | HHS Lab Floor Evaluation (27-29 Hazen Drive). | Design 100%, Final payment pending Quantum Construction Consultants LLC | UA to execute thru Purchase & Property or provide work request | \$6,220 | | Active | James Haggett |
| 80682R | 18 Smokey Bear Blvd. Building Maintenance (DOT Project Mgr: Tobey Reynolds, DOT Proj #0600M). A/C replacement, BMS | To Project Manager 5/15/12 | | \$62,000 | | Active | Beverly Kowalik |
| 80682R Contract A | 18 Smokey Bear Blvd. Building Maintenance (DOT Project Mgr: Tobey Reynolds, DOT Proj #0600M). | Stantec Consulting Services, Inc | | \$22,700 | | Active | Beverly Kowalik |
| 80682R Contract B | 18 Smokey Bear Blvd. Building Maintenance BID CANCELLED | KPMB, to G&C | G&C 6/19/13 | \$58,000 | 3/21/2013 | Active | Beverly Kowalik |
| 80690 | Safety Building Roof Drain Repairs. | Combined with 80674. Submittals 100% Construction | Complete | \$30,000 | | Active | Jonathan Fudala |
| 80691R | Bureau of Turnpikes Admin. Bldg. (adjacent to JOMB) [DOT Project #16261, DOT Proj. Mgr: Dave Smith] | To Project Manager 9/12/12. No change. On hold | On hold UA | | | On-Hold By Agency | H Dana Abbott |
| 80695R | Auxiliary Power Options Study. | To Project Mgr 10/26/12. | In discussion | \$10,000 | | Active | Gordon Graham |
| 80695R Contract A | Auxiliary Power Options Study (Consultant). | complete final payment Lee F. Carroll, P. E. | complete | \$9,500 | | Active | Gordon Graham |
| 80697R Contract B | Trench Drain Repairs and Improvements-39 Hazen Drive, Concord, NH | Need to closeout J. Parker and Daughters Construction, Inc. | Complete | \$41,000 | 3/19/2013 | Active | Scott Carri |
| 80698R | 18 Smokey Bear Blvd. Fire Suppression Bureau of Traffic - Bldg. A (DOT Project Mgr: Tobey Reynolds) | To Project Manager 12/19/12. | | | | Active | Beverly Kowalik |
| 80698R Contract A | 18 Smokey Bear Blvd. Fire Suppression Bureau of Traffic - Bldg. A (DOT Project Mgr: Tobey Reynolds) | Substantial Completion. J. C. Cannistraro, Inc. | Closed. | \$60,000 | 2/26/2013 | Active | Beverly Kowalik |
| 80699R Contract A | State Buildings Masonry Repairs | 70% construction Hascall and Hall | Hold until spring 2014 | \$271,730 | 3/26/2013 | Active | H Dana Abbott |
| 80702 | Hazen Drive Performance Contract. | To Project Manager 2/21/13. UA bids received 3/27/13 | Investment Grade Audit | \$0 | | Active | Beverly Kowalik |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|---|--|--------------------------------------|----------------|-------------------|-----------------|
| 80708R | Main Building Window Replacement 1. | To Project Manager 3/20/13. Combined with 80629. | | \$350,000 | | Active | Jonathan Fudala |
| 80709 | DPHS Radiochemistry Laboratory Improvements | In-House Design 10% | Bid February 2014. | \$36,556 | | Active | David Goulet |
| 80713 Contract A | Women's Prison Design Services - Consultant. | SMRT Programming 2% Design SMRT Architecture Engineering Planning | 10% Design | \$2,438,300 | | Active | Timothy Smith |
| 80713 Contract B | Women's Prison - Construction Management | G&C Prep | NTP | \$35,000,000 | 12/20/2013 | Active | Timothy Smith |
| 80713 Contract C | Women's Prison - Commissioning | Pending new statewide | NTP Design | \$0 | | Active | Timothy Smith |
| 80713 Contract D | Men's Prison Tank Removal | In-house | 100% Design | \$0 | | Active | Timothy Smith |
| 80713 Contract E | Men's Prison Steam Line - Injector Repair. | NTP Design. Pending Kickoff McFarland Johnson | 100% Design | \$39,600 | | Active | Timothy Smith |
| 80713 Contract F | Women's Prison Consultlant - Construction Mgr at Risk (Pre-Bid Svcs) | Design Docs McFarland Johnson Design Complete McFarland-Johnson Inc | Complete | \$24,200 | | Active | Timothy Smith |
| 80714R | State Supreme Court HVAC. | | 100% | \$1,000 | | Active | David Goulet |
| 80718 | Survey & Subdivision of 84 Iron Works Road, Concord. | NTP- Survey started | Complete | \$0 | | Active | Scott Carri |
| 80718 Contract A | Survey & Subdivision of 84 Iron Works Road, Concord. | VHB- survey & permitting. City approvals Vanasse Hangen Brustlin Inc | Complete | \$13,305 | | Active | Scott Carri |
| 80721 Contract A | Roof & Structural Repairs - Transportation Bldg. | Construction Admin Quantum Construction Consultants LLC | Complete | \$8,760 | | Active | H Dana Abbott |
| 80721 Contract B | Roof & Structural Repairs - Transportation Bldg. | 95% Construction | Complete | \$40,000 | 7/3/2013 | Active | H Dana Abbott |
| 80722 | Building Demolition & Construct Parking Lot. - Utility Location Survey Svcs. SOPS | To Project Manager 6/12/13. Design 20% | Bidding | \$662,523 | 1/14/2014 | Active | James Haggett |
| 80722 Contract A | Building Demolition & Construct Parking Lot. - Utility Location Survey Svcs. SOPS | | | \$7,400 | | Active | James Haggett |
| 80725R | Administrative of the Courts Exterior Walkway. | Plans complete: On-hold due to funding | On-hold | \$10,000 | | On-Hold By Agency | Scott Carri |
| 80729R | BOE Conference Room (JOMB). (DOT Project Mgr: Kevin Nyhan - DOT Project # 10883). | To Project Manager 7/12/13. Complete | Complete | \$0 | | Active | James Haggett |
| 80732R | HQ Renovation. | To Project Manager 8/14/13 Waiting for Proposal | Design | \$780,000 | 1/1/2014 | Active | Gordon Graham |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|--|--------------------------------------|----------------|---------------|-----------------|
| 80732R Contract A | HQ Renovation. | ntp issued | | \$86,850 | | Active | Gordon Graham |
| 80732R Contract B | HQ Renovation. | | | \$17,300 | | Active | Gordon Graham |
| 80736R Contract A | Fire Academy HVAC & Training Props. | NTP Issued 10/11/13. 90% Design. | Bid February. | \$11,688 | | Active | David Goulet |
| 80738R | DMV Standby Generator Replacement/Sidewalk | To Project Manager 8/22/13. | | \$520,000 | 3/1/2014 | Active | Gordon Graham |
| 80740 | State House Room 100 Door. | To Project Manager 8/22/13. | Pending award to Architect | \$101,000 | 2/1/2014 | Active | Thomas Momeyer |
| 80740 Contract A | State House Room 100 Door. | 10% Design | design complete | \$0 | | Active | Thomas Momeyer |
| 80748 Contract A | Health & Human Services HVAC Repairs - 29 Hazen Drive. | 30% Design. Stantec Consulting Services, Inc | 90% Design. | \$41,100 | | Active | David Goulet |
| 80749 Contract A | LOB elevator Upgrade. | 90% Design. McFarland-Johnson Inc | Bid March. | \$24,700 | | Active | David Goulet |
| 80750 Contract A | Morton Building Cooling Tower. | NTP10/1/13. 30% Design. | 30% Design. | \$35,000 | | Active | David Goulet |
| 80751 Contract A | APS Safety & Security Upgrades/10 Bed Admitting/Discharge Suite. | Harriman NTP 12/2/13 | 35% Design. | \$260,500 | 3/21/2014 | Active | Beverly Kowalik |
| 80752R | JOMB Data Center HVAC & UPS Replacement DOT Proj #27933, DOT Project Mgr: Gail Hambleton] | Waiting for proposal | Design | \$510,000 | 2/1/2014 | Active | Gordon Graham |
| 80752R Contract A | OMB Data Center HVAC & UPS Replacement DOT Proj #27933, DOT Project Mgr: Gail Hambleton] | | | \$30,750 | | Active | Gordon Graham |
| 80756 Contract A | Record Center Shelving Replacement. | 20% Design Quantum Construction Consultants LLC | Design Complete Out to bid | \$12,450 | 2/14/2014 | Active | H Dana Abbott |
| 80761 | Build New Freezer (McGuire Street). | To Project Manager 9/19/13. | | \$0 | | Active | Shawn Savela |
| 80762 | State House Room 100 HVAC. | In-House Design. 90% Design. | Administrative Services to install. | \$25,000 | | Active | David Goulet |
| 80758 | South Office Park South Campus Paving Phase III. | To Project Manager 9/25/13. Design | | \$790,000 | 1/14/2014 | Active | Scott Carri |
| 80758 Contract A | South Office Park South Campus Paving Phase III. | Design Vanasse Hangen Brustlin Inc | Bid 1/26 | \$36,775 | 1/14/2014 | Active | Scott Carri |
| 80765 | Roof Top Satellite - 29 Hazen Drive. | To Project Mgr 9/25/13. | User to install | \$2,000 | 1/1/2015 | Active | James Haggett |
| 80765 Contract A | Roof Top Satellite - 29 Hazen Drive. | NTP Pending | Finish Design | \$1,983 | 1/1/2015 | Active | James Haggett |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|-----------------------------------|--|--------------------------------------|----------------|---------------|-----------------|
| 80766 | Dolloff Building Water Main Replacement. | Design | Design | \$260,000 | 6/1/2014 | Active | Jobie Chase |
| 80768 | Main Building Window Replacement 1. | | Consultant NTP | \$450,000 | 6/1/2014 | Active | Jonathan Fudala |
| 80768 Contract A | Main Building Window Replacement 1. | Begin Design Christopher Williams | 50% Design | \$62,964 | 6/1/2014 | Active | Jonathan Fudala |
| 80769 | Main Building ACM & Lead Paint Removal. | To Project Manager 9/26/13 | Consultant NTP | \$630,000 | 6/1/2014 | Active | Jonathan Fudala |
| 80769 Contract A | Main Building ACM & Lead Paint Removal. | | | \$38,591 | 6/1/2014 | Active | Jonathan Fudala |
| 80770R | Acute Psychiatric Services Bldg. - Chiller Replacement. | To the Project Manager 11/5/13. | Bid January 2014. | \$3,000 | | Active | David Goulet |
| 80774R | Automotive Roof Repair. | To Project Manager 10/26/13 | | \$50,000 | | Active | Thomas Momeyer |

Ctr Strafford

| | | | | | | | |
|-------------------|---|---|-----------------------|-----------|--|--------|---------------|
| 20004R Contract A | Barracks (Roof Repl, Window & Doors - Consultant) #1163-330126 (Grant #132GE801163) | Construction Admin. CMK Corzilius Matuszewski Krause Architects PA 603 Beech Street Manchester NH 03104- | Final inspection | \$247,210 | | Active | Jeffrey Shute |
| | | | Amt. Expended: | \$247,210 | | | |

Ctr. Strafford

| | | | | | | | |
|-------------------|---|---|---|-------------|-----------|--------|---------------|
| 80369R Contract C | Combat Trail Construction. | Complete Jeremy Hiltz Excavating | Close | \$245,510 | 3/27/2012 | Active | Roger Dionne |
| 20004R Contract B | Barracks (Roof Repl, Window & Doors). #1163-330126 (Grant #132GE801163) | 100% Complete. Obtain AO for end date. James J. Welch & Co. Inc Salem MA 01970- | Awaiting NG, Subst compl sig & OK for final payment | \$2,734,976 | 3/2/2010 | Active | Jeffrey Shute |
| | | | Amt. Expended: | \$2,685,426 | | | |
| 80591R Contract A | Design/Build NHARNG Maintenance Shed. | Construction 100%. Final payment processing David R Whitcher Builder Inc | Close | \$329,621 | 7/26/2011 | Active | Gary Brown |
| 80673R | Design/Build New EST Bldg. - Center Strafford. | To Project Manager 4/5/12. Design/Build | Alt no time, Alt no money | \$1,228,000 | | Active | Gary Brown |

Derry

| | | | | | | | |
|--------|---|-----------------------------|-----------------|-------------|----------|--------|--------------|
| 80741R | Derry Patrol Shed PS (DOT Project #528., DOT Project Mgr: James Hewitt) | To Project Manager 8/22/13. | Hire Consultant | \$3,180,000 | 1/1/2015 | Active | Roger Dionne |
|--------|---|-----------------------------|-----------------|-------------|----------|--------|--------------|

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|--|---|--|--------------------------------------|----------------|---------------|----------------|
| Epping | | | | | | | |
| 80723R Contract A | Epping Park & Ride Liquor Store | Design 75% Vanasse Hangen Brustlin Inc | Design Complete | \$3,940 | | Active | H Dana Abbott |
| Franklin | | | | | | | |
| 80724R | Franklin Readiness Center Building Improvements. | Design Phase 95% Design. | | \$951,651 | | Active | James Haggett |
| 80724R Contract A | Franklin Readiness Center Renovations | Bidding | G & C prep | \$850,000 | 12/3/2013 | Active | James Haggett |
| Gilford | | | | | | | |
| 80739R | NH Marine Patrol Building. | To Project Manager 8/22/13. Pending Land Acquisition RFP to A/E Firm | Consultant Environment Level 1 | \$9,379,313 | 4/1/2015 | Active | Gary Brown |
| 80772 | Marine Patrol Property Acquisition - Gilford. | To Project Manager 11/13/13- Consultant for Environment Assessement Level 1 | | \$1,000,000 | | Active | Gary Brown |
| 80772 Contract A | Marine Patrol Property Acquisition - Gilford. | Jacobs proposal pending | Study for report | \$13,563 | | Active | Gary Brown |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|--|--------------------------------------|----------------|-------------------|-----------------|
| Glenclyff | | | | | | | |
| 80503 Contract A | Glenclyff Tunnel Structural Evaluation (Consultant) | NTP Issued 3/15/13. Quantum Const. Consultants. Report of findings & recommendations. Complete - Final payment Quantum Construction Consultants LLC | Final payment | \$4,900 | | Active | Roger Dionne |
| 80503 Contract B | Glenclyff Tunnel Repair - Mechanical | To Beverly 3/20/13. NTP to consultant Lee F. Carroll, P. E. | Study Complete. Design Dwgs | \$12,075 | | Active | Beverly Kowalik |
| 20009R Contract E | Glenclyff Wood Chip Boiler Building. (ARRA) [SEP Grant Award #DE-EE000228] | | | \$0 | | Active | |
| | | | | Amt. Expended: | | | |
| 80626 Contract A | Glenclyff Home Building Fire Safety/ADA Compliance. | Dignard Dignard Architectural Services | Const. Admin. | \$38,000 | | Active | Beverly Kowalik |
| 80734 Contract A | Glenclyff Home Residential Building Security & Fire and ADA Code Compliance. | NTP 12/19/13 | 35% Design. | \$82,626 | | Active | Beverly Kowalik |
| 80735 | Glenclyff Hydro Dam Repair. | NTP 9/26/13 | Preliminary data collection | \$655,000 | 1/1/2015 | Active | Jobie Chase |
| 80735 Contract A | Glenclyff Hydro Dam Repair. | NTP Issued 9/26/13 Quantum Construction Consultants LLC | Quantum Construction Consultant - preliminary design | \$2,975 | | Active | Jobie Chase |
| Hampton | | | | | | | |
| 80399R | Hampton (Proj #14188) NH Rte. A1 Harbor Lift Bridge. (DOT Proj Mgr: David Scott) | On hold | On hold | \$0 | | On-Hold By Agency | Gordon Graham |
| 80432R Contract B | Low-Bid Design/Build Sanitary Sewer Extension Store #76. | | | \$0 | | Active | |
| 80727 | Hampton Beach Seawall Repair. | Bid Ad 11/5/13 | Bid Opening 12/5/13 | | | Active | Jobie Chase |
| 80727 Contract A | Hampton Beach Seawall Repair. | Out To Bid - due 6/15/15 | G & C. | \$4,527,330 | 11/5/2013 | Active | Jobie Chase |
| 80757R | I-95 South Store Public Restrooms. | To Project Manager 9/12/13. Awaiting UA scope | RFP to consultants | \$500,000 | 4/1/2015 | Active | H Dana Abbott |
| Hooksett | | | | | | | |
| 80656R | Hooksett North & South I-93 New Stores. | Scoping with Consultant. | | \$8,400,000 | | Active | |
| 80656R Contract A | Hooksett North & South I-93 New Stores. | Granite State Hospitality Construction Ongoing Sitework | 100% Design Construction Ongoing Construction Sitework ongoing | \$0 | | Active | H Dana Abbott |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|---|--|--------------------------------------|----------------|---------------|-----------------|
| Kittery | | | | | | | |
| 80726R | Sarah Mildred Long Lift Bridge Replacement. (DOT Project #15731, DOT Project Mgr: L. Robert Landry) | To Project Manager 6/12/13. | Design | \$10,000 | | Active | Gordon Graham |
| Laconia | | | | | | | |
| 80668 Contract A | Lakes Region Facility Roof Replacement & Repair. | Bid Phase Tennant/Wallace Architects | Construc Admin | \$17,250 | | Active | H Dana Abbott |
| 80668 Contract B | Lakes Region Facility Roof Replacement - Powell Building | NTP to GC | Complete | \$100,000 | 10/8/2013 | Active | H Dana Abbott |
| Lancaster | | | | | | | |
| 80573R Contract B | Coos County Courthouse Masonry Repair (Design Only FY 11) | Assist Bidding Oak Point Associates | Awaiting Construction | \$38,400 | | Active | Jonathan Fudala |
| 80700R | Lancaster District One Renovation. (DOT Project #25221 - DOT Project Manager: Brian Schutt). | To Project Manager 1/11/13. Awaiting funds | Start design | \$20,000 | | Active | H Dana Abbott |
| 80746 Contract A | Coos County Courthouse Repair | Out To Bid. | G & C. | \$219,400 | 11/19/2013 | Active | Jonathan Fudala |
| Lebanon | | | | | | | |
| 80614R | Lebanon RC Site Improvements (Design). | To Project Mgr. 9/7/11. | | \$600,000 | | Active | Jobie Chase |
| 80614R Contract A | Lebanon RC Site Improvements (Design). | 100% Drawings Appledore Engineering Inc | Construction support | \$68,364 | | Active | Jobie Chase |
| 80614R Contract B | Lebanon Site Improvements | Project awarded to L&M Service Contractors | Shop Drawing reviews | \$598,000 | 6/25/2013 | Active | Jobie Chase |
| 80731R Contract A | Littleton Readiness Center Addition/Alteration. | Dignard Guard | | \$0 | | Active | Jeffrey Shute |
| 80747 Contract B | Lebanon County Courthouse Roof | Pending | 50% Design | \$0 | 1/21/2014 | Active | |
| Littleton | | | | | | | |
| 80731R | Littleton Readiness Center Addition/Alteration. | To Project Manager 7/22/13. 35% Design by Guard | 90% Design | \$1,500,000 | | Active | Jeffrey Shute |
| Londonderry | | | | | | | |
| 80777 | ISI Site Visits. | To Project Manager 12/5/13 | | \$15,850 | | Active | Gordon Graham |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|--|---|---|--------------------------------------|----------------|---------------|-----------------|
| Manchester | | | | | | | |
| 80344 | Contract B | | | \$0 | | Active | |
| 80475 | Contract D Hillsborough No. Construction | Punchlist. Ongoing HVAC issues MV & LBPA Commence rework TLT CONSTRUCTION CORPORATION | Complete HVAC corrective work. Completing final requisition | \$12,644,147 | 1/26/2010 | Active | Jeffrey Shute |
| 80475 | Contract E Hillsborough No. Construction | Complete Merrimack Valley Corp. | Final payment | \$70,479 | | Active | Jeffrey Shute |
| 80649 | Contract A Boiler House Bldg. New Roof (YDC). | Structural design done Quantum Construction Consultants LLC | Awaiting construction | \$18,170 | | Active | Jonathan Fudala |
| 80649 | Contract B Boiler House Bldg. New Roof (YDC). | Preparing to bid | G&C prep | \$6,375 | 1/31/2014 | Active | Jonathan Fudala |
| 80649 | Contract C Boiler House Bldg. New Roof (YDC). | Will be construction. | | \$0 | | Inactive | |
| 80712 | Contract A YDC - Demolition of (2) #6 Oil AST's 12,000 Gallons | 99%. R J Olszak Construction, Inc. | 100% | \$29,950 | 4/16/2013 | Active | David Goulet |
| 80737 | Manchester Circuit Court Generator. | To Project Manager 8/14/13 | Design | \$438,000 | 4/1/2015 | Active | Gordon Graham |
| 80744R | Manchester Readiness Center Bldg. Sustainment. | To Project Manager 8/26/2013 | | \$720,000 | | Active | Jeffrey Shute |
| 80744R | Contract A Manchester Readiness Center Bldg. Sustainment. | AEC (Guard) 35% design | 100% design | \$0 | | Active | Jeffrey Shute |
| 80759R | Manchester Patrol Shed (DOT Project No. PS527, DOT (Invoices to: James Hewitt) | To Project Manager 9/19/13 | Design | \$25,000 | | Active | David Goulet |
| Milford | | | | | | | |
| 80594R | Contract A Milford RC Addition (Design Only - Consultant). | Construction admin. NG to pursue additional funds. Pending final payment Dignard Architectural Services | Complete | \$121,090 | | Active | Gary Brown |
| 80594R | Contract B Milford RC Renovation (Design Only - Consultant). | Construction admin. Pending final payment Dignard Architectural Services | Complete | \$40,180 | | Active | Gary Brown |
| 80594R | Contract C Milford RC Renovation & Addition Construction | Turnstone awarded. Construction 99% Punchlist pending Turnstone Corporation | Alt order. Complete | \$1,837,834 | 6/26/2012 | Active | Gary Brown |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|---|--------------------------------------|----------------|----------------|----------------|
| N. Hampton | | | | | | | |
| 80639R Contract A | North Hampton State Beach Redevelopment. (Design). | Const. Admin. Complete Vanasse Hangen Brustlin Inc | Close | \$80,820 | | Active | Roger Dionne |
| 80639R Contract B | North Hampton State Beach Redevelopment. (Activity #35B033AB-J) | Complete D. L. King & Associates, Inc. | Close | \$578,987 | 2/7/2012 | Active | Roger Dionne |
| Nashua | | | | | | | |
| 80719R | Nashua Readiness Center Site Improvements. | Design completed | Construction support | \$30,000 | | Active | Jobie Chase |
| 80719R Contract A | Nashua Site Improvements | Construction Jeremy Hiltz Excavating | Construction & close up site for winter | \$877,145 | 6/25/2013 | Active | Jobie Chase |
| 80775R | Store 69 Extended Parking. | To Project Manager 11/26/13 | | \$80,000 | | Active | Margaret Baran |
| Pembroke | | | | | | | |
| 80342R Contract A | NH Regional Training Institute. | CA services on hold. Oak Point Associates | On hold | \$3,619,381 | | On-Hold By BPW | Tom Carleton |
| 80342R Contract C | NH Regional Training Institute | Commissioning John F Penney Consulting Services Inc | On hold | \$16,500 | | On-Hold By BPW | Tom Carleton |
| Portsmouth | | | | | | | |
| 80321R | Portsmouth - Kittery Memorial Bridge. (DOT Proj #13678) (DOT Proj Mgr: MarkRichardson) | Punch List | Complete | \$0 | | Active | Gordon Graham |
| 80615R | Portsmouth RC Site Improvements (DESIGN). | Combined with Franklin 80613R | | \$785,000 | | Active | Roger Dionne |
| 80615R Contract A | Portsmouth RC Site Improvements (DESIGN). | Construction Admin Appledore Engineering Inc | Final payment | \$75,565 | | Active | Roger Dionne |
| 80707R | Emergency Genrator Evaluation/Design. | To Project Manager 3/20/13. | | \$16,200 | | Active | Gordon Graham |
| 80707R Contract A | Emergency Genrator Evaluation/Design. | Bid Lee F. Carroll, P. E. | Complete design/bring bid | \$16,200 | | Active | Gordon Graham |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|--|--|---|--------------------------------------|----------------|---------------|----------------|
| Rochester | | | | | | | |
| 80662R Contract B | Rochester Annex Bldg. Renovations & Roof Replacement. | To Project Manager 1/26/12. Substantial completion 4/12 Complete Pine Brook Corporation | Close | \$757,603 | 5/29/2012 | Active | Roger Dionne |
| 80715R | Rochester "Annex" Site Improvements. | Design Complete | Construction Support | \$589,000 | | Active | Jobie Chase |
| 80715R Contract A | Rochester Site Improvements | Site closed up for winter SUR Construction, Inc. | Monitoring the site and awaiting spring | \$484,690 | 5/28/2013 | Active | Jobie Chase |
| 80743R | Rochester Maintenance Shed - Spaulding Tpk Exit 16 (DOT Proj No. 10620M, DOT Proj. Mgr: Dave Smith) | To Project Manager 8/22/13. | Consultant Design | \$3,100,000 | 9/1/2014 | Active | Roger Dionne |
| Rye | | | | | | | |
| 80771R | John Smith Monument - Rye Harbor. | To Project Manager 11/13/13. | Test pits for foundation | \$80,000 | | Active | Jobie Chase |
| Salem | | | | | | | |
| 80733R | New Salem Liquor & Wine Outlet. | To Project Manager 8/14/13. Waiting for Proposal | Design | \$5,400,000 | 2/1/2014 | Active | Gordon Graham |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|---|--|--|--------------------------------------|----------------|---------------|-----------------|
| Statewide | | | | | | | |
| 97673 | Asbestos Abatement Work Order, Various State Bldgs. | | | \$100,000 | 7/15/1997 | Active | |
| 80318R Contract B | Rest Area Improvement Projects (DOT Proj. Mgr: Jim Hewitt) Sanbornton DOT #14860, Shelburne DOT # 14861, Canterbury DOT#14852 | Canterbury - Monitor. Shelburne on hold by Agency | | \$0 | | Active | Jobie Chase |
| 20005R Contract D | ARRA HVAC Construction Phase II. (ARRA) [SEP Grant Award #DE-EE000228] | | | \$0 | | Active | |
| | | | | Amt. Expended: | | | |
| 20006R Contract A | Phase One - Windows/Insulation/Roof. (ARRA) [SEP Grant Award #DE-EE000228] | NTP issued to Consultant 10/21/09. H L Turner Group 27 Locke Road Concord NH 03301- | | \$86,558 | | Active | Ronald Huppe |
| | | | | Amt. Expended: | | \$86,550 | |
| 80545R Contract B | Facilities Analysis & Sustainment Plan | Site visits completed, working on deliverables. DuBois & King Inc | Deliverables. | \$624,300 | | Active | Beverly Kowalik |
| 80547R Contract A | Mountain Top Communication Sites Upgrade. | Ackroyd Engineering LLC | No action | \$59,500 | | Active | Jobie Chase |
| 80613R Contract A | Franklin RC Site Improvements (Design Only - Consultant). | Construction Admin Appledore Engineering Inc | Final payment | \$75,266 | | Active | Roger Dionne |
| 80613R Contract B | Franklin & Portsmouth RC Site Improvements. | Substantial Completion Nelson Communications Svcs. Inc. | Final Payment | \$1,623,000 | 5/22/2012 | Active | Roger Dionne |
| 80665R Contract B | Statewide Salt Sheds. [DOT #16472 - DOT Proj Mgr: James Hewitt]. | NTP 4/11. Keymont Const. Work started 4/30 Substantial completion Keymont Construction, Inc. | Final payment | \$964,100 | 1/29/2013 | Active | Roger Dionne |
| 80699R | State Buildings Masonry Repairs. | | | \$180,000 | | Active | H Dana Abbott |
| 80705R Contract A | Troop E & C HVAC Upgrade/Troop A Lower Level., Epping, Keene, Tamworth & DMV | Submitted proposal 4/24/13. NTP Epping, Keene, Tamworth 90% Design. Tennant/Wallace Architects | 100% Design. | \$125,190 | | Active | David Goulet |
| 80706 | Wood Boilers - DOT. | 75% Record Drawings. | Londonderry to be finished. | \$64,000 | | Active | David Goulet |
| 80747 | Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof, Lebanon CC Roof). | To Project Manager 8/27/13. Lebanon to bid separately. | Design | \$1,317,000 | 5/20/2014 | Inactive | James Haggett |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|--------------------------|---|--|--|--------------------------------------|----------------|---------------|-----------------|
| 80747 Contract A | Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof, Lebanon CC Roof). | Lebanon Design 50%, Concord Design 35% | Lebanon Advertise. Concord Design Complete | \$85,000 | 5/20/2014 | Active | James Haggett |
| Strafford | | | | | | | |
| 80742R | Strafford Patrol Shed (DOT #PS602; DOT Project Mgr: James Hewitt). | To Project Manager 8/22/13. Scoping meeting 10/24/13 | Consultant Design | \$160,000 | | Active | Roger Dionne |
| 80742R Contract A | Strafford Patrol Shed (DOT #PS602; DOT Project Mgr: James Hewitt). | HEB Engineers, Inc. | | \$22,534 | | Active | Roger Dionne |
| 80742R Contract B | Strafford Patrol Shed(DOT #PS602; DOT Project Mgr: James Hewitt). | | | \$0 | | Active | Roger Dionne |
| Surgents Purchase | | | | | | | |
| 80755 | Sherman Adams Building Entrance Replacement. | To Project Mgr 9/12/13. | Consultant Design | \$375,000 | 3/1/2014 | Active | Roger Dionne |
| Swanzy | | | | | | | |
| 80730R | Swanzy - District 4 Office Furnace. [DOT Project Mgr: Doulgas Graham - DOT Project #27509] | To Project Manager 7/22/13 | 100% | \$5,000 | | Active | David Goulet |
| Tilton | | | | | | | |
| 80728 | Sprinkler Specification. | To Project Manger 7/12/13. 50% | Design | \$0 | | Active | David Goulet |
| 80754R Contract A | Equipment Upgrades. | Under Design DuBois & King Inc | 35% Design | \$81,599 | 5/1/2014 | Active | Beverly Kowalik |
| 80763 Contract A | Mold Remediation Repairs | Out to Invitational Bid. Bauen Corporation | Bids due 10/24/13. | \$53,800 | 10/8/2013 | Active | Gary Brown |
| W. Chesterfield | | | | | | | |
| 80622R Contract A | West Chesterfield Liquor Store. | Construction Admin Oak Point Associates | Final Payment | \$200,350 | | Active | Roger Dionne |
| 80622R Contract B | West Chesterfield Liquor Store. | NTP 4/18/2012. 90% complete Substantial completion Beloin Construction Inc. | Final payment | \$2,508,210 | 2/21/2012 | Active | Roger Dionne |

| <i>Project Number</i> | <i>Project Title</i> | <i>Current Status</i> | <i>Anticipated Status next 60 days</i> | <i>Avail. Funds or Contract Amt.</i> | <i>Ad Date</i> | <i>Status</i> | <i>Manager</i> |
|-----------------------|--|--|--|--------------------------------------|----------------|---------------|----------------|
| W. Springfield | | | | | | | |
| 80753 | NH Building at Big E.Replacement | To Project Manager 9/12/13. | Bidding | \$235,000 | | Active | Jeffrey Shute |
| 80753 Contract A | NH Building at Big E. Roof Replacement. | 95% Design Dignard Architectural Services | Bidding | \$17,600 | | Active | Jeffrey Shute |
| 80753 Contract B | NH Building at Big E. Roof Replacement. | Out to Bid. | Bids Due 1/16/2014 | \$132,500 | 12/17/2013 | Active | Jeffrey Shute |
| Windham | | | | | | | |
| 80666R | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: James Hewitt). | To Project Manager 1/26/12. Site selection | | \$3,300,000 | 4/1/2014 | Active | Roger Dionne |
| 80666R Contract A | PS 514 Bldg. And Salt Storage Shed (DOT Project #16471 DOT Proj Mgr: James Hewitt). | Vanasse Hangen Brustlin Inc | Conceptual design | \$25,206 | | Active | Roger Dionne |