

# Project Status by Agency

Agency: Adjutant General

Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Avail. Funds or Contract Amt.	Ad Date	Status
20004R Contract A	Jeffrey Shute	Ctr Strafford	Barracks (Roof Repl, Window & Doors - Consultant) #1163-330126 (Grant #132GE801163)	Construction Admin. CMK Corzilius Matuszewski Krause Architects PA  603 Beech Street Manchester NH 03104-	Final inspection	\$247,210		Active
						Amt. Expended:	\$247,210	
20004R Contract B	Jeffrey Shute	Ctr. Strafford	Barracks (Roof Repl, Window & Doors). #1163-330126 (Grant #132GE801163)	100% Complete. Obtain AO for end date. James J. Welch & Co. Inc  Salem MA 01970-	Awaiting NG, Subst compl sig & OK for final payment	\$2,734,976	3/2/2010	Active
						Amt. Expended:	\$2,685,426	
80069R Contract B	Roger Dionne	Concord	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. Harvey Construction Corp of NH	Final Payment.	\$14,829,240	6/22/2004	Active
80342R Contract A	Tom Carleton	Pembroke	NH Regional Training Institute.	CA services on hold. Oak Point Associates	On hold	\$3,619,381		On-Hold By BPW
80342R Contract C	Tom Carleton	Pembroke	NH Regional Training Institute	Commissioning John F Penney Consulting Services Inc	On hold	\$16,500		On-Hold By BPW
80342R Contract D	Tom Carleton	Concord	NH Regional Training Institute	Quantum Construction Consultants Structural analysis pending NTP.	On hold	\$0		On-Hold By BPW
80342R Contract E	Thomas Momeyer	Concord	NHARNG Regional Training Facility	Fence rental Greene & Russell, Inc.	Fence rental	\$223,225		Active
80369R Contract C	Roger Dionne	Ctr. Strafford	Combat Trail Construction.	Complete Jeremy Hiltz Excavating	Close	\$245,510	3/27/2012	Active
80545R Contract B	Beverly Kowalik	Statewide	Facilities Analysis & Sustainment Plan	Site visits completed, working on deliverables. DuBois & King Inc	Deliverables.	\$624,300		Active
80582R Contract C	Gordon Graham	Concord	NHARNG Readiness Center Energy Upgrades	Punch List/CO's Meridian Construction Corp	Complete	\$1,088,569	6/26/2012	Active
80591R Contract A	Gary Brown	Ctr. Strafford	Design/Build NHARNG Maintenance Shed.	Construction 100%. Final payment processing David R Whitcher Builder Inc	Close	\$329,621	7/26/2011	Active
80594R Contract A	Gary Brown	Milford	Milford RC Addition (Design Only - Consultant).	Construction admin. NG to pursue additional funds. Pending final payment Dignard Architectural Services	Complete	\$121,090		Active

Agency:   **Adjutant General**

<i><b>Project Number</b></i>	<i><b>Project Manager</b></i>	<i><b>Town</b></i>	<i><b>Project Title</b></i>	<i><b>Current Status</b></i>	<i><b>Anticipated Status next 60 days</b></i>	<i><b>Avail. Funds or Contract Amt.</b></i>	<i><b>Ad Date</b></i>	<i><b>Status</b></i>
80594R Contract B	Gary Brown	Milford	Milford RC Renovation (Design Only - Consultant).	Construction admin. Pending final payment Dignard Architectural Services	Complete	\$40,180		Active
80594R Contract C	Gary Brown	Milford	Milford RC Renovation & Addition Construction	Turnstone awarded. Construction 99% Punchlist pending Turnstone Corporation	Alt order. Complete	\$1,837,834	6/26/2012	Active
80613R Contract A	Roger Dionne	Statewide	Franklin RC Site Improvements (Design Only - Consultant).	Construction Admin Appledore Engineering Inc	Final payment	\$75,266		Active
80613R Contract B	Roger Dionne	Statewide	Franklin & Portsmouth RC Site Improvements.	Substantial Completion Nelson Communications Svcs. Inc.	Final Payment	\$1,623,000	5/22/2012	Active
80614R	Jobie Chase	Lebanon	Lebanon RC Site Improvements (Design).	To Project Mgr. 9/7/11.		\$600,000		Active
80614R Contract A	Jobie Chase	Lebanon	Lebanon RC Site Improvements (Design).	100% Drawings Appledore Engineering Inc	Construction support	\$68,364		Active
80614R Contract B	Jobie Chase	Lebanon	Lebanon Site Improvements	Project awarded to L&M Service Contractors	Shop Drawing reviews	\$598,000	6/25/2013	Active
80615R	Roger Dionne	Portsmouth	Portsmouth RC Site Improvements (DESIGN).	Combined with Franklin 80613R		\$785,000		Active
80615R Contract A	Roger Dionne	Portsmouth	Portsmouth RC Site Improvements (DESIGN).	Construction Admin Appledore Engineering Inc	Final payment	\$75,565		Active
80616R Contract A	Gary Brown	Center Strafford	Historic Renovation of 2nd Floor Admin. Bldg. (Design).	Design complete. Construction admin. CMK Corzilius Matuszewski Krause Architects PA	Complete	\$71,600		Active
80618R	Beverly Kowalik	Concord	Bldg. A (USPFO) Roof Top Unit (RTU) Replacement Design.	To Project Manager 9-7-11. Received revised work request 4/20/12		\$175,000		Active
80618R Contract A	Beverly Kowalik	Concord	Bldg. A (USPFO) Roof Top Unit (RTU) Replacement Design.	Consultant Services NTP 9/19/11. Const. Admin. Yeaton Associates, Inc.	Construction admin.	\$20,500		Active
80618R Contract B	Beverly Kowalik	Concord	Bldg. A and H (USPFO) Roof Top Unit (RTU) Replacement Design.	99%. Waiting for record drawings/Final Req. Stallion Builders, LLC	Close-out	\$209,509	4/24/2012	Active
80659R	Timothy Smith	Concord	Bldg. B HVAC Upgrade.			\$400,000		Inactive
80659R Contract A	Timothy Smith	Concord	Bldg. B HVAC Upgrade.	100% design Dignard Architectural Services	Construction Admin.	\$43,000		Active
80659R Contract B	Timothy Smith	Concord	Building B & C HVAC Upgrade.	57% Construction Schroeder Construction Management, Inc.	100% Construction	\$390,677	6/25/2013	Active
80660R Contract A	Beverly Kowalik	Concord	Bldg. H (CMS) MAU Replacement.	NTP 4/2/12. Combined with 80618R Yeaton Associates, Inc.	Close-out	\$8,000		Active

**Agency: Adjutant General**

<i><b>Project Number</b></i>	<i><b>Project Manager</b></i>	<i><b>Town</b></i>	<i><b>Project Title</b></i>	<i><b>Current Status</b></i>	<i><b>Anticipated Status next 60 days</b></i>	<i><b>Avail. Funds or Contract Amt.</b></i>	<i><b>Ad Date</b></i>	<i><b>Status</b></i>
80661R Contract A	Timothy Smith	Concord	Building 'D' Roof and Renovations (Design).	Construction admin. Dignard Architectural Services	Construction admin. ongoing.	\$48,000		Active
80661R Contract B	Timothy Smith	Concord	Building 'D' Roof and Renovations.	100% construction. Warranty pending J.C.N. Construction Co Inc	Close out	\$1,044,000	5/29/2012	Active
80662R Contract B	Roger Dionne	Rochester	Rochester Annex Bldg. Renovations & Roof Replacement.	To Project Manager 1/26/12. Substantial completion 4/12 Complete Pine Brook Corporation	Close	\$757,603	5/29/2012	Active
80673R	Gary Brown	Ctr. Strafford	Design/Build New EST Bldg. - Center Strafford.	To Project Manager 4/5/12. Design/Build	Alt no time, Alt no money	\$1,228,000		Active
80673R Contract A	Gary Brown	Center Strafford	Design/Build New EST Bldg. - Center Strafford.	Construction 80% Mark Carrier Construction, Inc.	Construction 100% (2) bldgs NG Co's ongoing	\$1,297,785	5/22/2012	Active
80715R	Jobie Chase	Rochester	Rochester "Annex" Site Improvements.	Design Complete	Construction Support	\$589,000		Active
80715R Contract A	Jobie Chase	Rochester	Rochester Site Improvements	Site closed up for winter SUR Construction, Inc.	Monitoring the site and awaiting spring	\$484,690	5/28/2013	Active
80719R	Jobie Chase	Nashua	Nashua Readiness Center Site Improvements.	Design completed	Construction support	\$30,000		Active
80719R Contract A	Jobie Chase	Nashua	Nashua Site Improvements	Construction Jeremy Hiltz Excavating	Construction & close up site for winter	\$877,145	6/25/2013	Active
80720R	Gary Brown	Center Strafford	Center Strafford Barracks Renovations.	To Project Manager 5/15/13		\$600,000		Active
80720R Contract A	Gary Brown	Center Strafford	Center Strafford Barracks Renovations.	Funding approved 10/7/13. 30% Construction Meridian Construction Corp	Construction at 60%	\$779,893	6/25/2013	Active
80724R	James Haggett	Franklin	Franklin Readiness Center Building Improvements.	Design Phase 95% Design.		\$951,651		Active
80724R Contract A	James Haggett	Franklin	Franklin Readiness Center Renovations	Bidding	G & C prep	\$850,000	12/3/2013	Active
80731R	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	To Project Manager 7/22/13. 35% Design by Guard	90% Design	\$1,500,000		Active
80744R	Jeffrey Shute	Manchester	Manchester Readiness Center Bldg. Sustainment.	To Project Manager 8/26/2013		\$720,000		Active