

Project Status by Agency

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80628 Contract B	Gordon Graham	Concord	SOPS Main Building FACP Replacement.			\$285,000		On-Hold By Agency
80633 Contract A	Gary Brown	Concord	State House - Repair Dome.	Lavallee/Brensinger Architects		\$154,585		Active
80633 Contract B	Gary Brown	Concord	State House - Repair Dome.	Construction underway. D. L. King & Associates, Inc.	Continue construction.	\$972,890	1/22/2013	Active
80702	Beverly Kowalik	Concord	Hazen Drive Performance Contract.	90% complete (U.A. received bids)	Submittal Reviews/Construction Administration	\$0		Active
80817 Contract C	Scott Carri	Claremont	Monadnock Mills Re-pointing	Working on contract documents.	Awaiting construction to begin in the Spring '17	\$60,000	5/24/2016	Active
80847	Jobie Chase	Concord	Governor John Winant Memorial.	On hold pending fund-raising efforts		\$0		On-Hold By Agency
80851	Beverly Kowalik	Concord	Energy Performance Contract - 28 Buildings in Concord.	RFP was sent out through Purchase & Property.	Bids are due 10/14/16.	\$0		Active
80859 Contract A	Keith Hemingway	Concord	Remove and Replace Brown Building Roof.	Design work underway Point Associates	Oak Complete	\$45,138		Active
80859 Contract B	Keith Hemingway	Concord	Remove and Replace Brown Building Roof.	See 80883R-B Kevin W Smith & Son, Inc.	See 80883-B for status updates.	\$846,000	6/7/2016	Active
80882 Contract A	Beverly Kowalik	Concord	Police Standards & Training Boiler Rebid.	Design work. Company Engineering	Colby Construction Administration.	\$7,310		Active
80886 Contract A	Keith Hemingway	Concord	Dolloff Building Entry and Restroom Upgrades.	NTP issued 9/6/16.	Design work to continue.	\$60,200		Active
80887 Contract A	David Goulet	Concord	Materials and Research HVAC Upgrades.	Design 95% complete. This project included 80931 Johnson McFarland	NTP for increase scope of work.	\$29,525		Active
80888 Contract A	David Goulet	Claremont	Monadnock Mill Elevator Upgrade.	Design 100% complete. McFarland-Johnson, Inc		\$24,768		Active
80888 Contract B	David Goulet	Claremont	Monadnock Mill Elevator Upgrade & Philbrook Elevator Upgrade	Bids due 10/26/16	Receive bids, awarded contract, prep for G&C	\$295,000	10/4/2016	Active
80889 Contract A	Jonathan Fudala	Concord	Dept. of Justice New Roof.	Design underway Wallace Architects	Tennant Design 100% Submission.	\$25,000		Active
80889 Contract B	Jonathan Fudala	Concord	Hills Ave & DOJ Roof Replacements	Contract awarded	Awaiting contracts, prep for G&C.	\$1,211,330	9/6/2016	Active
80890	Gary Brown	Concord	Health & Human Services New Lab Floor.	Design development, specs, plans (internal in DPW)	Reviewing with consultant for proposal.	\$110,000	12/6/2016	Active

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80891	Jonathan Fudala	Concord	Hills Ave New Roof.	This project is combined and out to bid under project #80889.	See Project 80889	\$775,000	9/6/2016	Active
80891 Contract A	Jonathan Fudala	Concord	Hills Ave New Roof.	Design work underway. Tennant Wallace Architects	Design100% submission.	\$41,100		Active
80895	Jeffrey Shute	Concord	Merrimack County Superior Court - New Courthouse.	COURT STAYING DOWNTOWN PER LEGISLATURE Working on Project Agreement.	Project Agreement approved.	\$15,700,000		Active
80897 Contract A	Gordon Graham	Concord	State House and Upham Walker Repairs.	Oak Point Associates.	Working on electrical design.	\$84,047		Active
80897 Contract B	Gordon Graham	Concord	State House and Upham Walker Repairs.	Bids Due 10/26/16. Exterior Painting Only.	Receive bids, award contract, prep for G&C	\$185,000	10/4/2016	Active
80898	David Goulet	Concord	Dept. of Justice & Philbrook Elevator Repairs.		Construction under project #80888	\$120,000	10/4/2016	Active
80898 Contract A	David Goulet	Concord	Dept. of Justice & Philbrook Elevator Repairs.	Design100%complete. Associates, Inc	Yeaton	\$7,950		Active
80899 Contract A	Keith Hemingway	Concord	State Library Parapet and Ceiling Repair.	Design workunderway Turner Group	H.L. Design Complete	\$37,761		Active
80899 Contract B	Keith Hemingway	Concord	State Library Parapet and Ceiling Repair.	D.L. King & Associates	G&C approval 10/26/16, Issue NTP, Construction to begin.	\$218,000	8/9/2016	Active
80902 Contract A	James Haggett	Milford	Design Milford Circuit Court - New Building.	Design phase continues. Christopher P Williams Architects	Design 90% complete.	\$241,069		Active
80902 Contract B	James Haggett	Milford	Design Milford Circuit Court - New Building.	Design phase continues McFarland-Johnson, Inc.	Design 90% complete.	\$65,015		Active
80903R	David Goulet	Manchester	Sununu Youth Center Energy Upgrades (80884) Contribution(Karen Rantamaki).	Combinedwith80884 Johnson - Consultant. Siemens's Industry, Inc Contractor	McFarland Construction	\$46,000		Active
80906	Gordon Graham		New Web Application Burglar Alarm System for all 30 General Services Buildings.	Agency performing work. DPW is overseeing the work being done.	Continue overseeing work.	\$215,000		Active
80918R Contract A	Jonathan Fudala	Concord	Exploratory DOJ Exterior Wall	Observation report Turner Group	H.L. Contract increase for design solution.	\$7,739		Active
80924 Contract A	Beverly Kowalik	Tilton	Veterans Home Engineering Work - Proper Fire Rated Walls.	Colby Company Engineering	Design complete	\$40,526		Active
80929 Contract A	Beverly Kowalik	Concord	Steam Conversion	DuBoiks & King	Design Phase I.	\$170,000		Active
80929 Contract B	Beverly Kowalik	Concord	Steam Conversion	McFarland Johnson, Inc	Design Phase I	\$86,750		Active

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80934R	David Goulet	Concord	Air Separators East & West Chiller HHS(27-29 Hazen Drive).	To Project Manager 9/27/16.		\$1,000		Active
80935R	David Goulet		Remove and Replace Multi-Zones at the Core of HHS (27-29 Hazen Drive).	To Project Manager 10/5/16.		\$10,000		Active