

Project Status by Agency

Agency: Safety

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80739R Contract A	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Close-out D'Elia Architects PA	Samyn Finaled	\$821,579		Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract B	Gary Brown	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract B	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract B	Jeffrey Shute	Gilford	NH Marine Patrol Building.	Punch List Construction Corp of NH	Harvey Finaled	\$7,998,717	7/10/2014	Active
80739R Contract C	Jeffrey Shute	Gilford	NH Marine Patrol Building.	95% Commissioning McFarland Johnson, Inc	100% Commissioning	\$40,000		Active
80866R	Gordon Graham	Twin Mountain	NHSP Troop F. Electrical Services.	Evaluation Complete.	Awaiting UA decision on project.	\$1,100		On-Hold By Agency
80881R Contract A	David Goulet	Statewide	Troop A Lower Level & Troop E DMV HVAC Replacement.	Tennant Wallace	Construction Administration	\$24,460		Active
80881R Contract B	David Goulet	Statewide	Troop A Lower Level & Troop E DMV HVAC Replacement.	90% Construction completed. Meridian Construction	Submittals and continue construction.	\$595,000	1/12/2016	Active
80893R Contract A	Timothy Smith	Laconia	PSAP/Data Operations Facility Roofing.	Construction Administration Architechnology	Project Close-Out	\$39,778		Active
80893R Contract B	Timothy Smith	Laconia/Tamworth	PSAP/Data Operations Facility Roofing.& Troop 'E' Roof replacement	75% construction, includes 80915RConstruction. Gutters, Inc	J.N.R.	\$262,000	5/10/2016	Active
80900R	Gordon Graham	Windham	Troop F and Windham Weigh Station Electrical Upgrades.	In-House design.	Construction, pending U.A. funding.	\$4,000		On-Hold By Agency
80915R	Timothy Smith	Tamworth	Troop E Roof Replacement.	See 80893R-B	Project Close Out	\$0		Active
80915R Contract A	Timothy Smith	Tamworth	Troop E Roof Replacement.	Construction Administration Architechnology	Project Close-Out.	\$5,480		Active
80928R Contract A	Gordon Graham	Gilford	Marine Patrol Generator Replacement	Gerard Laflamme	Awaiting G&C approval, issue NTP.	\$140,000	9/13/2016	Active
80938R	Gordon Graham	Gilford	NHSP Marine Patrol Headquarter Surge Protection.	To Project Manager 11/16/16.		\$29,000		Active