

# Project Status by Agency

Agency: Adjutant General

Project Number	Project Manager	Town	Project Title	Current Status	Anticipated Status next 60 days	Avail. Funds or Contract Amt.	Ad Date	Status	
80069R Contract B	Roger Dionne	Concord	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. Forwarded to M. Connor Harvey Construction Corporation		\$14,829,240	6/22/2004	Active	
80342R Contract A	Jeffrey Shute	Pembroke	NH Regional Training Institute.	Closeout Oak Point Associates	Finaled.	\$3,619,381		Active	
80342R Contract C	Jeffrey Shute	Pembroke	NH Regional Training Institute	Punch List John F Penney Consulting Services Inc	Finaled.	\$16,500		Active	
80342R Contract G	Jeffrey Shute	Pembroke	NHARNG Regional Training Facility	Punch List/extra work Construction Eckman	finaled..	\$27,820,459		Active	
80731R	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	90% submitted	100% Reviewed, out to bid	\$0		Active	
80731R Contract B	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	Extra work items Meridian Construction Corp.	Finaled	\$1,301,380	6/9/2015	Active	
80784R Contract A	James Haggett	Center Strafford	Center Strafford DFAC Renovations.	99% Construction Corporation	Turnstone	Final completion	\$784,000	5/27/2014	Active
80802R Contract A	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)	Design 100% submission Colby Company Engineering		Construction Administration upon hiring a contractor.	\$692,926		Active
80802R Contract B	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)			Bid documents complete.	\$0	1/10/2017	Active
80803R	James Haggett	Statewide	South Central FMS (Milcon). (Field Maintenance Shop)			Advertising fro construction bids in December	\$846,400	12/6/2016	Active
80803R Contract A	James Haggett	Hooksett	South Central FMS (Milcon). (Field Maintenance Shop)	Design Phase 95% complete. Alvarez-Sinekiewicz Architects	Smith-	Design 100% complete.	\$846,400		Active
80826R Contract B	Roger Dionne	Boscawen	Columbarium Expansion.	Construction Underway Turnstone Corporation		Continue construction.	\$2,024,359	5/3/2016	Active
80831R Contract A	Scott Carri	Ctr Strafford	NHARNG Center Strafford Baffled Range	Construction underway. Charters Brothers Construction		Continue with construction.	\$926,750	2/2/2016	Active
80833R Contract A	Gordon Graham	Concord	Building A Electrical Upgrades.(Adj General Design #2014-13)	Construction 100% complete. Gerard A. Laflamme, Inc		Waiting for using agency to integrate	\$300,100	5/19/2015	Active

**Agency: Adjutant General**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80835R Contract A	Scott Carri	Center Strafford	Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-	Construction underway Charters Brothers Construction		\$790,000	3/8/2016	Active
80836R Contract B	Timothy Smith	Rochester	Raymond Bisson Renovations (Adjutant General Design #2014-12)	Close-Out Pine Brook Corporation		\$1,008,000	6/23/2015	Active
80844R Contract A	Scott Carri	Concord	State Military Reservation Site Improvements - Construction.	Complete Construction	Busby	\$880,000	7/21/2015	Active
80858R Contract A	Timothy Smith	Pembroke	Pembroke Readiness Center Design.	Design60% complete Clark & Associates, Inc	Coover-	\$901,929		Active
80858R Contract B	Matt Moore	Pembroke	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. DuBois & King		\$33,600		Active
80858R Contract B	Timothy Smith	Pembroke	Pembroke Readiness Center Mechanical System Commissioning	Design 20%complete. DuBois & King		\$33,600		Active
80869R	David Goulet	Boscawen	NH Veterans Cemetery Building Renovation.	Construction underway.		\$0		Active
80912R Contract A	James Haggett	Lebanon	Lebanon Readiness Center Roof Replacement & Kitchen Renovations.	15%Construction D.L. King & Associates, Inc		\$425,000	6/7/2016	Active
80913R Contract A	Jeffrey Shute	Concord	Bldg. G CSMS Annex Renovations.	Construction to begin in November Buck Construction	T.	\$1,067,632	7/12/2016	Active
80916R Contract A	Scott Carri	Littleton/Ctr Strafford	Statewide FMS Site Improvements.	Construction Underway G.W. Brooks and Sons, Inc		\$1,195,000	6/28/2016	Active
80919R Contract A	Jeffrey Shute	Ctr Strafford	Center Strafford DFAC Roof and Bathroom Renovations.	Construction 20% complete Building Corp	CMGC	\$665,000	5/10/2016	Active
80925R Contract A	Gordon Graham	Concord	Concord Building 'M' boiler and Water Tank Replacement.	Submittals Denron Plumbing		\$296,091	7/12/2016	Active