

Project Status by Agency

Agency: Adjutant General

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80069R Contract B	Roger Dionne	Concord	Construction to Convert the current AASF into the STARC Readiness Center, Concord Military Reservation, Pembroke Road	Substantial Completion. Forwarded to M. Connor Harvey Construction Corp of NH	Final Payment.	\$14,829,240	6/22/2004	Active
80342R Contract A	Jeffrey Shute	Pembroke	NH Regional Training Institute.	78% Construction Administration . Oak Point Associates	90% Construction Administration complete.	\$3,619,381		Active
80342R Contract C	Jeffrey Shute	Pembroke	NH Regional Training Institute	40% Construction Commissioning complete John F Penney Consulting Services Inc	85% Construction Commissioning complete.	\$16,500		Active
80342R Contract E	Jeffrey Shute	Pembroke	NHARNG Regional Training Facility	Pending alteration order. Greene & Russell, Inc.	Complete	\$223,225		Active
80342R Contract G	Jeffrey Shute	Pembroke	NHARNG Regional Training Facility	78% Construction complete. Eckman Construction	90% Construction complete.	\$27,820,459		Active
80719R Contract A	Jobie Chase	Nashua	Nashua Site Improvements	Project Close-Out. Jeremy Hiltz Excavating	Project Close-Out.	\$877,145	6/25/2013	Active
80731R Contract A	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	15% Construction Administration complete. Architectural Services	Dignard 30% Construction Administration complete.	\$143,987		Active
80731R Contract B	Jeffrey Shute	Littleton	Littleton Readiness Center Addition/Alteration.	15% Construction complete. Meridian Construction Corp.	30% Construction complete.	\$1,301,380	6/9/2015	Active
80744R Contract A	Jeffrey Shute	Manchester	Re-Bid Manchester Readiness Center Building Renovations	Window installation 95% complete King & Associates, Inc	D.L. 100% Construction complete.	\$1,215,843	5/13/2014	Active
80784R Contract A	Gary Brown	Center Strafford	Center Strafford DFAC Renovations.	95% Construction Turnstone Corporation	Construction for the additional work requires additional funding which required G&C approval.	\$784,000	5/27/2014	Active
80785R Contract A	Jeffrey Shute	Somersworth	Somersworth FMS Renovations.	Construction 100% complete. Final payment in process Construction Company, LLC	Careno Finalled.	\$1,104,500	6/24/2014	Active
80802R Contract A	Jonathan Fudala	Rochester	Seacoast FMS (MILCON). (Field Maintenance Shop)	Colby Company Engineering	30% design submission.	\$692,926		Active
80803R Contract A	James Haggett	Hooksett	South Central FMS (Milcon). (Field Maintenance Shop)	Design Phase. Alvarez-Sinekiewicz Architects	Smith- Design Phase.	\$846,400	11/1/2016	Active
80826R Contract B	Jobie Chase	Boscawen	Veterans Cemetery Expansion Project	Fees encumbered at the request of Judy Chen.		\$0		Active

Agency: Adjutant General

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80830R Contract A	Jonathan Fudala	Berlin	Berlin RC Roof Replacement.	NTP issued 9/16/15. Kevin W Smith & Son, Inc		Submittal review - Construction	\$547,000	7/21/2015 Active
80831R Contract A	Jobie Chase	Ctr Strafford	NHARNG Center Strafford Baffled Range	Re-design.		Bid - Ad	\$924,000	2/2/2016 Active
80832R Contract A	Scott Carri	Nashua	Nashua CHP Site Improvements	Substantially complete. J. Parker & Daughters		Spring time turf establishment.	\$131,830	3/24/2015 Active
80833R Contract A	Gordon Graham	Concord	Building A Electrical Upgrades.(Adj General Design #2014-13)	Construction on going. A. Laflamme, Inc	Gerard	Construction complete.	\$400,000	5/19/2015 Active
80834R Contract A	James Haggett	Concord	Building M Roof Replacement.[Adj Gn Project #2014-7]	Construction Phase W. Smith & Son, Inc.	Kevin	75% Construction.	\$699,000	7/21/2015 Active
80835R	Scott Carri	Center Strafford	Center Strafford Bldg. 8 & Miscellaneous Renovations. (Adjutant General Design #2014-14)	90% Design. Awaiting final plans & funding confirmation.		Bidding construction contract .	\$0	Active
80836R Contract B	Timothy Smith	Rochester	Raymond Bisson Renovations (Adjutant General Design #2014-12)	Construction underway Brook Corporation	Pine	50% Construction.	\$1,050,319	6/23/2015 Active
80844R Contract A	Scott Carri	Concord	State Military Reservation Site Improvements - Construction.	Construction started. Busby Construction		Winter shut-down. Will begin again in the spring.	\$880,000	7/21/2015 Active
80858R	Timothy Smith	Concord	Pembroke Readiness Center Design.	To Project Manager 7/31/15.		Consultant proposals & interviews	\$20,000	Active
80869R	David Goulet	Boscawen	NH Veterans Cemetery Building Renovation.	To Project Manager 9/16/15.		Waiting for 90% plans	\$0	Active