

Project Status by Agency

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>	
80628 Contract B	Gordon Graham	Concord	SOPS Main Building FACP Replacement.			\$285,000		On-Hold By Agency	
80633 Contract A	Gary Brown	Concord	State House - Repair Dome.	Pending completion of Contract C Lavallee/Brensinger Architects	Pending completion of Contract C.	\$154,585		Active	
80633 Contract B	Gary Brown	Concord	State House - Repair Dome.	Pending completion of Contract C. D. L. King & Associates, Inc.	Anticipated construction state date of april 1, 2016	\$972,890	1/22/2013	On-Hold By BPW	
80633 Contract C	Gary Brown	Concord	State House Platform	Construction underway. Turnstone Corporation	100% construction.	\$1,400,000	4/28/2015	Active	
80635 Contract B	James Haggett	Concord	Health & Human Services Window Repairs (27/29 Hazen Drive) - Consultant.	Construction Administration Turner Group	HL	\$61,804		Active	
80635 Contract D	James Haggett	Concord	Health & Human Services Window Repairs (27/29 Hazen Drive) - Rebid	Construction Northern, LLC	Martini	70% construction.	\$494,500	4/28/2015	Active
80668 Contract D	Jonathan Fudala	Laconia	Powell Building Roof Replacement - Lakes Region Facility.	100% Complete Kevin W. Smith & Son, Inc.	Project Close-out	\$190,000	3/3/2015	Active	
80702	Beverly Kowalik	Concord	Hazen Drive Performance Contract.	To Project Manager 2/21/13. UA bids received 3/27/13	Submittal Reviews/Construction Administration	\$0		Active	
80747 Contract A	James Haggett	Statewide	Statewide Roofs (State House Annex, Concord CC Roof, Records/Archives Roof, Lebanon CC Roof).	Project complete. Dignard Architectural Services	Waiting for final req.	\$85,000		Active	
80748 Contract A	David Goulet	Concord	Health & Human Services HVAC Repairs - 29 Hazen Drive.	100% Design Stantec Consulting Services, Inc	Final Inspection	\$51,700		Active	
80748 Contract B	David Goulet	Concord	Health & Human Services HVAC Repairs - 7 & 29 Hazen Drive.	95%Complete. Turnstone Corporation	One final piece of construction to be completed 12/11/15	\$700,000	6/10/2014	Active	
80768 Contract A	Jonathan Fudala	Concord	Main Building Window Replacement 1.	Construction Administration Christopher P Williams Architects	Pending Final payment	\$62,964		Active	
80768 Contract B	Jonathan Fudala	Concord	Main Building Window Replacement 1.	99%Construction, O&M review & punchlist. Construction Corp.	Meridian	\$999,400	7/15/2014	Active	
80769 Contract A	Jonathan Fudala	Concord	Main Building ACM & Lead Paint Removal.	Construction Administration w/BPW 80768 Christopher P Williams Architects	Final payment.	\$38,591		Active	

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80794	David Goulet	Concord	Fire Standards VFD's (Karen Rantamaki Funding).	Part of 80736R-B Project Resource Group	Final payment.	\$50,000		Active
80800	Beverly Kowalik	Concord	Crisis Bed Unit at NH Hospital (combined with 80751).	To Project Mgr 5/30/14. Combined with 80751.		\$30,000		Active
80815R	David Goulet	Concord	HVAC - HHS (combined with 80748B) Fees only.	Part of 80748-B Turnstone Corporation	Completion date: 12/11/15.	\$93,700		Active
80817 Contract A	Roger Dionne	Claremont	Claremont Wall Repairs.	Construction Administration Vanasse Hangen Brustlin, Inc	Final payment.	\$42,664		Active
80817 Contract B	Scott Carri	Claremont	River Wall Repairs.	Construction 95% Complete. Daniels Construction	Construction 100% complete.	\$120,000	6/2/2015	Active
80817 Contract C	Scott Carri	Claremont	Claremont Wall Repointing.	Preliminary Design	35% Design	\$44,000		Active
80847	Jobie Chase	Concord	Governor John Winant Memorial.	On hold pending fund-raising efforts		\$0		On-Hold By Agency
80848R Contract A	David Goulet	Brentwood	Rockingham County Superior Courthouse Chiller Review.	Design 99% complete King, Inc.	DuBois & Modify report.	\$8,600		Active
80851	Beverly Kowalik	Concord	Energy Performance Contract - 28 Buildings in Concord.	To Project Manager 7/9/15.	Consultant interviews	\$0		Active
80857R Contract A	David Goulet	Concord	New Lab Air House Inlet - 29 Hazen Drive.	To Project Manager 7/31/15.	Review consultant's proposal (DuBois & King)	\$0		Active
80859	Jeffrey Shute	Concord	Remove and Replace Brown Building Roof.	Waiting for proposal from Oak Point Associates.	Construction documents started.	\$905,000		Active
80882	Shawn Savela	Concord	Police Standards & Training Boiler Rebid.	Site visit with using agency		\$45,000		Active
80886	Timothy Smith	Concord	Dolloff Building Entry and Restroom Upgrades.	To Project Manager 10/16/15.	Scheduled to start, July 2016.	\$505,000		Active
80887 Contract A	David Goulet	Concord	Materials and Research HVAC Upgrades.	Reviewing Consultant's proposal (McFarland Johnson)	Award and issue NTP	\$24,000		Active
80888	Shawn Savela	Claremont	Monadnock Mill Elevator Upgrade.	Site visit with potential consultant 12/8.	Receive proposal from consultant and begin design.	\$21,000		Active
80889 Contract A	Jonathan Fudala	Concord	Dept. of Justice New Roof.	To Project Manager 10/23/15.	Consultant proposal review (Tennant Wallace)	\$0		Active
80890	Gary Brown	Concord	Health & Human Services New Lab Floor.	To Project Manager 10/23/14		\$110,000	12/6/2016	Active

Agency: Administrative Services

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80891 Contract A	Jonathan Fudala	Concord	Hills Ave New Roof.	To Project Manager 10/23/15.	Consultant proposal review. (Tennant Wallace)	\$0		Active
80895	Jeffrey Shute	Concord	Merrimack County Superior Court - New Courthouse.	Short list complete.	Interview short list & G&C approval.	\$16,660,000		Active
80897	Gordon Graham	Concord	State House and Upham Walker Repairs.	To Project Manager 11/2/15.		\$1,350,000		Active
80898	Shawn Savela	Concord	Dept. of Justice & Philbrook Elevator Repairs.	Site visit with Consultant	Receive proposal from consultant and begin design.	\$120,000		Active
80899	Gary Brown	Concord	State Library Parapet and Ceiling Repair.	To Project Manager 10/3/15.		\$280,000	7/16/2016	Active
80902	James Haggett	Milford	Design Milford Circuit Court - New Building.	To Project Manager 11/15/15.		\$255,000		Active
80903R	David Goulet	Manchester	Sununu Youth Center Energy Upgrades (80884) Contribution(Karen Rantamaki).	To Project Manager 11/23/15. Combined with 80884 McFarland Johnson - Consultant. Construction Contract awarded to Siemens' Industry, Inc	Awaiting contract & G&C approval	\$46,000		Active
80905	Jobie Chase	Hampton	Seabrook Circuit Court (Hampton) Design.	Design		\$300,000		Active
80906	Gordon Graham		New Web Application Burglar Alarm System for all 30 General Services Buildings.	To Project Manager 11/23/15.		\$215,000		Active
80907R	Beverly Kowalik	Concord	Building HVAC Loads - Main Bldg. SOPS & State House Annex.	To Project Manger 12/7/15.		\$14,000		Active