

Project Status by Agency

Agency: Corrections

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80713 Contract A	Timothy Smith	Concord	Women's Prison Design Services - Consultant.	100% Design Amendment. SMRT Architecture Engineering Planning	Bidding	\$2,438,300		Active
80713 Contract B	Timothy Smith	Concord	Women's Prison - Construction Management	A. 100% Pre-Construction. B. 5% Steam Line Repair . C. 0% Building & Site finish. Gilbane Building Co.	Gilbane bidding for General Manager	\$34,997,783	12/20/2013	Active
80713 Contract C	Timothy Smith	Concord	Women's Prison - Commissioning	40% Commissioning. HOLD pending re-design. & King, Inc.	50% Commissioning. Dubois	\$110,000		Active
80713 Contract E	Timothy Smith	Concord	Men's Prison Steam Line - Injector Repair.	HOLD pending re-start construction. McFarland-Johnson, Inc.	Estimated re-start July, 2016.	\$39,600		Active
80761	Shawn Savela	Concord	Build New Freezer (McGuire Street).	On Hold per Agency.		\$0		On-Hold By Agency
80850 Contract A	Scott Carri	Concord	Warehouse Roof Replacement, Dept of Corrections	(Design) 4 roofs to bid this winter. Colby Company Engineering	35% Design	\$29,040		Active
80852	Scott Carri	Concord	Review Tunnels and Crawlspace.	Proposal process	Start & finish analysis.	\$10,000		Active
80852 Contract A	Scott Carri	Concord	Review Tunnels and Crawlspace.	NTP issued 12/10/15		\$11,350		Active
80880	James Haggett	Concord	Hancock Housing Unit Bathroom Floor Repair.	To Project Manager 10/8/15.		\$39,000	3/22/2016	Active
80885	James Haggett	Statewide	Transitional Housing Units Renovations.	To Project Manager 10/16/15.		\$250,000		Active