

Project Status by Agency

Agency: N.H. Hospital

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80751 Contract A	Beverly Kowalik	Concord	APS Safety & Security Upgrades/10 Bed Admitting/Discharge Suite.	Projects BPW #80790 & 80800 have been combined with BPW #80751 Harriman Associates	Construction Management	\$300,200		Active
80751 Contract B	Beverly Kowalik	Concord	APS Safety & Security Upgrades/10 Bed Admitting/Discharge Suite.	100%Complete, Substantial Completion 10/15/15. Harvey Construction Corp of NH	Close-Out.	\$2,618,000	5/20/2014	Active
80790	Beverly Kowalik	Concord	Acute Psychiatric Services Building Sprinkler Main Feed Piping.	To Project Manager 3/31/14. Combined with 80751-B Harvey Construction	Substantial Completion	\$104,943		Active
80813 Contract A	James Haggett	Concord	APS Exterior Building Improvements - NHH.	60% Design. L Turner Group	H Preparing for bid phase.	\$71,174		Active
80854 Contract A	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Stantec Consulting Services	Construction Administration	\$138,300		Active
80854 Contract B	David Goulet	Concord	Chillers and Associated Equipment Improvements.	Contract awarded	G&C approval & NTP issued.	\$1,300,000	10/13/2015	Active
80855 Contract A	Shawn Savela	Concord	Piping Upgrades & Fuel Conversion.	60% design due 12/4/15. Yeaton Associates, Inc	Documents ready for Bidding.	\$0		Active
80855 Contract B	Shawn Savela	Concord	Piping Upgrades & Fuel Conversion.		Out to Bid - Advertise in Feb, 2016	\$0	2/1/2016	Active
80883R	Jeffrey Shute	Concord	Howard Recreation Building Auditorium Section Roof Replacement.	Waiting for proposal from Oak Point Associates. Consultant also doing 80859, Brown Roof.	Start construction documents.	\$230,000		Active