

Project Status by Agency

Agency: Corrections

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80358 Contract A	Robert Smith	Concord	NHSP/M - Structural Wall /Tower/ & Structural Beam Repair.	Foley Buhl Roberts & Associates	Construction Administration.	\$254,488		Active
80713 Contract A	Timothy Smith	Concord	Women's Prison Design Services - Consultant.	SMRT Programming 2% Design SMRT Architecture Engineering Planning	10% Design	\$2,438,300		Active
80713 Contract B	Timothy Smith	Concord	Women's Prison - Construction Management	G&C Prep	NTP	\$35,000,000	12/20/2013	Active
80713 Contract C	Timothy Smith	Concord	Women's Prison - Commissioning	Pending new statewide	NTP Design	\$0		Active
80713 Contract D	Timothy Smith	Concord	Men's Prison Tank Removal	In-house	100% Design	\$0		Active
80713 Contract E	Timothy Smith	Concord	Men's Prison Steam Line - Injector Repair.	NTP Design. Pending Kickoff McFarland Johnson	100% Design	\$39,600		Active
80713 Contract F	Timothy Smith	Concord	Women's Prison Consultant - Construction Mgr at Risk (Pre-Bid Svcs)	Design Docs McFarland Johnson Design Complete McFarland-Johnson Inc	Complete	\$24,200		Active
80761	Shawn Savela	Concord	Build New Freezer (McGuire Street).	To Project Manager 9/19/13.		\$0		Active