

Project Status by Agency

Agency: **Liquor Commission**

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80622R Contract A	Roger Dionne	W. Chesterfield	West Chesterfield Liquor Store.	Construction Admin Oak Point Associates	Final Payment	\$200,350		Active
80622R Contract B	Roger Dionne	W. Chesterfield	West Chesterfield Liquor Store.	NTP 4/18/2012. 90% complete Substantial completion Beloin Construction Inc.	Final payment	\$2,508,210	2/21/2012	Active
80656R Contract A	H Dana Abbott	Hooksett	Hooksett North & South I-93 New Stores.	Granite State Hospitality Construction Ongoing Sitework	100% Design Construction Ongoing Construction Sitework ongoing	\$0		Active
80723R	H Dana Abbott		Epping Park & Ride Liquor Store.	To Project Manager 6/12/13. Pending AE Approval	Design	\$10,000	4/1/2015	Active
80723R Contract A	H Dana Abbott	Epping	Epping Park & Ride Liquor Store	Design 75% Vanasse Hangen Brustlin Inc	Design Complete	\$3,940		Active
80732R	Gordon Graham	Concord	HQ Renovation.	To Project Manager 8/14/13 Waiting for Proposal	Design	\$780,000	1/1/2014	Active
80732R Contract A	Gordon Graham	Concord	HQ Renovation.	ntp issued		\$86,850		Active
80732R Contract B	Gordon Graham	Concord	HQ Renovation.			\$17,300		Active
80733R	Gordon Graham	Salem	New Salem Liquor & Wine Outlet.	To Project Manager 8/14/13. Waiting for Proposal	Design	\$5,400,000	2/1/2014	Active
80757R	H Dana Abbott	Hampton	I-95 South Store Public Restrooms.	To Project Manager 9/12/13. Awaiting UA scope	RFP to consultants	\$500,000	4/1/2015	Active
80775R	Margaret Baran	Nashua	Store 69 Extended Parking.	To Project Manager 11/26/13		\$80,000		Active