

Project Status by Agency

Agency: Corrections

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80713 Contract A	Timothy Smith	Concord	Women's Prison Design Services - Consultant.	Construction Administration. SMRT Architecture Engineering Planning	Construction Administration.	\$2,438,300		Active
80713 Contract B	Timothy Smith	Concord	Women's Prison - Construction Management	Building & Sitework 32% Complete. Gilbane Building Co.	Building & site work 40% complete.	\$34,997,783	12/20/2013	Active
80713 Contract C	Timothy Smith	Concord	Women's Prison - Commissioning	40% Commissioning. Dubois & King, Inc.	50% Commissioning.	\$110,000		Active
80713 Contract E	Timothy Smith	Concord	Men's Prison Steam Line - Injector Repair.	Closeout McFarland-Johnson, Inc.	Close-out	\$39,600		Active
80850 Contract A	Scott Carri	Concord	Roof Replacement, Dept of Corrections	Construction Administration Colby Company Engineering	Construction Administration	\$74,320		Active
80850 Contract B	Scott Carri	Concord	Roof Replacement, Dept of Corrections	Construction 35% complete. Therrien Co., Inc	AW 60% of construction complete.	\$1,250,000	3/15/2016	Active
80852 Contract A	Scott Carri	Concord	Review Tunnels and Crawlspace.	Onsite inspections scheduled Vanasse Hangen Brustlin, Inc	Complete	\$11,350		Active
80880 Contract A	James Haggett	Concord	Bathroom/Shower renovations, Corrections	Design complete. Architectural Services	Dignard Construction Administration.	\$36,000		Active
80880 Contract B	James Haggett	Concord	Bathroom/Shower renovations, Corrections	Construction underway Turnstone Corporation	20% Construction	\$360,000	4/12/2016	Active
80885	James Haggett	Statewide	Transitional Housing Units Renovations.			\$250,000	1/9/2017	Active
80885 Contract A	James Haggett	Concord	Transitional Housing Units Renovations.	Architechnology	Design Phase	\$45,251		Active
80927 Contract A	Timothy Smith	Concord	Valve Improvement NH State Prison.	Contract awarded, emergency NTP issued, construction.	Retro-active approval through G&C, close-out.	\$125,000	9/1/2016	Active