

Project Status by Agency

Agency: Safety

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status next 60 days</i>	<i>Avail. Funds or Contract Amt.</i>	<i>Ad Date</i>	<i>Status</i>
80675R Contract A	David Goulet	Concord	HVAC Engineering Analysis (Smokey Bear Blvd) - Consultant	90% design McFarland-Johnson Inc	Bid March.	\$64,127		Active
80697R Contract B	Scott Carri	Concord	Trench Drain Repairs and Improvements-39 Hazen Drive, Concord, NH	Need to closeout J. Parker and Daughters Construction, Inc.	Complete	\$41,000	3/19/2013	Active
80703R	Roger Dionne	Bethlehem	North Country Burn Building.	To Project Manager 2/12/13.		\$383,832		Inactive
80703R Contract A	Roger Dionne	Bethlehem	Low-Bid Design-Build Fire Training Facility	Site design Oak Point Associates	Construction Admin.	\$14,075		Active
80703R Contract C	Roger Dionne	Bethlehem	Sitework for Fire Fighting Simulator Bldg.	Going out to Bid. (THIS LETTER IS ON HOLD AND PROBABLY NOT GOING TO BE USED. HAVE GONE TO D, WAS TO BE TWO SEPARATE BIDS.	On hold	\$0		Active
80703R Contract D	Roger Dionne	Bethlehem	Low-Bid Design-build Fire Training Facility.	30% Complete D. L. King & Associates, Inc.	Substantial completion	\$339,875	7/23/2013	Active
80705R Contract A	David Goulet	Statewide	Troop E & C HVAC Upgrade/Troop A Lower Level., Epping, Keene, Tamworth & DMV	Submitted proposal 4/24/13. NTP Epping, Keene, Tamworth 90% Design. Tennant/Wallace Architects	100% Design.	\$125,190		Active
80736R Contract A	David Goulet	Concord	Fire Academy HVAC & Training Props.	NTP Issued 10/11/13. 90% Design.	Bid February.	\$11,688		Active
80738R	Gordon Graham	Concord	DMV Standby Generator Replacement/Sidewalk	To Project Manager 8/22/13.		\$520,000	3/1/2014	Active
80739R	Gary Brown	Gilford	NH Marine Patrol Building.	To Project Manager 8/22/13. Pending Land Acquisition RFP to A/E Firm	Consultant Environment Level 1	\$9,379,313	4/1/2015	Active
80772	Gary Brown	Gilford	Marine Patrol Property Acquisition - Gilford.	To Project Manager 11/13/13- Consultant for Environment Assessement Level 1		\$1,000,000		Active
80772 Contract A	Gary Brown	Gilford	Marine Patrol Property Acquisition - Gilford.	Jacobs proposal pending	Study for report	\$13,563		Active
80774R	Thomas Momeyer	Concord	Automotive Roof Repair.	To Project Manager 10/26/13		\$50,000		Active